

PROGRESS REPORT OF DIET, CTE, PTEC, BITE & BRC (World Bank Assisted) PROJECT
Bihar State Educational Infrastructure Development Corporation Ltd.

Report as on 30/04/2018

Sanction :	Total no. Projects sanctioned	Total 415	BRC 340	DIET 32	CTE 14	PTEC 22	BITE 4	SCERT 3
	Administrative Approval (Rs. In lac)	97594.277	16278.890	35969.474	17931.767	22000.000	2760.000	2654.146

Financial Achievement :	Total Amount Released (Rs. In lac) (For DIET, BITE, CTE, PTEC, BRC & SCERT)	57017.400	Expenditure (Amount of Utilisation) (Rs. In lac) (For DIET, BITE, CTE, PTEC, BRC & SCERT)	53070.517	Utilisation w.r.t Amount Released	93.08%
--------------------------------	--	-----------	--	-----------	-----------------------------------	--------

Physical Progress :	Total No. (sanctioned)	Contract Awarded	Work in Progress													Work Not Started			Remarks			
			Total No. (Work started)	Work in progress at stage													Total no. (work not started)	Reason for not start				
				Layout	Foundation	Plinth Level	GrF Lintel Level	GrF Roof Level	1stF Lintel Level	1stF Roof Level	2ndF Lintel Level	2ndF Roof Level	Finishing	Completed	Substantial completion	NIT / Tender		Due to Land problem		Other problem		
DIET District Institute of Teacher Education	IB	32	32	28		3			2		3			4	16	3	4			4	Sanctioned 32 Completed 19 Ongoing 10 Work not Started 3	
	BH	32	32	26				2		2		2	3	17	6					6		
	GH	32	32	28		3					1		2	5	17		4					4
	PQ	17	17	14		1		1	1					2	9		3					3
CTE College of Teacher Education	IB	14	14	11		2	2	1	1		2			1	2	2	3			3	Sanctioned 14 Completed 2 Ongoing 10 Work not Started 2	
	BH	14	14	10		1	2	2					1	3	4					4		
	GH	14	14	11		1	1			1	1	3	2	2	3					3		
	PQ	14	14	9		2	2						3	2	5					5		
PTEC College of Primary Teacher Education	IB	22	22	21							3			2	16	2	1				Sanctioned 22 Completed 15 Ongoing 6 Work not Started 1	
	BH	22	22	21			1							7	13		1					
	GH	22	22	21										3	6		1					
	PQ	22	22	20					1					4	15		2					1
BITE Block Institute of Teacher Education	IB	4	4	4											4						Sanctioned 4 Completed 4	
	BH	4	4	4											4							
	GH	4	4	4											4							
	PQ	4	4	4											4							
BRC Block Resources Center	340	183	173	11	10	6	4	13	10	13	2	14	45	45	38	167	157	13			Sanctioned 340 Completed 83 Ongoing 90 Work not Started 167	
Total	412	255												80	43	173						

SCERT Related Project	3	2	2		1	1										1	1				
---------------------------------	---	---	---	--	---	---	--	--	--	--	--	--	--	--	--	---	---	--	--	--	--

Total No. of Completed TE Scheme --- 123 ; Scheme in Finishing Stage ---- 14