## Bihar State Educational Infrastructure Development Corporation Limited, Patna Progress Report of Construction of Sanik School (Gopalganj)

Report Dated : 29/02/2020

S.N.	Name of Sanik School's Buildings	Name of District	Name of Block	S.N.	Name of School	Name of Agency	Estimated Amount (in lac)	Physical Status											
								Date of	Time of		Fo		Ground Floor				FIIII	Co	Remarks
									Complet ion	Lay out	dat			1			shi ng	mp let e	
1	ADMINISTRATION BUILDING (G+2)	GOPALGANJ	KUCHAIKOT	1	Sanik School	M/S Prakash Construction, Gyatri Mandir Road Kankarbagh	2832.76	100 SBD OF 2012-13 (19.02.13)	24 Months									C	
2	ACADEMIC BLOCK (G+2)			1															
3	HOSTEL BUILDING (G+2)			1															
4	CADET MESS (G+1)			1															Nearing
5	ELECTRICAL CONTROL ROOM (G.F.)			1															Completion
6	EXTERNAL BOUNDARY WALL			1															
7	SITE DEVELOPMENT			1															
8	GATE WAY			1															
TOTAL NUMBER OF BUILDINGS			8	8			2832.76			0	0	0	0	0	0	0	8	0	
		1	Progress Rep	port of Const	ruction of S	anik School (Go	palganj) P	HASE - II											
	Name of Sanik School's Buildings	Name of District	Name of Block	LOA Issued	Name of School	Name of Agency	Estimated Amount (in lac)		Ph	Physical Status Fo Ground				1st <sub>Fini</sub> Co			<b>C</b> -	-	
S.N.								Date of	Time of		Fo un			oor	Flo		F1111	mp let	Remarks
									Complet ion	Lay out	ay- dat			RL			sni		
1	CONSTRUCTION OF DIFFERENT BUILDING IN THE CAMPUS OF SAINIK SCHOOL GOPALGANJ (Phase-II) (2019-2020)	GOPALGANJ	KUCHAIKOT	1518 date 25/02/2020	Sainik School Gopalganj	Shiv Shankar Singh Contract Pvt. Ltd., Rajendra Nagar, Gopalganj, Pin- 841428	2600		18 Months										LOA Issued