

Bihar State Educational Infrastructure Development Corporation Limited, Patna
Physical status of construction of Examination Hall (BSEB)-2016 at Commissioner Headquarter

Report Dated : 31/07/2019

S.N.	Group No.	Name of District	Name of Schools	Completion Time	Lay out	Fou nda tion	Plin th	Ground floor		1st floor		2nd floor		3rd floor		4th floor		5th floor		Fini shing	Co mplete	Remarks		
								LL	RL	LL	RL	LL	RL	LL	RL	LL	RL	LL	RL					
								1	BSEB - 2	Bhagalpur	Jaglal H.S. School, Exam Hall, Bhagalpur	18 Months												
2	BSEB - 3	Darbhanga	Exam Hall, Darbhanga	18 Months																X	X			
3	BSEB - 4	Gaya	Haridas Seminary High School, Exam Hall, Gaya	18 Months																X	X			
4	BSEB - 7	Munger	Zila School, Exam Hall, Munger	18 Months																X	X			
5	BSEB - 5	Muzaffarpur	B. B. Collagiate, Muzaffarpur	18 Months																				Aluminium Work , Electrical , Plumbing work Running Mumty Casted
6	BSEB - 1	Patna	Exam Hall, Patna	18 Months																				Flooring ,Plaster,in progress
7	BSEB-ADMIN	Patna	ADMIN BLOCK IN BSEB CAMPUS, PATNA	18 Months																				Misc work (Flooring, plaster, putty) is in progreses
8	BSEB - 8	Purnea	Zila School, Exam Hall, Purnea	18 Months																X	X			Handover
9	BSEB - 9	Saharsa	Zila School, Exam Hall, Saharsa	18 Months																X	X			Structure Complete, Finishing work in Progress
10	BSEB - 6	Saran	B. Seminary High School, Exam Hall, Saran	18 Months																X	X			
Total No. of BSEB Examination Hall & Admin Block (BSEB)				10		0	0	0	0	0	0	0	0	0	0	0	0	2	0	0	6	2		