

**Bihar State Educational Infrastructure Development Corporation Limited, Patna
Progress Report of Construction of Sanik School (Gopalganj)**

Report Dated : 31/08/2019

S.N.	Name of Sanik School's Buildings	Name of District	Name of Block	Physical Status											Remarks			
				Date of Aggrement	Time of Completion	No t Sta rte	Lay - out	Fo un dat ion	PL	Ground Floor		1st Floor		Fini shing		Co mp let e		
										LL	RL	LL	RL					
1	ADMINISTRATION BUILDING (G+2)	GOPALGANJ	KUCHAIKOT	100 SBD OF 2012-13 (19.02.13)	24 Months											Nearing Completion		
2	ACADEMIC BLOCK (G+2)																	
3	HOSTEL BUILDING (G+2)																	
4	CADET MESS (G+1)																	
5	ELECTRICAL CONTROL ROOM (G.F.)																	
6	EXTERNAL BOUNDARY WALL																	
7	SITE DEVELOPMENT																	
8	GATE WAY																	
TOTAL NUMBER OF BUILDINGS			8			0	0	0	0	0	0	0	0	8	0			