

# BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA (BIHAR).

## SUMMARY OF PROJECTS

Date :- 31/08/2020

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Recieved Amount (in Lakh)	Fin. Exp. (31.08.2020) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 <sup>st</sup> Floor		2nd Floor		Finishing	Complete	In-Progress	Not start			
							LL	RL	LL	RL	LL	RL							
1	USS (Upgraded Secondary School) (2009-10) State	45	45	0	0	0	0	0	0	0	0	0	1	32	1	12	2134.20	1726.94	80.92%
2	USS (Upgraded Secondary School) (2009-10) central	323	323	0	1	2	1	4	2	1	0	0	6	276	17	30	24170.15	13531.19	55.98%
3	USS (Upgraded Secondary School) (2010-11) central	403	400	0	0	0	1	1	0	2	0	0	5	342	9	52	23947.24	18203.52	76.02%
	<b>Total :-</b>	<b>771</b>	<b>768</b>	<b>0</b>	<b>1</b>	<b>2</b>	<b>2</b>	<b>5</b>	<b>2</b>	<b>3</b>	<b>0</b>	<b>0</b>	<b>12</b>	<b>650</b>	<b>27</b>	<b>94</b>	<b>50251.59</b>	<b>33461.65</b>	<b>66.59%</b>
4	GH (Girl's Hostel) (2009-10)	80	77	0	0	0	1	0	0	2	0	0	7	50	10	20	11307.36	8149.74	72.07%
5	GH (Girl's Hostel) (2010-11)	113	109	0	0	0	0	0	0	0	0	0	1	85	1	27	5872.80	12290.77	209.28%
	<b>Total :-</b>	<b>193</b>	<b>186</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>1</b>	<b>0</b>	<b>0</b>	<b>2</b>	<b>0</b>	<b>0</b>	<b>8</b>	<b>135</b>	<b>11</b>	<b>47</b>	<b>34885.03</b>	<b>20440.51</b>	<b>58.59%</b>
6	MS (Model School) (2009-10)	98	86	0	0	1	0	3	0	2	0	0	3	77	9	12	15855.00	21513.14	135.69%
7	MS (Model School) (2010-11)	255	211	0	0	0	0	4	0	7	2	0	18	179	31	45	39714.17	52702.16	132.70%
	<b>Total :-</b>	<b>353</b>	<b>297</b>	<b>0</b>	<b>0</b>	<b>1</b>	<b>0</b>	<b>7</b>	<b>0</b>	<b>9</b>	<b>2</b>	<b>0</b>	<b>21</b>	<b>256</b>	<b>40</b>	<b>57</b>	<b>74236.17</b>	<b>74215.30</b>	<b>99.97%</b>
8	SSS (Senior Secondary School) (2013-14)	993	992	0	3	7	10	9	4	17	0	0	73	765	123	105	107000.00	99760.15	93.23%
9	HSS (Higher Secondary School) (2013-14)	226	222	1	0	0	1	1	0	0	0	0	15	180	18	28	27142.50	22751.39	83.82%
10	SSSM (Senior Secondary School Minority) (2014-15)	242	197	0	3	1	2	3	2	8	0	0	17	116	36	90	20603.73	17252.81	83.74%

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Recieved Amount (in Lakh)	Fin. Exp. (31.08.2020) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 <sup>st</sup> Floor		2nd Floor		Finishing	Complete	In-Progress	Not start			
							LL	RL	LL	RL	LL	RL							
11	USSS (Upgraded Senior Secondary School) 2011-12	156	150	2	1	1	2	2	3	3	1	5	22	79	42	35	8951.28	11564.83	129.20%
12	USSS (Upgraded Senior Secondary School) 2013-14	201	197	0	1	3	4	2	3	2	0	0	17	146	32	23	7238.01	20171.93	278.69%
	<b>Total :-</b>	<b>1818</b>	<b>1758</b>	<b>3</b>	<b>8</b>	<b>12</b>	<b>19</b>	<b>17</b>	<b>12</b>	<b>30</b>	<b>1</b>	<b>5</b>	<b>144</b>	<b>1286</b>	<b>251</b>	<b>281</b>	<b>170935.52</b>	<b>171501.11</b>	<b>100.33%</b>
13	Exam hall (2013-14) RUSA	23	23	0	0	0	0	0	0	1	0	0	0	22	1	0	7833.42	8938.65	114.11%
14	Shiksha Bhawan (2013-14), (2018-19) & (2019-20)	11	11	0	0	0	0	0	0	0	0	0	1	7	1	3	1628.00	1669.34	102.54%
15	Deegree College (2013-14) , (2017-2018) & (2018-2019)	18	18	0	0	0	0	0	0	0	0	0	0	7	0	11	6000.00	3575.81	59.60%
16	Renovation / Construction work of College & University (2009-10) to (2018-19)	117	101	0	0	0	0	0	0	0	0	0	0	81	20	16	24318.42	16720.79	68.76%
17	Renovation work of High School building (2009-10) to (2018-19)	57	27	0	0	0	0	0	0	0	0	0	0	24	2	31	7028.62	4961.40	70.59%
18	CDPO (Child Development Project Office co-housing)	33	28	0	0	0	0	0	0	0	0	0	1	27	1	5	3180.50	3167.67	99.60%
19	ICT@Shcools	1000	832	0	0	0	0	0	0	0	0	0	0	832	0	168	13515.00	11221.24	83.03%
20	ICT Projects - World Bank	250	250	0	0	0	0	0	0	0	0	0	0	250	0	0	4323.85	2113.75	48.89%
21	Exam hall (BSEB)	10	10	0	0	0	0	0	0	0	0	0	0	10	0	0	14893.16	13806.86	92.71%
22	College Toilets in Different Universities (2018-19)	93	93	1	0	2	0	1	0	0	0	0	6	74	10	9	444.60	485.11	109.11%
	<b>Total :-</b>	<b>4747</b>	<b>4402</b>	<b>4</b>	<b>9</b>	<b>17</b>	<b>22</b>	<b>30</b>	<b>14</b>	<b>45</b>	<b>3</b>	<b>5</b>	<b>193</b>	<b>3661</b>	<b>364</b>	<b>722</b>	<b>413473.88</b>	<b>366279.19</b>	<b>88.59%</b>