

## Bihar State Educational Infrastructure Development Corporation Ltd. Patna

## Progress Report of Running Projects

**Division:- Saran**

(Sainik School, Gopalganj)

**Month :- February**

**Date :- 28.02.2023**

SL NO	District	Block	Type of Schemes	Name of Schemes	Agency Name	Agreement Number & Date/Agreement Value	Expenditure/ Current Bill Value	Date Of Start	Date of Completion (As per Agreement)	Tentative Date of Completion	Physical Status	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Gopotalganj	Kuchaikote		Hostel Block (G+3)	AIPL-GMC (JV) Gurukul Road Ahmedabad	84 SBD of 2021-22 15.09.2021 Rs. 27,19,81,564 /-	105577388.00	15.09.21	14.03.2023		G.F Roof Lvl.	
				Teaching Staff Quarter (G+2) Block No.- 1							Finishing	
				Teaching Staff Quarter (G+2) Block No.- 2							S.F Roof Lvl.	Shuttering for roof in progress
				Admin Staff Quarter (G+2)							S.F Roof Lvl.	Shuttering for roof in progress
				Class IV Staff Quarter (G+2)							F.F Roof Lvl.	Bar binding for roof in progress
				Kitchen Staff Quarter							Not Started	
				Principal Residence							Excavation	
				Head master, Registrar & Medical Officer Residence (G+1)							Finishing	
				Road Work							Started	
				Drainage Work							Not Started	
				Earth Filling							Started	
				Bore Well							Started	
				Campus Electrification							Not Started	