

Progress Report of Construction of Sanik School (Gopalganj) PHASE - II

S.N.	Name of Sanik School's Buildings	Name of Block & District	Name of Schemes	Name of Agency	Agreement No. & Date	Estimated Amount (in lac)	Expenditure/ Current bill value (in Lac)	Date of Start	Date of Completion (as per agreement)	Time of Completion	Physical Status										Remarks								
											Not Started	Layout	Foundation	PL	Ground Floor		1st Floor		Finishing	Complete									
															LL	RL	LL	RL											
1	CONSTRUCTION OF DIFFERENT BUILDING IN THE CAMPUS OF SAINIK SCHOOL GOPALGANJ (Phase-II) (2019-2020)	KUCHAIKOT, GOPALGANJ	Hostel Block (G+3)	AIPL-GMC (JV) Gurukul Road Ahmedabad	84 SBD of 2021-22 15-09-2021	2600	263.046	15-09-2021	14-03-2023	18 Months											FOUNDATION								
2			Teaching Staff Quarter (G+2) Block No.- 1																									GROUND FLOOR SILL LEVEL	
3			Teaching Staff Quarter (G+2) Block No.- 2																										GROUND FLOOR LINTEL LEVEL
4			Admin Staff Quarter (G+2)																										PLITH LEVEL
5			Class IV Staff Quarter (G+2)																										FOUNDATION
6			Kitchen Staff Quarter																										Not Started
7			Principal Residence																										EXCAVATION
8			Head master, Registrar & Medical Officer Residence (G+1)																										FOUNDATION
9			Road Work																										STARTED
10			Drainage Work																										Not Started
11			Earth Filling																										STARTED
12			Bore Well																										STARTED
13			Campus Electrification																										Not Started
TOTAL			13			2600.00	263.046				3	5	3	1	2	0	0	0	0	0									