

Bihar State Educational Infrastructure Development Corporation Limited , Patna
Physical Status of construction of schools building of KGBV-93

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement/ Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
1	GH-318-1	ARARIA	Araria	L. S. H. S. Palasi, Pategna	ANIL KUMAR (9523747413)	1796/04.03.22	04-03-2022	93 SBD of 2022-23 (20.05.22)	20-05-2022	19-08-2023	15	In-Progress	Ground Floor Roof Level	
2	GH-318-2	ARARIA	Bhargama	K.G.B.V. Campus ,Bhargama	ANIL KUMAR (9523747413)	1796/04.03.22	04-03-2022	93 SBD of 2022-23 (20.05.22)	20-05-2022	19-08-2023	15	In-Progress	Foundation	
3	GH-318-5	ARARIA	Raniganj	M. S. Raniganj Campus	ANIL KUMAR (9523747413)	1796/04.03.22	04-03-2022	93 SBD of 2022-23 (20.05.22)	20-05-2022	19-08-2023	15	In-Progress	Plinth level	
4	GH-319-1	ARWAL	Kaler	H. S. Validad	DHANANJAY KUMAR (9523747413)	9213/23.12.21	23-12-2021	62 SBD of 2022-23 (06.05.2022)	06-05-2022	05-08-2023	15	In-Progress	Second Floor Roof Level	
5	GH-319-2	ARWAL	Sonbhadra Banshi Suryapur	H. S. Banshi Kalyanpur	DHANANJAY KUMAR (9523747413)	9213/23.12.21	23-12-2021	62 SBD of 2022-23 (06.05.2022)	06-05-2022	05-08-2023	15	In-Progress	Ground Floor Roof Level	
6	GH-301-1	AURANGABAD	Aurangabad	MS Jamhor	Rajnish Kumar Singh	1794/04.03.22	04-03-2022	142 SBD of 2022-23 (19.07.2022)	22-02-2022	21-05-2023	15	In-Progress	Second Floor Roof Level	
7	GH-301-2	AURANGABAD	Barun	KGBV Campus, Barun	Rajnish Kumar Singh	1794/04.03.22	04-03-2022	142 SBD of 2022-23 (19.07.2022)	22-02-2022	21-05-2023	15	In-Progress	Second Floor Roof Level	
8	GH-301-4	AURANGABAD	Obra	MS Bharub	Rajnish Kumar Singh	1794/04.03.22	04-03-2022	142 SBD of 2022-23 (19.07.2022)	22-02-2022	21-05-2023	15	In-Progress	Second Floor Roof Level	
9	GH-302-1	BANKA	Belhar	High School,Rajpur Belhar	M/s Rungta Enterprises	743/24.01.22	24-01-2022	432 SBD of 2021-22 (22.02.2022)	22-02-2022	21-05-2023	15	In-Progress	Finishing	
10	GH-302-2	BANKA	Shambhuganj	Block Office Campus Shambhuganj	M/s Rungta Enterprises	743/24.01.22	24-01-2022	432 SBD of 2021-22 (22.02.2022)	22-02-2022	21-05-2023	15	In-Progress	First Floor Roof Level	
11	GH-302-3	BANKA	Phullidumar	KGBV Campus, Phullidumar	M/s Rungta Enterprises	743/24.01.22	24-01-2022	432 SBD of 2021-22 (22.02.2022)	22-02-2022	21-05-2023	15	In-Progress	First Floor Roof Level	
12	GH-302-4	BANKA	Amarpur	MS Bharko	M/s Rungta Enterprises	743/24.01.22	24-01-2022	432 SBD of 2021-22 (22.02.2022)	22-02-2022	21-05-2023	15	In-Progress	Finishing	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement/ Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
13	GH-303-1	BANKA	Chandan	Proj. Girl's H. S. Chandan	Lal Rupak Kumar Singh	740/24.01.22	24-01-2022	07 SBD of 2021-22 /04.04.222	04-04-2022	03-07-2023	15	In-Progress	Finishing	
14	GH-303-2	BANKA	Katoria	MS Katoria Campus	Lal Rupak Kumar Singh	740/24.01.22	24-01-2022	07 SBD of 2021-22 /04.04.222	04-04-2022	03-07-2023	15	In-Progress	First Floor Roof Level	
15	GH-303-4	BANKA	Barahat	KGBV , Block Office Campus, Barahat	Lal Rupak Kumar Singh	740/24.01.22	24-01-2022	07 SBD of 2021-22 /04.04.222	04-04-2022	03-07-2023	15	In-Progress	First Floor Roof Level	
16	GH-304-3	GAYA	Wazirganj	(+)2 Kedarnath High School Tarwan	SARAOJ NARAYAN PRASAD SINGH NALANDA, MOB. 9431686479 EMAIL- sarojnarayanprasadsingh@gmail.com	3019 date 21-04-2022	21-04-2022	59 SBD of 2022-23 / Date 06.05.2022	06-05-2022	05-08-2023	15	In-Progress	Second Floor Roof Level	
17	GH-304-4	GAYA	Tankuppa	Middle School Tankuppa,Campus	SARAOJ NARAYAN PRASAD SINGH NALANDA, MOB. 9431686479 EMAIL- sarojnarayanprasadsingh@gmail.com	3019 date 21-04-2022	21-04-2022	59 SBD of 2022-23 / Date 06.05.2022	06-05-2022	05-08-2023	15	In-Progress	Second Floor Roof Level	
18	GH-305-1	GAYA	Tikari	Middle School Makhpa	SARAOJ NARAYAN PRASAD SINGH , NALANDA, MOB.9431686479 EMAIL- sarojnarayanprasadsingh@gmail.com	3018 date 21-04-2022	21-04-2022	6 SBD of 2022-23 / Date 06.05.2022	06-05-2022	05-08-2023	15	In-Progress	Second Floor Roof Level	
19	GH-305-2	GAYA	Belaganj	MS Rauna	SARAOJ NARAYAN PRASAD SINGH , NALANDA, MOB.9431686479 EMAIL- sarojnarayanprasadsingh@gmail.com	3018 date 21-04-2022	21-04-2022	6 SBD of 2022-23 / Date 06.05.2022	06-05-2022	05-08-2023	15	In-Progress	Second Floor Lintel Level	
20	GH-305-4	GAYA	Gaya Nagar	KGBV Campus, Gaya Nagar	SARAOJ NARAYAN PRASAD SINGH , NALANDA, MOB.9431686479 EMAIL- sarojnarayanprasadsingh@gmail.com	3018 date 21-04-2022	21-04-2022	6 SBD of 2022-23 / Date 06.05.2022	06-05-2022	05-08-2023	15	In-Progress	Second Floor Roof Level	
21	GH-306-1	GAYA	Bodhgaya	MS Basarhi	GOKUL VASUDEV CONSTRUCTION PRIVATE LIMITED, JEHANABAD, Mob. 9430045240 , Email- Gokulvasudevconstructionpvtltd@gmail.com	3007 date 20-04-2022	20-04-2022	127 SBD of 2022-23 (14.07.2022	14-07-2022	13-10-2023	15	In-Progress	Second Floor Roof Level	
22	GH-306-2	GAYA	Dobhi	KGBV Campus, Dobhi	GOKUL VASUDEV CONSTRUCTION PRIVATE LIMITED, JEHANABAD, Mob. 9430045240 , Email- Gokulvasudevconstructionpvtltd@gmail.com	3007 date 20-04-2022	20-04-2022	127 SBD of 2022-23 (14.07.2022	14-07-2022	13-10-2023	15	In-Progress	Second Floor Roof Level	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement/ Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
23	GH-306-3	GAYA	Barachatti	KGBV Campus, Barachatti	GOKUL VASUDEV CONSTRUCTION PRIVATE LIMITED, JEHANABAD, Mob. 9430045240 , Email- Gokulvasudevconstructionpvttd@gmail.com	3007 date 20-04-2022	20-04-2022	127 SBD of 2022-23 (14.07.2022)	14-07-2022	13-10-2023	15	In-Progress	Ground Floor Lintel Level	भवन निर्माण हेतु दिनांक-16.01.2023 को भूमि उपलब्ध करवायी गयी। तत्पश्चात् भवन निर्माण का कार्य प्रारम्भ किया गया।
24	GH-307-1	GAYA	Paraiya	(+)2 Pro. Kanya High School Paraiya	RAJNISH KUMAR SINGH	4578 date 18-06-2022	18-06-2022	232 sbd of 2022-23 (26.11.22)	26-11-2022	25-02-2024	15	In-Progress	Ground Floor Lintel Level	
25	GH-307-2	GAYA	Guraru	M.S. Mathurapur	RAJNISH KUMAR SINGH	4578 date 18-06-2022	18-06-2022	232 sbd of 2022-23 (26.11.22)	26-11-2022	25-02-2024	15	In-Progress	Foundation	
26	GH-309-1	JAMUI	Chakai	Middle School, Chakhai	Lal Rupak Kumar Singh	742/ 24.01.22	24-01-2022	08 SBD OF 2022-23 Dated-DATED-04.04.2022	04-04-2022	03-07-2023	15	In-Progress	Finishing	
27	GH-309-2	JAMUI	Islamnagar, Aliganj	KGBV Campus, Islamnagar, Aliganj	Lal Rupak Kumar Singh	742/ 24.01.22	24-01-2022	08 SBD OF 2022-23 Dated-DATED-04.04.2022	04-04-2022	03-07-2023	15	In-Progress	Second Floor Roof Level	
28	GH-309-3	JAMUI	Laxmipur	KGBV Campus in Block Headquarter, Laxmipur	Lal Rupak Kumar Singh	742/ 24.01.22	24-01-2022	08 SBD OF 2022-23 Dated-DATED-04.04.2022	04-04-2022	03-07-2023	15	In-Progress	Foundation	NOC awaited
29	GH-321-1	KAIMUR	Bhabhua	Middle School ,Siwo	Ajay Kumar Singh	1797/4.03.20 22	04-03-2022	69 SBD of 2022-23 (09.05.2022)	09-05-2022	08-08-2023	15	In-Progress	Ground Floor Roof Level	
30	GH-321-2	KAIMUR	Chainpur	K.G.B.V. Campus, Chainpur	Ajay Kumar Singh	1797/4.03.20 22	04-03-2022	69 SBD of 2022-23 (09.05.2022)	09-05-2022	08-08-2023	15	In-Progress	Second Floor Roof Level	
31	GH-321-3	KAIMUR	Chand	K.G.B.V. Parisar, Chand	Ajay Kumar Singh	1797/4.03.20 22	04-03-2022	69 SBD of 2022-23 (09.05.2022)	09-05-2022	08-08-2023	15	In-Progress	Second Floor Roof Level	
32	GH-312-1	Muzaffarpur	Gaighat	KGBV Campus, Gaighat	M/S Mother India Construction Pvt. Ltd.	742/ 24.01.22	24-01-2022	107 SBD of 2022-23 (26.05.2022)	26-05-2022	25-08-2023	15	In-Progress	First Floor Roof Level	
33	GH-312-2	Muzaffarpur	Bandra	Middle School Vishnupur Mehsi	M/S Mother India Construction Pvt. Ltd.	742/ 24.01.22	24-01-2022	107 SBD of 2022-23 (26.05.2022)	26-05-2022	25-08-2023	15	In-Progress	Layout	
34	GH-312-3	Muzaffarpur	Muraul	DIET(KGBV Campus), Muraul	M/S Mother India Construction Pvt. Ltd.	742/ 24.01.22	24-01-2022	107 SBD of 2022-23 (26.05.2022)	26-05-2022	25-08-2023	15	In-Progress	Foundation	
35	GH-310-2	MUZAFFARPUR	Marwan	KGBV Campus, Marwan	Shree Ram Enterprises,	4639 date 20-06-2022	20-06-2022	182 SBD of 2022-23, Dt. 06.09.2022	06-09-2022	05-12-2023	15	In-Progress	Ground Floor Roof Level	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement/ Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
36	GH-310-3	MUZAFFARPUR	Kurhani	Buniyadi Abhyasshala,Turki	Shree Ram Enterprises,	4639 date 20-06-2022	20-06-2022	182 SBD of 2022-23, Dt. 06.09.2022	06-09-2022	05-12-2023	15	In-Progress	Foundation	Plant on site
37	GH-310-4	MUZAFFARPUR	Mushahari	Navrastra H.S Patahi	Shree Ram Enterprises,	4639 date 20-06-2022	20-06-2022	182 SBD of 2022-23, Dt. 06.09.2022	06-09-2022	05-12-2023	15	In-Progress	Plinth level	Tree on site
38	GH-313-2	MUZAFFARPUR	Sahebganj	KGBV Campus, Sahebganj	Dream Earthcon Pvt.Ltd,	4584/18.06.2022	18-06-2022	147 SBD of 2022-23 (25.07.2022)	25-07-2022	24-10-2023	15	In-Progress	Plinth level	
39	GH-313-3	MUZAFFARPUR	Motipur	S. U. HS Brahmpura	Dream Earthcon Pvt.Ltd,	4584/18.06.2022	18-06-2022	147 SBD of 2022-23 (25.07.2022)	25-07-2022	24-10-2023	15	In-Progress	Foundation	
40	GH-316-1	Nawada	Pakari Barawan	KGBV Campus, PakariBarawan	Pankaj Kumar (9334457321)	9214/23.12.21	23-12-2021	172 SBD OF 2022-23 (23.08.2022)	23-08-2022	22-11-2023	15	In-Progress	Ground Floor Roof Level	
41	GH-315-1	Nawada	Warsaliganj	MS Sambe	Vaishnavi Infrazone, Nawada	3606 date 11-05-2022	11-05-2022	92 SBD of 2022-23 (20.05.22)	20-05-2022	19-08-2023	15	In-Progress	Second Floor Roof Level	
42	GH-315-2	Nawada	Nawada	Proj. Kanya Inter High School,Nawada	Vaishnavi Infrazone, Nawada	3606 date 11-05-2022	11-05-2022	92 SBD of 2022-23 (20.05.22)	20-05-2022	19-08-2023	15	In-Progress	Second Floor Roof Level	
43	GH-315-3	Nawada	Akbarpur	KGBV Campus, Akbarpur	Vaishnavi Infrazone, Nawada	3606 date 11-05-2022	11-05-2022	92 SBD of 2022-23 (20.05.22)	20-05-2022	19-08-2023	15	In-Progress	Second Floor Roof Level	
44	GH-315-4	Nawada	Govindpur	KGBV Campus, Govindpur	Vaishnavi Infrazone, Nawada	3606 date 11-05-2022	11-05-2022	92 SBD of 2022-23 (20.05.22)	20-05-2022	19-08-2023	15	In-Progress	Second Floor Roof Level	
45	GH-314-1	Nawada	Nardiganj	Inter School Nadiganj	PRASAD BUILDERS	4638 date 20-06-2022	20-06-2022	188इस व 2022.23अंजम्. 21/09/2022	21-09-2022	20-12-2023	15	In-Progress	Second Floor Roof Level	
46	GH-314-4	Nawada	Meskaur	Near KGBV Campus, Meskaur	PRASAD BUILDERS	4638 date 20-06-2022	20-06-2022	188इस व 2022.23अंजम्. 21/09/2022	21-09-2022	20-12-2023	15	In-Progress	Second Floor Roof Level	
47	GH-314-5	Nawada	Sirdala	KGBV Campus, Sirdala	PRASAD BUILDERS	4638 date 20-06-2022	20-06-2022	188इस व 2022.23अंजम्. 21/09/2022	21-09-2022	20-12-2023	15	In-Progress	First Floor Roof Level	ग्रामीणों के द्वारा दिए गए भूमि पर भवन निर्माण कार्य करने पर रोक लगा दी गयी है।
48	GH-317-1	ROHTAS	Dawath	Block Office Dawath	Krishna	4807/7-10-2022	07-10-2022	205 sbd of 22-23 date 11-11-2022	11-11-2022	10-02-2024	15	In-Progress	First Floor Roof Level	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement/ Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
49	GH-317-2	ROHTAS	Dinara	Block Office Dinara,	Krishna	4807/7-10-2022	07-10-2022	205 sbd of 22-23 date 11-11-2022	11-11-2022	10-02-2024	15	In-Progress	Foundation	
50	GH-317-3	ROHTAS	Kochas	K.G.B.V. Campus, Kochas	Krishna	4807/7-10-2022	07-10-2022	205 sbd of 22-23 date 11-11-2022	11-11-2022	10-02-2024	15	In-Progress	Foundation	
51	GH-322-1	SHEIKHPURA	Sheikhpura	K.G.B.V. Campus, Shekhpura	Sanjay Kumar Technocrate Pvt. Ltd.	741/24.01.2022	24-01-2022	24 SBD of 2022-23 (08.04.2022)	08-04-2022	07-07-2023	15	In-Progress	Ground Floor Roof Level	
52	GH-323-1	SHEOHAR	Puranhiya	K.G.B.V. Campus, Puranhiya	Dream Earthcon Pvt.Ltd,	4607/18.06.2022	18-06-2022	147 SBD of 2022-23 (25.07.2022)	25-07-2022	24-10-2023	15	In-Progress	Foundation	
53	GH-323-2	SHEOHAR	Sheohar	Near K.G.B.V. Campus, Sheohar	Dream Earthcon Pvt.Ltd,	4607/18.06.2022	18-06-2022	147 SBD of 2022-23 (25.07.2022)	25-07-2022	24-10-2023	15	In-Progress	Foundation	
54	GH-324-1	WEST CHAMPARAN	Sidha (Bagaha-2)	K.G.B.V. Campus, Sidha (Bagaha-2)	ASIANA CONTRACT PVT.LTD	3402	13-04-2023	88 SBD OF 2023-24, Date- 16/05/2023	16-05-2023	15-08-2024	15	In-Progress	Foundation	Tie beam
55	GH-324-2	WEST CHAMPARAN	Piprasi	K.G.B.V. Campus, Piprasi	ASIANA CONTRACT PVT.LTD	3402	13-04-2023	88 SBD OF 2023-24, Date- 16/05/2023	16-05-2023	15-08-2024	15	In-Progress	Foundation	Tie beam
56	GH-324-3	WEST CHAMPARAN	Madhubani	K.G.B.V. Campus, Madhubani	ASIANA CONTRACT PVT.LTD	3402	13-04-2023	88 SBD OF 2023-24, Date- 16/05/2023	16-05-2023	15-08-2024	15	In-Progress	Plinth level	
57	GH-327-1	WEST CHAMPARAN	Jogapatti	K.G.B.V. Campus, Jogapatti	GANPATI CONSTRUCTIONS, EAST CHAMPARAN	4641 / 20-06-2022	20-06-2022	275 SBD of 2022-23 Date 18-06-2023	18-06-2023	17-09-2024	15	In-Progress	Layout	
58	GH-327-2	WEST CHAMPARAN	Chanpatiya	Buniyadi vidyalay Vrindavan Kanya	GANPATI CONSTRUCTIONS, EAST CHAMPARAN	4641 / 20-06-2022	20-06-2022	275 SBD of 2022-23 Date 18-06-2023	18-06-2023	17-09-2024	15	In-Progress	Plinth level	
59	GH-326-2	WEST CHAMPARAN	Majhauliya	K.G.B.V. Campus, Majhauliya	SARVESHWAR KUMAR OJHA	4640 / 20-06-2022		160 SBD of 2022-23, 02.08.2022	02-08-2022	01-11-2023	15	In-Progress	Ground Floor Lintel Level	
60	GH-318-3	ARARIA	Jokihat	K.G.B.V. Campus, Jokihat	ANIL KUMAR (9523747413	1796/ 04.03.22	04-03-2022	93 SBD of 2022-23 (20.05.22)	20-05-2022	19-08-2023	15	Not Started	Land problem	Land problem
61	GH-318-4	ARARIA	Palasi	K.G.B.V. Campus ,Palasi	ANIL KUMAR (9523747413	1796/ 04.03.22	04-03-2022	93 SBD of 2022-23 (20.05.22)	20-05-2022	19-08-2023	15	Not Started	Land problem	Land problem

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement/ Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
62	GH-301-3	AURANGABAD	Daudnagar	H S Akauni	Rajnish Kumar Singh	1794/04.03.22	04-03-2022	142 SBD of 2022-23 (19.07.2022)	22-02-2022	21-05-2023	15	Not Started	Not Started	पत्रांक-363 दिनांक-12-07-2022 द्वारा अन्यत्र विवादरहित भूमि उपलब्ध कराने हेतु अनुरोध किया गया है। लम्बे समय तक कार्य बाधित रहने के कारण निर्माण सामग्री एवं लेबर cost बढ़ जाने के कारण संवेदक द्वारा कार्य करने में असमर्थता व्यक्त की गई है।
63	GH-303-3	BANKA	Bounsi	C. N. D. High School Baunsi	Lal Rupak Kumar Singh	740/24.01.22	24-01-2022	07 SBD of 2021-22 /04.04.222	04-04-2022	03-07-2023	15	Not Started	Land not available	Land not available
64	GH-320-1	EAST CHAMPARAN	Banjaria	K.G.B.V. Campus, Banjaria	M/s A.B Buildicon	9212/23.12.21	23-12-2021				15	Not Started	Not Started	
65	GH-320-2	EAST CHAMPARAN	Chhauradano	K.G.B.V. Campus, Chhauradano	M/s A.B Buildicon	9212/23.12.21	23-12-2021				15	Not Started	Not Started	
66	GH-304-1	GAYA	Atri	Proj.(+2)Girl's H. S. Tetua	SARAOJ NARAYAN PRASAD SINGH NALANDA, MOB. 9431686479 EMAIL- sarojnarayanprasadsingh@gmail.com	3019 date 21-04-2022	21-04-2022	59 SBD of 2022-23 / Date 06.05.2022	06-05-2022	05-08-2023	15	Not Started	Land not available	Land not available, HM letter no. 210/14.05.22
67	GH-304-2	GAYA	Mohra	KGBV Campus, Mohra	SARAOJ NARAYAN PRASAD SINGH NALANDA, MOB. 9431686479 EMAIL- sarojnarayanprasadsingh@gmail.com	3019 date 21-04-2022	21-04-2022	59 SBD of 2022-23 / Date 06.05.2022	06-05-2022	05-08-2023	15	Not Started	Land not available	Land not available, HM letter no. 213/14.05.22
68	GH-305-3	GAYA	Khizarsarai	M S Khizarsarai	SARAOJ NARAYAN PRASAD SINGH , NALANDA, MOB.9431686479 EMAIL- sarojnarayanprasadsingh@gmail.com	3018 date 21-04-2022	21-04-2022	6 SBD of 2022-23 / Date 06.05.2022	06-05-2022	05-08-2023	15	Not Started	Land not available	पत्रांक-605 दिनांक-04.11.2022 के द्वारा जिला कार्यक्रम पदाधिकारी (प्र० शि० एवं सर्व० शि०) से भूमि उपलब्ध करवाने हेतु अनुरोध किया गया है।
69	GH-305-5	GAYA	Manpur	MS Bhore, Manpur	SARAOJ NARAYAN PRASAD SINGH , NALANDA, MOB.9431686479 EMAIL- sarojnarayanprasadsingh@gmail.com	3018 date 21-04-2022	21-04-2022	6 SBD of 2022-23 / Date 06.05.2022	06-05-2022	05-08-2023	15	Not Started	Work to be start	
70	GH-308-1	GAYA	Sherghati	KGBV Campus, Sherghati	SARAOJ NARAYAN PRASAD SINGH, NALANDA, MOB.9431686479 EMAIL- sarojnarayanprasadsingh@gmail.com	3008 date 20-04-2022	20-04-2022	61 SBD of 2022-23/ Date 06.05.2022	06-05-2022	05-08-2023	15	Not Started	Not Started	H.M. से पत्रांक -200 दिनांक 13.05.2022 द्वारा भूमि उपलब्ध करने का अनुरोध किया गया
71	GH-308-2	GAYA	Banke Bazar	Middle School Roshanganj	SARAOJ NARAYAN PRASAD SINGH, NALANDA, MOB.9431686479 EMAIL- sarojnarayanprasadsingh@gmail.com	3008 date 20-04-2022	20-04-2022	61 SBD of 2022-23/ Date 06.05.2022	06-05-2022	05-08-2023	15	Not Started	Not Started	H.M. से पत्रांक -198 दिनांक 13.05.2022 द्वारा भूमि उपलब्ध करने का अनुरोध किया गया

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement/ Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
72	GH-308-3	GAYA	Imamganj	MS Pararia	SARAOJ NARAYAN PRASAD SINGH, NALANDA, MOB.9431686479 EMAIL- sarojnarayanprasadsingh@gmail.com	3008 date 20-04-2022	20-04-2022	61 SBD of 2022-23/ Date 06.05.2022	06-05-2022	05-08-2023	15	Not Started	Not Started	H.M. से पत्रांक -199 दिनांक 13.05.2022 द्वाराभूमि उपलब्ध करने का अनुरोध किया गया
73	GH-307-3	GAYA	Gurua	UHS Rahunath Khap	RAINISH KUMAR SINGH	4578 date 18-06-2022	18-06-2022	232 sbd of 2022-23 (26.11.22)	26-11-2022	25-02-2024	15	Not Started	Work to be start	Agreement UHS Rahunath Khap के नाम से है जबकि पुराना KGBV मं वि० तरोवा में बना हुआ है UHS Rahunath Khap से पुराने KGBV तरोवा की दुरी लगभग 1.5 KM है तरोवा से भवन निर्माण हेतु NOC प्राप्त किया गया है जिसकी मापी 49'x90' फीट है।
74	GH-309-4	JAMUI	Sikandra	Middle School, Sikandra	Lal Rupak Kumar Singh	742/ 24.01.22	24-01-2022	08 SBD OF 2022-23 Dated-DATED- 04.04.2022	04-04-2022	03-07-2023	15	Not Started	Land Insufficient	Insufficient land
75	GH-321-4	KAIMUR	Mohania	K.G.B.V. Campus, Mohania	Ajay Kumar Singh	1797/4.03.20 22	04-03-2022	69 SBD of 2022-23 (09.05.2022)	09-05-2022	08-08-2023	15	Not Started	Work to be start	Land available. NOC not given by H.M.
76	GH-310-1	MUZAFFARPUR	Kanti	M.S. Madhuban KGBV Campus, Kanti	Shree Ram Enterprises,	4639 date 20-06-2022	20-06-2022	182 SBD of 2022-23, Dt. 06.09.2022	06-09-2022	05-12-2023	15	Not Started	Not Started	Pipal Tree on Site
77	GH-313-1	MUZAFFARPUR	Paroo	KGBV Campus, Paroo	Dream Earthcon Pvt.Ltd,	4584/18.06.2 022	18-06-2022	147 SBD of 2022-23 (25.07.2022)	25-07-2022	24-10-2023	15	Not Started	Work to be start	Request for land NOC
78	GH-311-1	Muzaffarpur	Aurai	Block Campus, Aurai	HAZRAT BELAL, BHOJPUR	7655 date 10-10-2022					15	Not Started	Not Started	
79	GH-311-2	Muzaffarpur	Meenapur	Block Campus, Meenapur	HAZRAT BELAL, BHOJPUR	7655 date 10-10-2022					15	Not Started	Not Started	
80	GH-311-3	Muzaffarpur	Bochahan	Middle School Bochahan	HAZRAT BELAL, BHOJPUR	7655 date 10-10-2022					15	Not Started	Not Started	
81	GH-316-2	Nawada	Kouakol	Inter School Kouakol	Pankaj Kumar (9334457321)	9214/ 23.12.21	23-12-2021	172 SBD OF 2022-23 (23.08.2022)	23-08-2022	22-11-2023	15	Not Started	Work to be start	Work Stopped
82	GH-314-2	Nawada	Hisua	Near KGBV Campus, Hisua	PRASAD BUILDERS	4638 date 20-06-2022	20-06-2022	188सब व 211092022		20-12-2023	15	Not Started	Land not available	BDO हिसुआ के द्वारा दिए गए भूमि पर भवन निर्माण कार्य करने पर रोक लगा दी गयी है।पत्रांक-363 दिनांक 04.05.2023 द्वारा संचालक ,जिला शिक्षा पदाधिकारी नवादा एवं जिला पदाधिकारी महोदय नवादा को भूमि उपलब्ध करवाने हेतु अनुरोध किया गया है।

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement/ Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
83	GH-314-3	Nawada	Narhat	KGBV Campus, Narhat	PRASAD BUILDERS	4638 date 20-06-2022	20-06-2022	1888लक वि2022.23अंजल. 219092022	21-09-2022	20-12-2023	15	Not Started	Land not available	NOC not given by KGBV Narhat पत्रांक-364 दिनांक-04.05.2023 द्वारा संचालक जिला शिक्षा पदाधिकारी नवादा एवं जिला पदाधिकारी महोदय नवादा को भूमि उपलब्ध करवाने हेतु अनुरोध किया गया है
84	GH-317-4	ROHTAS	Rohtas	K.G.B.V. Campus, Rohtas	Krishna	4807/7-10-2022	07-10-2022	205 sbd of 22-23 date 11-11-2022	11-11-2022	10-02-2024	15	Not Started	Work to be start	Require Drawing Change (G+2 To G+3)
85	GH-322-2	SHEIKHPURA	Sheikhopur Sarai	K.G.B.V. Campus, Shekhopur Sarai	Sanjay Kumar Technocrate Pvt. Ltd.	741/24.01.2022	24-01-2022	24 SBD of 2022-23 (08.04.2022)	08-04-2022	07-07-2023	15	Not Started	Land Dispute	प्रधानाध्यापक द्वारा NOC दे दिया गया है। जिस पर कार्य प्रारंभ करने पर ग्रामीणों द्वारा बार बार अवरोध उत्पन्न किया जा रहा है। पुनः प्रधानाध्यापक एवं जिला शिक्षा पदाधिकारी को सीमांकन करने हेतु पत्र दिया गया है।
86	GH-323-3	SHEOHAR	Tariani Chowk	U. M. S. Chatauni Near K.G.B.V. Campus, Tariani Chowk	Dream Earthcon Pvt.Ltd,	4607/18.06.2022	18-06-2022	147 SBD of 2022-23 (25.07.2022)	25-07-2022	24-10-2023	15	Not Started	Land not available	Land not available
87	GH-325-1	WEST CHAMPARAN	Ramnagar	MS Bakhri	GANPATI CONSTRUCTIONS, EAST CHAMPARAN	7605 / 07-10-2022		74"लक वि2023.24 कंजस 04. 05.2023	04-05-2023	03-08-2024	15	Not Started	Not Started	
88	GH-325-2	WEST CHAMPARAN	Gaunaha	K.G.B.V. Campus, Gaunaha	GANPATI CONSTRUCTIONS, EAST CHAMPARAN	7605 / 07-10-2022		74"लक वि2023.24 कंजस 04. 05.2023	04-05-2023	03-08-2024	15	Not Started	Not Started	
89	GH-325-3	WEST CHAMPARAN	Mainatand	Laxmi Narayan High School, Pidari	GANPATI CONSTRUCTIONS, EAST CHAMPARAN	7605 / 07-10-2022		74"लक वि2023.24 कंजस 04. 05.2023	04-05-2023	03-08-2024	15	Not Started	Not Started	
90	GH-325-4	WEST CHAMPARAN	Narkatiyaganj	K.G.B.V. Campus, Narkatiyaganj	GANPATI CONSTRUCTIONS, EAST CHAMPARAN	7605 / 07-10-2022		74"लक वि2023.24 कंजस 04. 05.2023	04-05-2023	03-08-2024	15	Not Started	Not Started	
91	GH-327-3	WEST CHAMPARAN	Sikta	K.G.B.V. Campus, Sikta	GANPATI CONSTRUCTIONS, EAST CHAMPARAN	4641 / 20-06-2022	20-06-2022	275 SBD of 2022-23 Date 18-06-2023	18-06-2023	17-09-2024	15	Not Started	Not Started	
92	GH-326-1	WEST CHAMPARAN	Bettiah	Middle School Singhachhapar	SARVESHWAR KUMAR OJHA	4640 / 20-06-2022		160 SBD of 2022-23, 02.08.2022	02-08-2022	01-11-2023	15	Not Started	Work to be start	
93	GH-326-3	WEST CHAMPARAN	Bairiya	K.G.B.V. Campus, Bairiya	SARVESHWAR KUMAR OJHA	4640 / 20-06-2022		160 SBD of 2022-23, 02.08.2022	02-08-2022	01-11-2023	15	Not Started	Land Insufficient	Land Insufficient
Total				93	93			88						

Inprogress	59
Not Started	34
Total	93