

Progress Report of Construction of Sanik School (Gopalganj) PHASE - II

| S.N. | Name of Sanik School's Buildings | Name of Block & District | Name of Schemes | Name of Agency | Agreement No. & Date | Estimated Amount (in lac) | Date of Start | Date of Completion (as per agreement) | Time of Completion | Physical Status | | | | | | | | | | | | Remarks | | | | | | |
|-------|--|--------------------------|--|--------------------------------------|------------------------------|---------------------------|---------------|---------------------------------------|--------------------|-----------------|--------|------------|----|--------------|----|-----------|----|-----------|----|-----------|----------|-------------------------|--|--|--|--|-----------|-------------------------|
| | | | | | | | | | | Not Started | Layout | Foundation | PL | Ground Floor | | 1st Floor | | 2nd Floor | | Finishing | Complete | | | | | | | |
| | | | | | | | | | | | | | | LL | RL | LL | RL | LL | RL | | | | | | | | | |
| 1 | CONSTRUCTION OF DIFFERENT BUILDING IN THE CAMPUS OF SAINIK SCHOOL GOPALGANJ (Phase-II) (2019-2020) | KUCHAIKOT, GOPALGANJ | Hostel Block (G+3) | AIPL-GMC (JV) Gurukul Road Ahmedabad | 84 SBD of 2021-22 15-09-2021 | 2600 | 15-09-2021 | 14-03-2023 | 18 Months | | | | | | | | | | | | | GROUND FLOOR ROOF LEVEL | | | | | | |
| 2 | | | Teaching Staff Quarter (G+2) Block No.- 1 | | | | | | | | | | | | | | | | | | | | | | | | FINISHING | |
| 3 | | | Teaching Staff Quarter (G+2) Block No.- 2 | | | | | | | | | | | | | | | | | | | | | | | | | SECOND FLOOR ROOF LEVEL |
| 4 | | | Admin Staff Quarter (G+2) | | | | | | | | | | | | | | | | | | | | | | | | | SECOND FLOOR ROOF LEVEL |
| 5 | | | Class IV Staff Quarter (G+2) | | | | | | | | | | | | | | | | | | | | | | | | | FIRST FLOOR ROOF LEVEL |
| 6 | | | Kitchen Staff Quarter | | | | | | | | | | | | | | | | | | | | | | | | | NOT STARTED |
| 7 | | | Principal Residence | | | | | | | | | | | | | | | | | | | | | | | | | LAYOUT |
| 8 | | | Head master, Registrar & Medical Officer Residence (G+1) | | | | | | | | | | | | | | | | | | | | | | | | | FINISHING |
| 9 | | | Road Work | | | | | | | | | | | | | | | | | | | | | | | | | STARTED |
| 10 | | | Drainage Work | | | | | | | | | | | | | | | | | | | | | | | | | NOT STARTED |
| 11 | | | Earth Filling | | | | | | | | | | | | | | | | | | | | | | | | | STARTED |
| 12 | | | Bore Well | | | | | | | | | | | | | | | | | | | | | | | | | STARTED |
| 13 | | | Campus Electrification | | | | | | | | | | | | | | | | | | | | | | | | | NOT STARTED |
| TOTAL | | | 13 | | | 2600.00 | | | | 3 | 4 | 0 | 0 | 0 | 1 | 0 | 1 | 0 | 2 | 2 | 0 | | | | | | | |