

Bihar State Educational Infrastructure Development Corporation Limited , Patna
Physical Status of construction of 93 Kasturba Gandhi Balika Vidyalaya (KGBV) GIRLS HOSTEL

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
1	GH-318	ARARIA	Araria	L. S. H. S. Palasi, Pategna	ANIL KUMAR (9523747413)	1796/04.03.22	04-03-2022	93 SBD of 2022-23 (20.05.22)	20-05-2022	19-08-2023	15	In-Progress	Ground Floor Roof Level	
2	GH-318	ARARIA	Bhargama	K.G.B.V. Campus ,Bhargama	ANIL KUMAR (9523747413)	1796/04.03.22	04-03-2022	93 SBD of 2022-23 (20.05.22)	20-05-2022	19-08-2023	15	In-Progress	Foundation	
3	GH-318	ARARIA	Raniganj	M. S. Raniganj Campus	ANIL KUMAR (9523747413)	1796/04.03.22	04-03-2022	93 SBD of 2022-23 (20.05.22)	20-05-2022	19-08-2023	15	In-Progress	Plinth level	
4	GH-319	ARWAL	Kaler	H. S. Validad	DHANANJAY KUMAR (9523747413)	9213/23.12.21	23-12-2021	62 SBD of 2022-23 (06.05.2022)	06-05-2022	05-08-2023	15	In-Progress	Second Floor Roof Level	
5	GH-319	ARWAL	Sonbhadra Banshi Suryapur	H. S. Banshi Kalyanpur	DHANANJAY KUMAR (9523747413)	9213/23.12.21	23-12-2021	62 SBD of 2022-23 (06.05.2022)	06-05-2022	05-08-2023	15	In-Progress	Ground Floor Roof Level	
6	GH-301	AURANGABAD	Aurangabad	MS Jamhor	Rajnish Kumar Singh	1794/04.03.22	04-03-2022	142 SBD of 2022-23 (19.07.2022)	22-02-2022	21-05-2023	15	In-Progress	Second Floor Roof Level	
7	GH-301	AURANGABAD	Barun	KGBV Campus, Barun	Rajnish Kumar Singh	1794/04.03.22	04-03-2022	142 SBD of 2022-23 (19.07.2022)	22-02-2022	21-05-2023	15	In-Progress	Second Floor Roof Level	
8	GH-301	AURANGABAD	Obra	MS Bharub	Rajnish Kumar Singh	1794/04.03.22	04-03-2022	142 SBD of 2022-23 (19.07.2022)	22-02-2022	21-05-2023	15	In-Progress	First Floor Roof Level	
9	GH-302	BANKA	Belhar	High School,Rajpur Belhar	M/s Rungta Enterprises	743/24.01.22	24-01-2022	432 SBD of 2021-22 (22.02.2022)	22-02-2022	21-05-2023	15	In-Progress	Finishing	
10	GH-302	BANKA	Shambhuganj	Block Office Campus Shambhuganj	M/s Rungta Enterprises	743/24.01.22	24-01-2022	432 SBD of 2021-22 (22.02.2022)	22-02-2022	21-05-2023	15	In-Progress	First Floor Roof Level	
11	GH-302	BANKA	Phullidumar	KGBV Campus, Phullidumar	M/s Rungta Enterprises	743/24.01.22	24-01-2022	432 SBD of 2021-22 (22.02.2022)	22-02-2022	21-05-2023	15	In-Progress	First Floor Roof Level	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
12	GH-302	BANKA	Amarpur	MS Bharko	M/s Rungta Enterprises	743/ 24.01.22	24-01-2022	432 SBD of 2021-22 (22.02.2022)	22-02-2022	21-05-2023	15	In-Progress	Finishing	
13	GH-303	BANKA	Chandan	Proj. Girl's H. S. Chandan	Lal Rupak Kumar Singh	740/ 24.01.22	24-01-2022	07 SBD of 2021-22 /04.04.222	04-04-2022	03-07-2023	15	In-Progress	Second Floor Roof Level	
14	GH-303	BANKA	Katoria	MS Katoria Campus	Lal Rupak Kumar Singh	740/ 24.01.22	24-01-2022	07 SBD of 2021-22 /04.04.222	04-04-2022	03-07-2023	15	In-Progress	First Floor Roof Level	
15	GH-303	BANKA	Barahat	KGBV , Block Office Campus, Barahat	Lal Rupak Kumar Singh	740/ 24.01.22	24-01-2022	07 SBD of 2021-22 /04.04.222	04-04-2022	03-07-2023	15	In-Progress	First Floor Roof Level	
16	GH-304	GAYA	Wazirganj	(+)2 Kedarnath High School Tarwan	SARAOJ NARAYAN PRASAD SINGH NALANDA, MOB. 9431686479 EMAIL- sarojnarayanprasadsingh@gmail.com	3019 date 21-04-2022	21-04-2022	59 SBD of 2022-23 / Date 06.05.2022	06-05-2022	05-08-2023	15	In-Progress	First Floor Roof Level	
17	GH-304	GAYA	Tankuppa	Middle School Tankuppa,Campus	SARAOJ NARAYAN PRASAD SINGH NALANDA, MOB. 9431686479 EMAIL- sarojnarayanprasadsingh@gmail.com	3019 date 21-04-2022	21-04-2022	59 SBD of 2022-23 / Date 06.05.2022	06-05-2022	05-08-2023	15	In-Progress	Second Floor Roof Level	
18	GH-305	GAYA	Tikari	Middle School Makhpa	SARAOJ NARAYAN PRASAD SINGH , NALANDA, MOB.9431686479 EMAIL- sarojnarayanprasadsingh@gmail.com	3018 date 21-04-2022	21-04-2022	6 SBD of 2022-23 / Date 06.05.2022	06-05-2022	05-08-2023	15	In-Progress	Ground Floor Roof Level	
19	GH-305	GAYA	Belaganj	MS Rauna	SARAOJ NARAYAN PRASAD SINGH , NALANDA, MOB.9431686479 EMAIL- sarojnarayanprasadsingh@gmail.com	3018 date 21-04-2022	21-04-2022	6 SBD of 2022-23 / Date 06.05.2022	06-05-2022	05-08-2023	15	In-Progress	Second Floor Lintel Level	
20	GH-305	GAYA	Gaya Nagar	KGBV Campus, Gaya Nagar	SARAOJ NARAYAN PRASAD SINGH , NALANDA, MOB.9431686479 EMAIL- sarojnarayanprasadsingh@gmail.com	3018 date 21-04-2022	21-04-2022	6 SBD of 2022-23 / Date 06.05.2022	06-05-2022	05-08-2023	15	In-Progress	Second Floor Roof Level	
21	GH-306	GAYA	Bodhgaya	MS Basarhi	GOKUL VASUDEV CONSTRUCTION PRIVATE LIMITED, JEHANABAD, Mob. 9430045240 , Email- Gokulvasudevconstructionpvttd@gmail.com	3007 date 20-04-2022	20-04-2022	127 SBD of 2022-23 (14.07.2022)	14-07-2022	13-10-2023	15	In-Progress	Second Floor Roof Level	
22	GH-306	GAYA	Dobhi	KGBV Campus, Dobhi	GOKUL VASUDEV CONSTRUCTION PRIVATE LIMITED, JEHANABAD, Mob. 9430045240 , Email- Gokulvasudevconstructionpvttd@gmail.com	3007 date 20-04-2022	20-04-2022	127 SBD of 2022-23 (14.07.2022)	14-07-2022	13-10-2023	15	In-Progress	Second Floor Roof Level	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
23	GH-306	GAYA	Barachatti	KGBV Campus, Barachatti	GOKUL VASUDEV CONSTRUCTION PRIVATE LIMITED, JEHANABAD, Mob. 9430045240 , Email- Gokulvasudevconstructionpvttd@gmail.com	3007 date 20-04-2022	20-04-2022	127 SBD of 2022-23 (14.07.2022)	14-07-2022	13-10-2023	15	In-Progress	Plinth level	
24	GH-307	GAYA	Paraiya	(+)2 Pro. Kanya High School Paraiya	RAJNISH KUMAR SINGH	4578 date 18-06-2022	18-06-2022	232 sbd of 2022-23 (26.11.22)	26-11-2022	25-02-2024	15	In-Progress	Plinth level	
25	GH-307	GAYA	Guraru	M.S. Mathurapur	RAJNISH KUMAR SINGH	4578 date 18-06-2022	18-06-2022	232 sbd of 2022-23 (26.11.22)	26-11-2022	25-02-2024	15	In-Progress	Foundation	
26	GH-309	JAMUI	Chakai	Middle School, Chakhai	Lal Rupak Kumar Singh	742/ 24.01.22	24-01-2022	08 SBD OF 2022-23 Dated-DATED-04.04.2022	04-04-2022	03-07-2023	15	In-Progress	Second Floor Roof Level	
27	GH-309	JAMUI	Islamnagar, Aliganj	KGBV Campus, Islamnagar, Aliganj	Lal Rupak Kumar Singh	742/ 24.01.22	24-01-2022	08 SBD OF 2022-23 Dated-DATED-04.04.2022	04-04-2022	03-07-2023	15	In-Progress	Second Floor Roof Level	
28	GH-309	JAMUI	Laxmipur	KGBV Campus in Block Headquarter, Laxmipur	Lal Rupak Kumar Singh	742/ 24.01.22	24-01-2022	08 SBD OF 2022-23 Dated-DATED-04.04.2022	04-04-2022	03-07-2023	15	In-Progress	Foundation	NOC awaited
29	GH-321	KAIMUR	Chainpur	K.G.B.V. Campus, Chainpur	Ajay Kumar Singh	1797/4.03.2022	04-03-2022	69 SBD of 2022-23 (09.05.2022)	09-05-2022	08-08-2023	15	In-Progress	Plinth level	
30	GH-321	KAIMUR	Chand	K.G.B.V. Parisar, Chand	Ajay Kumar Singh	1797/4.03.2022	04-03-2022	69 SBD of 2022-23 (09.05.2022)	09-05-2022	08-08-2023	15	In-Progress	Plinth level	
31	GH-312	Muzaffarpur	Gaighat	KGBV Campus, Gaighat	M/S Mother India Construction Pvt. Ltd.	742/ 24.01.22	24-01-2022	107 SBD of 2022-23 (26.05.2022)	26-05-2022	25-08-2023	15	In-Progress	Ground Floor Roof Level	
32	GH-312	Muzaffarpur	Bandra	Middle School Vishnupur Mehsi	M/S Mother India Construction Pvt. Ltd.	742/ 24.01.22	24-01-2022	107 SBD of 2022-23 (26.05.2022)	26-05-2022	25-08-2023	15	In-Progress	Layout	
33	GH-312	Muzaffarpur	Muraul	DIET(KGBV Campus), Muraul	M/S Mother India Construction Pvt. Ltd.	742/ 24.01.22	24-01-2022	107 SBD of 2022-23 (26.05.2022)	26-05-2022	25-08-2023	15	In-Progress	Foundation	
34	GH-310	MUZAFFARPUR	Marwan	KGBV Campus, Marwan	Shree Ram Enterprises,	4639 date 20-06-2022	20-06-2022	182 SBD of 2022-23, Dt. 06.09.2022	06-09-2022	05-12-2023	15	In-Progress	Ground Floor Roof Level	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
35	GH-310	MUZAFFARPUR	Kurhani	Buniyadi Abhyasshala,Turki	Shree Ram Enterprises,	4639 date 20-06-2022	20-06-2022	182 SBD of 2022-23, Dt. 06.09.2022	06-09-2022	05-12-2023	15	In-Progress	Foundation	Plant on site
36	GH-310	MUZAFFARPUR	Mushahari	Navrastra H.S Patahi	Shree Ram Enterprises,	4639 date 20-06-2022	20-06-2022	182 SBD of 2022-23, Dt. 06.09.2022	06-09-2022	05-12-2023	15	In-Progress	Plinth level	Tree on site
37	GH-313	MUZAFFARPUR	Paroo	KGBV Campus, Paroo	Dream Earthcon Pvt.Ltd,	4584/18.06.2022	18-06-2022	147 SBD of 2022-23 (25.07.2022)	25-07-2022	24-10-2023	15	In-Progress	Layout	Request for land NOC
38	GH-313	MUZAFFARPUR	Sahebganj	KGBV Campus, Sahebganj	Dream Earthcon Pvt.Ltd,	4584/18.06.2022	18-06-2022	147 SBD of 2022-23 (25.07.2022)	25-07-2022	24-10-2023	15	In-Progress	Plinth level	
39	GH-313	MUZAFFARPUR	Motipur	S. U. HS Brahmpura	Dream Earthcon Pvt.Ltd,	4584/18.06.2022	18-06-2022	147 SBD of 2022-23 (25.07.2022)	25-07-2022	24-10-2023	15	In-Progress	Foundation	
40	GH-316	Nawada	Pakari Barawan	KGBV Campus, PakariBarawan	Pankaj Kumar (9334457321)	9214/23.12.21	23-12-2021	172 SBD OF 2022-23 (23.08.2022)	23-08-2022	22-11-2023	15	In-Progress	Ground Floor Roof Level	
41	GH-315	Nawada	Warsaliganj	MS Sambe	Vaishnavi Infrazone, Nawada	3606 date 11-05-2022	11-05-2022	92 SBD of 2022-23 (20.05.22)	20-05-2022	19-08-2023	15	In-Progress	Second Floor Roof Level	
42	GH-315	Nawada	Nawada	Proj. Kanya Inter High School,Nawada	Vaishnavi Infrazone, Nawada	3606 date 11-05-2022	11-05-2022	92 SBD of 2022-23 (20.05.22)	20-05-2022	19-08-2023	15	In-Progress	Plinth level	
43	GH-315	Nawada	Akbarpur	KGBV Campus, Akbarpur	Vaishnavi Infrazone, Nawada	3606 date 11-05-2022	11-05-2022	92 SBD of 2022-23 (20.05.22)	20-05-2022	19-08-2023	15	In-Progress	Second Floor Roof Level	
44	GH-315	Nawada	Govindpur	KGBV Campus, Govindpur	Vaishnavi Infrazone, Nawada	3606 date 11-05-2022	11-05-2022	92 SBD of 2022-23 (20.05.22)	20-05-2022	19-08-2023	15	In-Progress	Second Floor Roof Level	
45	GH-314	Nawada	Nardiganj	Inter School Nadiganj	PRASAD BUILDERS	4638 date 20-06-2022	20-06-2022				15	In-Progress	Second Floor Roof Level	
46	GH-314	Nawada	Hisua	Near KGBV Campus, Hisua	PRASAD BUILDERS	4638 date 20-06-2022	20-06-2022				15	In-Progress	Layout	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
47	GH-314	Nawada	Meskaur	Near KGBV Campus, Meskaur	PRASAD BUILDERS	4638 date 20-06-2022	20-06-2022				15	In-Progress	Second Floor Roof Level	
48	GH-314	Nawada	Sirdala	KGBV Campus, Sirdala	PRASAD BUILDERS	4638 date 20-06-2022	20-06-2022				15	In-Progress	Foundation	ग्रामीणों के द्वारा दिए गए भूमि पर भवन निर्माण कार्य कंनर पर रोक लगा दी गयी है।
49	GH-317	ROHTAS	Dawath	Block Office Dawath	Krishna	4807/7-10-2022	07-10-2022	205 sbd of 22-23 date 11-11-2022	11-11-2022	10-02-2024	15	In-Progress	Foundation	
50	GH-322	SHEIKHPURA	Sheikhpura	K.G.B.V. Campus, Shekhpura	Sanjay Kumar Technocrate Pvt. Ltd.	741/24.01.2022	24-01-2022	24 SBD of 2022-23 (08.04.2022)	08-04-2022	07-07-2023	15	In-Progress	Ground Floor Roof Level	
51	GH-323	SHEOHAR	Sheohar	Near K.G.B.V. Campus, Sheohar	Dream Earthcon Pvt.Ltd,	4607/18.06.2022	18-06-2022	147 SBD of 2022-23 (25.07.2022)	25-07-2022	24-10-2023	15	In-Progress	Layout	
52	GH-326	WEST CHAMPARAN	Majhauilya	K.G.B.V. Campus, Majhauilya	SARVESHWAR KUMAR OJHA	4640 / 20-06-2022	20-06-2022	160 SBD of 2022-23, 02.08.2022	02-08-2022	01-11-2023	15	In-Progress	Foundation	
53	GH-318	ARARIA	Jokihat	K.G.B.V. Campus, Jokihat	ANIL KUMAR (9523747413	1796/04.03.22	04-03-2022	93 SBD of 2022-23 (20.05.22)	20-05-2022	19-08-2023	15	Not Started	Land problem	Land problem
54	GH-318	ARARIA	Palasi	K.G.B.V. Campus ,Palasi	ANIL KUMAR (9523747413	1796/04.03.22	04-03-2022	93 SBD of 2022-23 (20.05.22)	20-05-2022	19-08-2023	15	Not Started	Land problem	Land problem
55	GH-301	AURANGABAD	Daudnagar	H S Akauni	Rajnish Kumar Singh	1794/04.03.22	04-03-2022	142 SBD of 2022-23 (19.07.2022)	22-02-2022	21-05-2023	15	Not Started	Not Started	Land dispute
56	GH-303	BANKA	Bounsi	C. N. D. High School Baunsi	Lal Rupak Kumar Singh	740/24.01.22	24-01-2022	07 SBD of 2021-22 /04.04.222	04-04-2022	03-07-2023	15	Not Started	Land not available	Land not available
57	GH-320	EAST CHAMPARAN	Banjaria	K.G.B.V. Campus, Banjaria	M/s A.B Buildicon	9212/23.12.21	23-12-2021				15	Not Started	Not Started	
58	GH-320	EAST CHAMPARAN	Chhauradano	K.G.B.V. Campus, Chhauradano	M/s A.B Buildicon	9212/23.12.21	23-12-2021				15	Not Started	Not Started	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
59	GH-304	GAYA	Atri	Proj.(+2)Girl's H. S. Tetua	SARAOJ NARAYAN PRASAD SINGH NALANDA, MOB. 9431686479 EMAIL- sarojnarayanprasadsingh@gmail.com	3019 date 21-04-2022	21-04-2022	59 SBD of 2022-23 / Date 06.05.2022	06-05-2022	05-08-2023	15	Not Started	Land not available	Land not available, HM letter no. 210/14.05.22
60	GH-304	GAYA	Mohra	KGBV Campus, Mohra	SARAOJ NARAYAN PRASAD SINGH NALANDA, MOB. 9431686479 EMAIL- sarojnarayanprasadsingh@gmail.com	3019 date 21-04-2022	21-04-2022	59 SBD of 2022-23 / Date 06.05.2022	06-05-2022	05-08-2023	15	Not Started	Land not available	Land not available, HM letter no. 213/14.05.22
61	GH-305	GAYA	Khizarsarai	M S Khizarsarai	SARAOJ NARAYAN PRASAD SINGH, NALANDA, MOB.9431686479 EMAIL- sarojnarayanprasadsingh@gmail.com	3018 date 21-04-2022	21-04-2022	6 SBD of 2022-23 / Date 06.05.2022	06-05-2022	05-08-2023	15	Not Started	Work to be start	Request for land availability vide letter no. 605 date 04-11-2023
62	GH-305	GAYA	Manpur	MS Bhore, Manpur	SARAOJ NARAYAN PRASAD SINGH, NALANDA, MOB.9431686479 EMAIL- sarojnarayanprasadsingh@gmail.com	3018 date 21-04-2022	21-04-2022	6 SBD of 2022-23 / Date 06.05.2022	06-05-2022	05-08-2023	15	Not Started	Work to be start	
63	GH-308	GAYA	Sherghati	KGBV Campus, Sherghati	SARAOJ NARAYAN PRASAD SINGH, NALANDA, MOB.9431686479 EMAIL- sarojnarayanprasadsingh@gmail.com	3008 date 20-04-2022	20-04-2022	61 SBD of 2022-23 / Date 06.05.2022	06-05-2022	05-08-2023	15	Not Started	Not Started	H.M. से पत्रांक -200 दिनांक 13.05.2022 द्वारा भूमि उपलब्ध करने का अनुरोध किया गया
64	GH-308	GAYA	Banke Bazar	Middle School Roshanganj	SARAOJ NARAYAN PRASAD SINGH, NALANDA, MOB.9431686479 EMAIL- sarojnarayanprasadsingh@gmail.com	3008 date 20-04-2022	20-04-2022	61 SBD of 2022-23 / Date 06.05.2022	06-05-2022	05-08-2023	15	Not Started	Not Started	H.M. से पत्रांक -198 दिनांक 13.05.2022 द्वारा भूमि उपलब्ध करने का अनुरोध किया गया
65	GH-308	GAYA	Imamganj	MS Pararia	SARAOJ NARAYAN PRASAD SINGH, NALANDA, MOB.9431686479 EMAIL- sarojnarayanprasadsingh@gmail.com	3008 date 20-04-2022	20-04-2022	61 SBD of 2022-23 / Date 06.05.2022	06-05-2022	05-08-2023	15	Not Started	Not Started	H.M. से पत्रांक -199 दिनांक 13.05.2022 द्वारा भूमि उपलब्ध करने का अनुरोध किया गया
66	GH-307	GAYA	Gurua	UHS Rahunath Khap	RAJNISH KUMAR SINGH	4578 date 18-06-2022	18-06-2022	232 sbd of 2022-23 (26.11.22)		25-02-2024	15	Not Started	Work to be start	
67	GH-309	JAMUI	Sikandra	Middle School, Sikandra	Lal Rupak Kumar Singh	742/ 24.01.22	24-01-2022	08 SBD OF 2022-23 Dated-DATED-04.04.2022	04-04-2022	03-07-2023	15	Not Started	Land Insufficient	Insufficient land
68	GH-321	KAIMUR	Bhabhua	Middle School ,Siwo	Ajay Kumar Singh	1797/4.03.2022	04-03-2022	69 SBD of 2022-23 (09.05.2022)	09-05-2022	08-08-2023	15	Not Started	Work to be start	
69	GH-321	KAIMUR	Mohania	K.G.B.V. Campus, Mohania	Ajay Kumar Singh	1797/4.03.2022	04-03-2022	69 SBD of 2022-23 (09.05.2022)	09-05-2022	08-08-2023	15	Not Started	Work to be start	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
70	GH-310	MUZAFFARPUR	Kanti	M.S. Madhuban KGBV Campus, Kanti	Shree Ram Enterprises,	4639 date 20-06-2022	20-06-2022	182 SBD of 2022-23, Dt. 06.09.2022	06-09-2022	05-12-2023	15	Not Started	Not Started	Pipal Tree on Site
71	GH-311	Muzaffarpur	Aurai	Block Campus, Aurai	HAZRAT BELAL, BHOJPUR	7655 date 10-10-2022	10-10-2022				15	Not Started	Not Started	
72	GH-311	Muzaffarpur	Meenapur	Block Campus, Meenapur	HAZRAT BELAL, BHOJPUR	7655 date 10-10-2022	10-10-2022				15	Not Started	Not Started	
73	GH-311	Muzaffarpur	Bochahan	Middle School Bochahan	HAZRAT BELAL, BHOJPUR	7655 date 10-10-2022	10-10-2022				15	Not Started	Not Started	
74	GH-316	Nawada	Kouakol	Inter School Kouakol	Pankaj Kumar (9334457321)	9214/23.12.21	23-12-2021	172 SBD OF 2022-23 (23.08.2022)	23-08-2022	22-11-2023	15	Not Started	Work to be start	Work Stopped
75	GH-314	Nawada	Narhat	KGBV Campus, Narhat	PRASAD BUILDERS	4638 date 20-06-2022	20-06-2022				15	Not Started	Not Started	Land NOC require
76	GH-317	ROHTAS	Dinara	Block Office Dinara,	Krishna	4807/7-10-2022	07-10-2022	205 sbd of 22-23 date 11-11-2022	11-11-2022	10-02-2024	15	Not Started	Work to be start	Require Drawing Change (Open foundation to Pile Foundation)
77	GH-317	ROHTAS	Kochas	K.G.B.V. Campus, Kochas	Krishna	4807/7-10-2022	07-10-2022	205 sbd of 22-23 date 11-11-2022	11-11-2022	10-02-2024	15	Not Started	Land not available	Land not available
78	GH-317	ROHTAS	Rohtas	K.G.B.V. Campus, Rohtas	Krishna	4807/7-10-2022	07-10-2022	205 sbd of 22-23 date 11-11-2022	11-11-2022	10-02-2024	15	Not Started	Work to be start	Require Drawing Change (G+2 To G+3
79	GH-322	SHEIKHPURA	Sheikhopur Sarai	K.G.B.V. Campus, Shekhopur Sarai	Sanjay Kumar Technocrate Pvt. Ltd.	741/24.01.2022	24-01-2022	24 SBD of 2022-23 (08.04.2022)	08-04-2022	07-07-2023	15	Not Started	Land Dispute	प्रधानाध्यापक द्वारा NOC दे दिया गया है। जिस पर कार्य प्रारंभ करने पर ग्रामीणों द्वारा बार बार अवरोध उत्पन्न किया जा रहा है। पुनः प्रधानाध्यापक एवं जिला शिक्षा पदाधिकारी को सीमांकन करने हेतु पत्र दिया गया है।
80	GH-323	SHEOHAR	Puranhiya	K.G.B.V. Campus, Puranhiya	Dream Earthcon Pvt.Ltd,	4607/18.06.2022	18-06-2022	147 SBD of 2022-23 (25.07.2022)	25-07-2022	24-10-2023	15	Not Started	Work to be start	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
81	GH-323	SHEOHAR	Tariani Chowk	U. M. S. Chatauni Near K.G.B.V. Campus, Tariani Chowk	Dream Earthcon Pvt.Ltd,	4607/18.06.2022	18-06-2022	147 SBD of 2022-23 (25.07.2022)	25-07-2022	24-10-2023	15	Not Started	Land not available	Land not available
82	GH-324	WEST CHAMPARAN	Sidha (Bagaha-2)	K.G.B.V. Campus, Sidha (Bagaha-2)							15	Not Started	Not Started	NIT-40 (2021-22)
83	GH-324	WEST CHAMPARAN	Piprasi	K.G.B.V. Campus, Piprasi							15	Not Started	Not Started	
84	GH-324	WEST CHAMPARAN	Madhubani	K.G.B.V. Campus, Madhubani							15	Not Started	Not Started	
85	GH-325	WEST CHAMPARAN	Ramnagar	MS Bakhri	GANPATI CONSTRUCTIONS, EAST CHAMPARAN	7605 / 07-10-2022	07-10-2022	74' इक बी'2023.24	04-05-2023	03-08-2024	15	Not Started	Not Started	
86	GH-325	WEST CHAMPARAN	Gaunaha	K.G.B.V. Campus, Gaunaha	GANPATI CONSTRUCTIONS, EAST CHAMPARAN	7605 / 07-10-2022	07-10-2022	74' इक बी'2023.24	04-05-2023	03-08-2024	15	Not Started	Not Started	
87	GH-325	WEST CHAMPARAN	Mainatand	Laxmi Narayan High School, Pidari	GANPATI CONSTRUCTIONS, EAST CHAMPARAN	7605 / 07-10-2022	07-10-2022	74' इक बी'2023.24	04-05-2023	03-08-2024	15	Not Started	Not Started	
88	GH-325	WEST CHAMPARAN	Narkatiyaganj	K.G.B.V. Campus, Narkatiyaganj	GANPATI CONSTRUCTIONS, EAST CHAMPARAN	7605 / 07-10-2022	07-10-2022	74' इक बी'2023.24	04-05-2023	03-08-2024	15	Not Started	Not Started	
89	GH-327	WEST CHAMPARAN	Jogapatti	K.G.B.V. Campus, Jogapatti	GANPATI CONSTRUCTIONS, EAST CHAMPARAN	4641 / 20-06-2022	20-06-2022				15	Not Started	Not Started	
90	GH-327	WEST CHAMPARAN	Chanpatiya	Buniyadi vidyalay Vrindavan Kanya	GANPATI CONSTRUCTIONS, EAST CHAMPARAN	4641 / 20-06-2022	20-06-2022				15	Not Started	Not Started	
91	GH-327	WEST CHAMPARAN	Sikta	K.G.B.V. Campus, Sikta	GANPATI CONSTRUCTIONS, EAST CHAMPARAN	4641 / 20-06-2022	20-06-2022				15	Not Started	Not Started	
92	GH-326	WEST CHAMPARAN	Bettiah	Middle School Singhachhapar	SARVESHWAR KUMAR OJHA	4640 / 20-06-2022	20-06-2022	160 SBD of 2022-23, 02.08.2022	02-08-2022	01-11-2023	15	Not Started	Work to be start	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
93	GH-326	WEST CHAMPARAN	Bairiya	K.G.B.V. Campus, Bairiya	SARVESHWAR KUMAR OJHA	4640 / 20-06-2022	20-06-2022	160 SBD of 2022-23, 02.08.2022	02-08-2022	01-11-2023	15	Not Started	Work to be start	
TOTAL				93	90	90		77						

Status	No.
Handover	0
Completed	0
In-progress	52
Not Started	41
TOTAL	