

**Bihar State Educational Infrastructure Development Corporation Limited, Patna
Progress Report of Construction of Sanik School (Gopalganj)**

Report Dated : 30/11/2019

S.N.	Name of Sanik School's Buildings	Name of District	Name of Block	S. N.	Name of School	Name of Agency	Estimated Amount (in lac)	Physical Status											Remarks											
								LOA	Date of Aggrement	Time of Completion	No t Sta rte	Lay out	Fo un dat ion	PL	Ground Floor		1st Floor			Fini shing	Co mp let e									
															LL	RL	LL	RL												
1	ADMINISTRATION BUILDING (G+2)	GOPALGANJ	KUCHAIKOT	1	Sanik School	M/S Prakash Construction, Gyatri Mandir Road Kankarbagh	2832.76	ISSUED	100 SBD OF 2012-13 (19.02.13)	24 Months												Nearing Completion								
2	ACADEMIC BLOCK (G+2)			1																										
3	HOSTEL BUILDING (G+2)			1																										
4	CADET MESS (G+1)			1																										
5	ELECTRICAL CONTROL ROOM (G.F.)			1																										
6	EXTERNAL BOUNDARY WALL			1																										
7	SITE DEVELOPMENT			1																										
8	GATE WAY			1																										
TOTAL NUMBER OF BUILDINGS			8	8			2832.76				0	0	0	0	0	0	0	0	0	8	0									