

**Bihar State Educational Infrastructure Development Corporation Limited, Patna
Progress Report of Construction of Sanik School (Gopalganj)**

Report Dated : 30/09/2020

S.N.	Name of Sanik School's Buildings	Name of District	Name of Block	S.N.	Name of School	Name of Agency	Estimated Amount (in lac)	Physical Status										Remarks							
								Date of Aggrement	Time of Completion	Lay - out	Fo un dat ion	PL	Ground Floor		1st Floor		Fini shing		Co mp let e						
													LL	RL	LL	RL									
1	ADMINISTRATION BUILDING (G+2)	GOPALGANJ	KUCHAIKOT	1	Sanik School	M/S Prakash Construction, Gyatri Mandir Road Kankarbagh	2832.76	100 SBD OF 2012-13 (19.02.13)	24 Months																
2	ACADEMIC BLOCK (G+2)																								
3	HOSTEL BUILDING (G+2)																								
4	CADET MESS (G+1)																								
5	ELECTRICAL CONTROL ROOM (G.F.)																								
6	EXTERNAL BOUNDARY WALL																								
7	SITE DEVELOPMENT																								
8	GATE WAY																								
TOTAL NUMBER OF BUILDINGS			8	8			2832.76			0	0	0	0	0	0	0	0	8	0						