

Progress Report of BRC (Block Resources Center) Project

Bihar State Educational Infrastructure Development Corporation Ltd.

Report as on dated 30 / 04 / 18

Sl. No.	Code	Name of Scheme	Name of District	BSEIDC Division	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status								Committed Date of Completion	Up to date Exp.	Work Stage	Remarks	
								Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL					2ndF RL
						INDEX	Stage Completed	In Progress												
1	BRC102	BRC Naugachhia, Bhagalpur	Bhagalpur	Bhagalpur	09/03/2018	Lal Babu Prasad, 9334311436	08/06/2019												Work in progress	
2	BRC103	BRC Pirpainti, Bhagalpur	Bhagalpur	Bhagalpur	05/12/2017	Amit Kumar 8050100000	04/03/2019										22.593		Work in progress	
3	BRC104	BRC Shahkund, Bhagalpur	Bhagalpur	Bhagalpur	29/06/2017	Rakesh Kumar Singh 9431422504	28/09/2018										Jan-18	64.463	Substantially complete	
4	BRC092	BRC Katoria, Banka	Banka	Bhagalpur	16/01/2017	MK Enterprises 7301740211	15/04/2018										Dec-17	37.987	Substantially complete	
5	BRC093	BRC Rajaun, Banka	Banka	Bhagalpur	17/05/2017	Shyam Sunder Yadav 9934769886	16/08/2018										Dec-17	30.769	Work in progress	
6	BRC094	BRC Barahat, Banka	Banka	Bhagalpur	28/02/2017	Niwesh Kumar 9576272505	27/05/2018										Dec-17	60.700	Completed	
7	BRC095	BRC Belhar, Banka	Banka	Bhagalpur	28/02/2017	Niwesh Kumar 9576272505	27/05/2018										Dec-17	38.731	Substantially complete	
8	BRC008	BRC Manigachhi, Darbhanga	Darbhanga	Darbhanga	14/03/2018	Ajay Kumar Mandal, Durgipatti, Hudpa,	13/06/2019												Work in progress	
9	BRC009	BRC Keoti, Darbhanga	Darbhanga	Darbhanga	30/01/2017	Girdhari Lal Poddar 9334934135	29/04/2018										Dec-17	57.783	Completed	
10	BRC010	BRC Kusheshwarsthan, Darbhanga	Darbhanga	Darbhanga	18/01/2017	Ramesh Chandra Yadav 9472800478	17/04/2018										Dec-17	46.304	Substantially complete	
11	BRC011	BRC Ghanshyampur, Darbhanga	Darbhanga	Darbhanga	28/12/2017	Niraj Kumar Jha 7004513693	27/03/2019												Work in progress	
12	BRC012	BRC Kiratpur, Darbhanga	Darbhanga	Darbhanga	29/06/2017	Sitesh Kumar Singh Bhabhanagar,													Work in progress	
13	BRC013	BRC Baheri, Darbhanga	Darbhanga	Darbhanga	18/01/2017	Ramesh Chandra Yadav 9472800478	17/04/2018										16.834		Work in progress	
14	BRC014	BRC Hanumannagar, Darbhanga	Darbhanga	Darbhanga	14/12/2017	M/s Omshree Enterprises, Begusarai.	13/03/2019												Work in progress	
15	BRC015	BRC Lakhnaur, Madhubani	Madhubani	Darbhanga	13/12/2017	M/S Kumar Trading Co. 9431276100	12/03/2019												Work in progress	
16	BRC016	BRC Jhanjharpur, Madhubani	Madhubani	Darbhanga	23/12/2016	Jugnoo Kumar 8083370525	22/03/2018										Mar-18	63.880	Completed	

Sl. No.	Code	Name of Scheme	Name of District	BSEIDC Division	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Committed Date of Completion	Up to date Exp.	Work Stage	Remarks				
								Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing					Complete			
INDEX Stage Completed								In Progress																	
68	BRC169	BRC Bhagwanpur, Begusarai	Begusarai	Munger	28/02/2017	Nitish Kumar 9473452853	27/05/2018															Nov-17	39.068	Work in progress	
69	BRC170	BRC Bakhari, Begusarai	Begusarai	Munger	30/01/2018	M/s Binod Kumar 9431287763	29/04/2019																	Not Started	
70	BRC171	BRC Mansoorchak, Begusarai	Begusarai	Munger	26/10/2016	M/s B P Singh And Co. 9431834042																		Not Started	
71	BRC172	BRC Cheria Bariyarpur, Begusarai	Begusarai	Munger	19/10/2016	Nitish Kumar 9473452853																		Not Started	
72	BRC173	BRC Chuatham, Khagaria	Khagaria	Munger	06/08/2017	Rana Construction 9334104328	05/11/2018																15.019	Work in progress	
73	BRC174	BRC Gogari, Khagaria	Khagaria	Munger	23/05/2017	M/s Binod Kumar 9431287763	22/08/2018															Dec-17	66.676	Completed	
74	BRC175	BRC Beldour, Khagaria	Khagaria	Munger	06/08/2017	M/s Dhanpat Kumar Jain 9470016700	05/11/2018																	Work in progress	
75	BRC176	BRC Parbatta, Khagaria	Khagaria	Munger	23/02/2017	Sanjay Kumar 9430003830	22/05/2018															Oct-17	65.154	Completed	
76	BRC096	BRC Jamui	Jamui	Munger	08/03/2018	Prabhat Kumar Singh 9471615433	07/06/2019																	Work in progress	
77	BRC097	BRC Barhat, Jamui	Jamui	Munger	13/04/2018	Sanjay Kumar Technocrate Pvt. Ltd. 9162333009	12/07/2019																	Not Started	
78	BRC098	BRC Chakai, Jamui	Jamui	Munger	09/08/2017	Brajesh Kumar Singh 8521839685	08/11/2018																16.015	Work in progress	
79	BRC099	BRC Gidhour, Jamui	Jamui	Munger	27/02/2018	Sai Highway And Builders Pvt Ltd 9771455967	26/05/2019																	Not Started	
80	BRC100	BRC Sikandra, Jamui	Jamui	Munger	18/01/2017	Ashish Ranjan 9931215326	17/04/2018															Mar-18	38.469	Completed	
81	BRC184	BRC Barhiya, Lakhisarai	Lakhisarai	Munger	27/02/2018	Sai Highway And Builders Pvt Ltd 9771455967	26/05/2019																	Work in progress	
82	BRC185	BRC Alinagar, Suryagarha, Lakhisarai	Lakhisarai	Munger	27/02/2018	Sai Highway And Builders Pvt Ltd 9771455967	26/05/2019																	Work in progress	
83	BRC183	BRC Chewda, Shekhpura	Shekhpura	Munger	09/02/2017	Sanjay Kumar Technocrat Pvt Ltd 9162333009	08/05/2018															Dec-17	67.730	Completed	
84	BRC163	BRC Fatuhan, Patna	Patna	Patna East	18/05/2018	Arvind Kumar 9431016249	17/08/2019																	Work in progress	

Sl. No.	Code	Name of Scheme	Name of District	BSEIDC Division	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Committed Date of Completion	Up to date Exp.	Work Stage	Remarks				
								Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing					Complete			
INDEX Stage Completed								In Progress																	
136	BRC006	BRC Dariyapur, Saran	Saran	Saran	19/01/2017	Chandra Bhushan Prasad 9939325343	18/04/2018															Dec-17	54.132	Completed	
137	BRC007	BRC Garkha, Saran	Saran	Saran	14/06/2017	Vijay Narayan Singh 9470059120	13/09/2018															Jan-18	9.314	Work in progress	
138	BRC048	BRC Darauli, Siwan	Siwan	Saran	16/05/2017	M/s Pratap Construction 9953584047	15/08/2018															Jan-18	19.441	Work in progress	
139	BRC049	BRC Hussainganj, Siwan	Siwan	Saran	09/08/2017	Balindra Chaudhary 8804119555	08/11/2018																13.514	Work in progress	
140	BRC050	BRC Mairwa, Siwan	Siwan	Saran	09/08/2017	Balindra Chaudhary 8804119555	08/11/2018															Jan-18	37.417	Work in progress	
141	BRC051	BRC Basantpur, Siwan	Siwan	Saran	28/04/2017	Asiana Construction Pvt. Ltd. 9431088485	27/07/2018															Dec-17	48.504	Completed	
142	BRC052	BRC Maharajganj, Siwan	Siwan	Saran	25/09/2017	Renu Devi 9931003551	24/12/2018																30.845	Work in progress	
143	BRC053	BRC Bhagwanpur, Siwan	Siwan	Saran	21/03/2017	Asiana Construction Pvt. Ltd. 9431088485	20/06/2018															Dec-17	36.861	Substantially complete	
144	BRC054	BRC Hasanpur, Siwan	Siwan	Saran	22/12/2017	Krishnapalli Construction Pvt. Ltd.	21/03/2019																22.922	Work in progress	
145	BRC055	BRC Uchkagaon, Gopalganj	Gopalganj	Saran	20/09/2017	Raj Tanay Rai Const. Pvt. Ltd. 9431812498, 9801764647	19/12/2018																	Work in progress	
146	BRC056	BRC Sidhwalia, Gopalganj	Gopalganj	Saran	23/05/2017	Ram Pukar Prasad 9631395563	22/08/2018															Jan-18	29.004	Substantially complete	
147	BRC057	BRC Bhore, Gopalganj	Gopalganj	Saran	08/04/2017	Giridhar Gopal Construction Pvt. Ltd. 9973556452	07/07/2018															Jan-18	22.104	Work in progress	
148	BRC058	BRC Bijaiapur, Gopalganj	Gopalganj	Saran	16/01/2017	Prem Sagar Yadav 7763953930	15/04/2018															Dec-17	32.069	Substantially complete	
149	BRC059	BRC Pachdevari, Gopalganj	Gopalganj	Saran																				Not Started	
150	BRC060	BRC Kuchaikot, Gopalganj	Gopalganj	Saran	08/09/2017	Rohan Construction Pvt. Ltd. , Parewa Airport Road. Ward																		Not Started	
151	BRC152	BRC Motipur, Muzaffarpur	Muzaffarpur	Tirhut East	21/08/2017	Kameshwar Prasad Singh 9507383184	20/11/2018																20.645	Work in progress	
152	BRC153	BRC Gaihat, Muzaffarpur	Muzaffarpur	Tirhut East	06/03/2018	Bino Kumar Singh 8595216685	05/06/2019																	Work in progress	

Sl. No.	Code	Name of Scheme	Name of District	BSEIDC Division	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Committed Date of Completion	Up to date Exp.	Work Stage	Remarks		
								Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing					Complete	
INDEX Stage Completed								In Progress															
153	BRC154	BRC Aurai, Muzaffarpur	Muzaffarpur	Tirhut East	03/05/2017	Manoj Kumar Singh 7870317817	02/08/2018														11.792	Work in progress	
154	BRC155	BRC Bandra, Muzaffarpur	Muzaffarpur	Tirhut East	07/02/2017	Manoj Kumar 9931470561	06/05/2018													Oct-17	52.150	Completed	
155	BRC156	BRC Minapur, Muzaffarpur	Muzaffarpur	Tirhut East	03/05/2017	Manoj Kumar Singh 7870317817	02/08/2018														32.600	Substantially complete	
156	BRC135	BRC Rega, Sitamarhi	Sitamarhi	Tirhut East	07/11/2017	Mukesh Kumar 99344665703	06/02/2019														40.083	Work in progress	
157	BRC136	BRC Majorgang, Sitamarhi	Sitamarhi	Tirhut East	30/01/2018	Manohar Kumar 9430218256	29/04/2019														14.649	Work in progress	
158	BRC137	BRC Pupri, Sitamarhi	Sitamarhi	Tirhut East	16/05/2017	Rajeev Kumar Singh 9939219159	15/08/2018													Mar-18	45.336	Substantially complete	
159	BRC138	BRC Barthnaha, Sitamarhi	Sitamarhi	Tirhut East	14/05/2018	Mukesh Kumar 99344665703	13/08/2019															Work in progress	
160	BRC139	BRC Runisaidpur, Sitamarhi	Sitamarhi	Tirhut East	03/05/2017	Manoj Kumar Singh 7870317817	02/08/2018													Jan-18	64.353	Completed	
161	BRC140	BRC Suppi, Sitamarhi	Sitamarhi	Tirhut East	11/01/2017	Amresh Kumar 9525120333	10/04/2018													Dec-17	52.060	Completed	
162	BRC157	BRC Bhagwanpur, Vaishali	Vaishali	Tirhut East	13/04/2017	Akash Kumar 9334362048																Not Started	
163	BRC177	BRC Raghapur, Vaishali	Vaishali	Tirhut East	03/04/2018	Shristi Developers 9334310004	02/07/2019															Work in progress	
164	BRC178	BRC Desari, Vaishali	Vaishali	Tirhut East	31/12/2016	Rohit Raj Construction Pvt Ltd 9931059796	30/03/2018													Dec-17	64.268	Completed	
165	BRC179	BRC Bidupur, Vaishali	Vaishali	Tirhut East	31/12/2016	Rohit Raj Construction Pvt Ltd 9931059796	30/03/2018													Nov-17	44.689	Substantially complete	
166	BRC180	BRC Jandaha, Vaishali	Vaishali	Tirhut East	22/05/2017	Ranjan Gayatri Const. Pvt. Ltd.	21/08/2018														50.963	Substantially complete	
167	BRC181	BRC Mahua, Vaishali	Vaishali	Tirhut East	13/02/2017	Rohit Raj Construction Pvt Ltd 9931059796	12/05/2018													Nov-17	55.648	Completed	
168	BRC182	BRC Garoul, Vaishali	Vaishali	Tirhut East	13/02/2017	Rohit Raj Construction Pvt Ltd 9931059796	12/05/2018													Nov-17	64.825	Completed	
169	BRC031	BRC Sangrampur, E. Champaran	East Champaran	Tirhut West	23/12/2016	Arun Kumar 9470421603	22/03/2018													Jan-18	66.060	Completed	

Sl. No.	Code	Name of Scheme	Name of District	BSEIDC Division	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Committed Date of Completion	Up to date Exp.	Work Stage	Remarks				
								Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing					Complete			
						INDEX	Stage Completed	In Progress																	
170	BRC032	BRC Kalyanpur, E. Champaran	East Champaran	Tirhut West	12/12/2017	Arun Kumar 9470847145	11/03/2019																22.699	Work in progress	
171	BRC033	BRC Chakia, E. Champaran	East Champaran	Tirhut West	08/05/2017	Keshav Kumar Keshri 9430096435	07/08/2018															Jan-18	61.063	Completed	
172	BRC034	BRC Sugauli, E. Champaran	East Champaran	Tirhut West	08/05/2017	Keshav Kumar Keshri 9430096435	07/08/2018															Jan-18	42.318	Substantially complete	
173	BRC035	BRC Madhuban, E. Champaran	East Champaran	Tirhut West	21/12/2016	Dhiraj Kumar Pandey 9430214702	20/03/2018															Dec-17	67.457	Completed	
174	BRC036	BRC Patahi, E. Champaran	East Champaran	Tirhut West	30/01/2017	Satish Narayan Singh	29/04/2018															Jan-18	68.254	Completed	
175	BRC037	BRC Raxaul, E. Champaran	East Champaran	Tirhut West	13/12/2017	Rohan Construction Pvt. Ltd.	12/03/2019																48.190	Substantially complete	
176	BRC038	BRC Adapur, E. Champaran	East Champaran	Tirhut West	24/05/2017	M/s Maa Vaishno Construction	23/08/2018															Mar-18	40.625	Substantially complete	
177	BRC039	BRC Bankatwa, E. Champaran	East Champaran	Tirhut West	29/06/2017	Harikishore Prasad Gupta 9955485652																		Work in progress	
178	BRC040	BRC Dhaka, E. Champaran	East Champaran	Tirhut West	11/12/2017	Ms Efti Construction 9523998000	10/03/2019																19.711	Work in progress	
179	BRC041	BRC Bairia, W. Champaran	West Champaran	Tirhut West	26/12/2017	Suraj Kumar Kushvaha 9955010601	25/03/2019																27.215	Work in progress	
180	BRC042	BRC Narkatiaganj, W. Champaran	West Champaran	Tirhut West	28/04/2017	Khurshid Alam 9955971081	27/07/2018															Feb-18	47.123	Substantially complete	
181	BRC043	BRC Sikta, W. Champaran	West Champaran	Tirhut West	27/04/2017	Santosh Bhagat	26/07/2018															Feb-18	46.473	Substantially complete	
182	BRC044	BRC Bhithan, W. Champaran	West Champaran	Tirhut West	13/04/2018	Mata Vaisno & Chandel	12/07/2019																	Work in progress	
183	BRC045	BRC Lauriya, W. Champaran	West Champaran	Tirhut West	18/01/2017	Awadhesh Shukla 9431203836	17/04/2018															Dec-17	47.818	Completed	
184	BRC046	BRC Piprasi, W. Champaran	West Champaran	Tirhut West	13/04/2018	Sharda Chandel Contract	12/07/2019																	Work in progress	
185	BRC047	BRC Majhauria, W. Champaran	West Champaran	Tirhut West	24/01/2017	Raj Kishore Akela 9507118626	23/04/2018															Dec-17	58.083	Completed	
								11	10	6	5	12	10	13	2	14	45	45							