

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA (BIHAR).

SUMMARY OF PROJECTS

Date :- 30/04/2018

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurated	Recieved Amount (in Lakh)	Fin. Exp. (30.04.2018) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
1	USS (Upgraded Secondary School) (2009-10) State	45	45	0	1	0	0	0	1	1	0	0	1	29	4	12	26	2134.20	1655.92	77.59%
2	USS (Upgraded Secondary School) (2009-10) central	323	323	0	2	3	3	14	2	6	0	0	11	252	41	30	248	24170.15	12868.03	53.24%
3	USS (Upgraded Secondary School) (2010-11) central	403	400	0	1	1	2	3	1	10	0	0	29	304	47	52	282	14947.24	17263.52	115.50%
	Total :-	771	768	0	4	4	5	17	4	17	0	0	41	585	92	94	556	41251.59	31787.47	77.06%
4	GH (Girl's Hostel) (2009-10)	81	77	0	0	0	1	2	0	1	0	0	12	44	16	21	39	11307.36	7510.50	66.42%
5	GH (Girl's Hostel) (2010-11)	113	109	0	0	0	0	0	0	1	0	0	4	81	5	27	78	5872.80	11908.97	202.78%
6	GH (Girl's Hostel) (2013-14)	7	0	0	0	0	0	0	0	0	0	0	0	0	0	7	0	0.00	0.00	
	Total :-	201	186	0	0	0	1	2	0	2	0	0	16	125	21	55	117	17180.16	19419.47	113.03%
7	MS (Model School) (2009-10)	98	98	0	1	0	0	4	0	6	0	1	4	70	16	12	52	15855.00	20237.47	127.64%
8	MS (Model School) (2010-11)	255	240	0	1	1	0	11	1	15	0	5	21	154	55	46	147	39714.17	49194.09	123.87%
	Total :-	353	338	0	2	1	0	15	1	21	0	6	25	224	71	58	199	74236.17		69431.56
9	SSS (Senior Secondary School) (2013-14)	993	992	3	11	9	7	35	4	41	0	0	169	609	279	105	469	97000.00	91865.41	94.71%
10	HSS (Higher Secondary School) (2013-14)	226	222	1	1	0	1	7	0	8	0	0	54	125	72	29	126	27142.50	20607.46	75.92%
11	SSSM (Senior Secondary School Minority) (2014-15)	164	162	1	3	5	4	7	1	12	0	0	35	55	68	41	38	29500.67	12985.62	44.02%

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurtated	Recieved Amount (in Lakh)	Fin. Exp. (30.04.2018) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
12	USSS (Upgraded Senior Secondary School) (2011-12 & 2013-14)	357	336	8	17	12	6	10	13	23	0	0	69	123	158	76	93	1404.00	22644.31	1612.84%
13	EXAM. HALL (2013-14)	26	26	0	0	0	0	0	0	1	0	0	1	24	2	0	17	7833.42	8636.95	110.26%
14	CT (College Toilet)	250	250	0	0	2	0	6	0	0	0	0	13	196	21	33		1012.00	756.83	74.79%
15	Shiksha Bhawan (2013-14)	9	9	0	0	1	0	0	0	0	0	0	2	5	3	1	3	1628.00	1517.07	93.19%
16	Deegree College	12	12	0	0	0	0	0	0	0	0	0	4	3	4	5		3700.00	3217.85	86.97%
17	Renovation Work/New Building (College Building)	84	79	0	0	0	0	0	0	0	0	0	0	59	15	10		12181.25	10347.93	84.95%
18	Revovation Work (Secondary/HSS Building)	57	27	0	0	0	0	0	0	0	0	0	0	21	6	30		6186.06	4583.81	74.10%
19	CDPO (Child Development Project Office co-housing)	33	33	0	0	0	0	0	0	0	0	2	7	19	9	5	5	3180.50	2772.01	87.16%
20	ICT@Shcools	1000	832	0	0	0	0	0	0	0	0	0	0	832	0	168		13515.00	10747.92	79.53%
21	ICT Projects - World Bank	250	0	0	0	0	0	0	0	0	0	0	0	0	0	0		4323.85	460.05	10.64%
22	BRC (Block Resource Centre)	185	184	5	11	7	4	13	12	8	3	15	51	36	129	20	1	8139.00	5561.76	68.33%
	Total :-	4971	4456	18	49	41	28	112	35	133	3	23	487	3041	950	730	1598	349414.17	317343.48	90.82%