

### Progress Report Related to Construction of DIET, CTE, PTEC & BIET Buildings

**Bihar State Educational Infrastructure Development Corporation Ltd.**

Report as on dated 30 / 04 / 19  
(Amount in Rs. Lac)

Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status										Expenditure (in Rs. Lac)	Work Stage	Remarks		
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL				Finishing	Complete
						INDEX	Stage Completed																
1	DIET Building at Babu Tola, Banka	Banka	2013-14	1002.000 dt. 16/09/13	945.408	Satyendra Kumar Construction 9431130085	15/11/14	14/05/16	IB												975.815	Completed	
									BH														
									GH														
									PQ	x	x	x	x	x	x	x	x	x	x	x			
2	DIET Building at Dumraon	Buxar	2013-14	1002.000 dt. 16/09/13	989.822	Recon Construction 9771496617	18/09/14	17/03/16	IB														
									BH														
									GH														
									PQ	x	x	x	x	x	x	x	x	x	x	x			
3	DIET Building at Mohania	Kaimur	2013-14	1002.000 dt. 16/09/13	968.238	Recon Construction 9771496617	18/09/14	17/03/16	IB														
									BH														
									GH														
									PQ	x	x	x	x	x	x	x	x	x	x	x			
4	DIET Building at Kishanganj	Kishanganj	2013-14	1002.000 dt. 16/09/13	922.894	Ashok Kumar 9431096238	29/08/15	28/02/17	IB														
									BH														
									GH														
									PQ	x	x	x	x	x	x	x	x	x	x	x			
5	DIET Building at Lakhisarai	Lakhisarai	2013-14	1002.000 dt. 16/09/13	1035.640	Sai Highway & Builder Pvt. Ltd	19/05/16	18/11/17	IB														
									BH														
									GH														
									PQ	1	1	1	1	1	x	x	x	x	1	1			
6	DIET Building at Forbesganj	Araria	2013-14	1002.000 dt. 16/09/13	979.245	Topline Infrastructure	24/02/14	23/08/15	IB														
									BH														
									GH														
									PQ	x	x	x	x	x	x	x	x	x	x	x			
7	DIET Building at Thawe	Gopalganj	2013-14	1002.000 dt. 16/09/13	1011.052	C K Infrastructure	10/10/14	09/04/16	IB														
									BH														
									GH														
									PQ	x	x	x	x	x	x	x	x	x	x	x			
8	DIET Building at Narar	Madhubani	2013-14	1002.000 dt. 16/09/13	1036.761	Phular Construction Pvt. Ltd 9431813608	06/03/14	05/09/15	IB														
									BH														
									GH														
									PQ	x	x	x	x	x	x	x	x	x	x	x			
9	DIET Building at Sonepur	Saran	2013-14	1002.000 dt. 16/09/13	941.946	Phular Construction Pvt. Ltd 9431813608	06/03/14	05/09/15	IB														
									BH														
									GH														
									PQ	x	x	x	x	x	x	x	x	x	x	x			No work in Boys Hostel due to Land problem

Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status										Expenditure (in Rs. Lac)	Work Stage	Remarks
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL			
						<b>INDEX</b>	<b>Stage Completed</b>														
10	DIET Building at Pusa	Samastipur	2013-14	1002.000 dt. 16/09/13	980.820	Delco Infrastructure Project Ltd.	05/02/14	04/08/15	IB												
									BH												
									GH												
									PQ	x	x	x	x	x	x	x	x	x	x	x	
11	DIET Building at Madhepura	Madhepura	2013-14	1002.000 dt. 16/09/13	1017.862	Delco Infrastructure	05/02/14	04/08/15	IB												
									BH												
									GH												
									PQ	x	x	x	x	x	x	x	x	x	x	x	
12	DIET Building at Siwan	Siwan	2013-14	1002.000 dt. 16/09/13	1004.674	Durga Pratap Singh 7781003700	30/11/13	29/05/15	IB												
									BH												
									GH												
									PQ	x	x	x	x	x	x	x	x	x	x	x	
13	DIET Building at Tarar	Aurangabad	2013-14	1002.000 dt. 16/09/13	978.771	Satyendra Kumar Construction 9431130085	05/05/16	04/11/17	IB												
									BH												
									GH												
									PQ				x	x	x	x					
14	DIET Building at Teekapatti	Katihar	2013-14	1002.000 dt. 16/09/13	955.751	Topline Infrastructure	29/05/14	28/11/15	IB												
									BH												
									GH												
									PQ	x	x	x	x	x	x	x	x	x	x	x	
15	DIET Building at Noorsarai	Nalanda	2013-14	1002.000 dt. 16/09/13	961.519	Shristi Developer Pvt.Ltd 9334998030	31/07/14	30/01/16	IB												
									BH												
									GH												
									PQ	x	x	x	x	x	x	x	x	x	x	x	
16	DIET Building at Chhatauni	East Champaran	2013-14	1002.000 dt. 16/09/13	982.096	Ramesh Kumar 8294249534	01/11/13	30/04/15	IB												
									BH												
									GH												
									PQ	x	x	x	x	x	x	x	x	x	x	x	
17	DIET Building at Vikram	Patna	2013-14	1131.000 dt. 02/12/13	982.123	Arvind Kumar 9431016249	17/11/14	16/05/16	IB												
									BH												
									GH												
									PQ	1	1	1	1	1	x	x	x	x	1	1	
18	DIET Building at Shahpur	Begusarai	2013-14	1131.000 dt. 02/12/13	1001.124	M/S Vikash Construction	25/02/15	24/08/16	IB												
									BH												
									GH												
									PQ	1	1	1	1	1	x	x	x	x	1	1	
19	DIET Building at Kilaghat	Darbhanga	2013-14	1131.000 dt. 02/12/13	981.538	M/s Babloo Kumar Bhagat 9931132402	19/06/17	18/12/18	IB												
									BH												
									GH												
									PQ	1	1	1	1	1	x	x	x	x	1	1	

Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status										Expenditure (in Rs. Lac)	Work Stage	Remarks					
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL				Finishing	Complete			
						<b>INDEX</b>		<b>Stage Completed</b>		<b>In Progress</b>																
20	DIET Building at Jawahar Nagar	Nawada	2013-14	1131.000 dt. 02/12/13	981.611	Satyendra Kumar Construction 9431130085	15/11/14	14/05/16	IB								x	x				985.607	Completed			
									BH																	
									GH																	
									PQ	1	1	1	1	1			x	x	x	x	1	1				
21	DIET Building at Purabsarai	Munger	2013-14	1131.000 dt. 02/12/13	1012.762	Satya Narayan Singh	15/06/15	14/12/16	IB									x	x				958.472	Completed		
									BH																	
									GH																	
									PQ	1	1	1	1	1			x	x	x	x	1	1				
22	DIET Building at Ramganj	Khagaria	2013-14	1131.000 dt. 02/12/13	1041.521	Surendra Prasad Singh	22/12/14	21/06/16	IB										x	x				1160.270	Completed	
									BH																	
									GH																	
									PQ	1	1	1	1	1			x	x	x	x	1	1				
23	DIET Building at Sheikhpura	Sheikhpura	2013-14	1131.000 dt. 02/12/13	1005.483	Satya Narayan Singh	15/06/15	14/12/16	IB											x	x			1083.494	Completed	
									BH																	
									GH																	
									PQ	1	1	1	1	1			x	x	x	x	1	1				
24	DIET Building at Srinanar, Purnea	Purnea	2013-14	1131.000 dt. 02/12/13	1051.220	Topline Infrastructure 9431088439	12/12/14	11/06/16	IB												x	x			1128.358	Completed
									BH																	
									GH																	
									PQ	1	1	1	1	1			x	x	x	x	1	1				
25	DIET Building at W Champaran	West Champaran	2013-14	1131.000 dt. 02/12/13	1155.880	Satyendra Kumar Construction 9431130085	05/05/16	04/11/17	IB												x	x			1146.020	Completed
									BH																	
									GH																	
									PQ	1	1	1	1	1			x	x	x	x	1	1				
26	DIET Building at Sheohar	Sheohar	2013-14	1131.000 dt. 02/12/13	1142.716	Shashikant singh	20/04/16	19/10/17	IB												x	x			1061.207	Completed
									BH																	
									GH																	
									PQ	1	1	1	1	1			x	x	x	x	1	1				
27	DIET Building at Haibatpur	Arwal	2016-17	1378.650 dt. 23/08/16	1112.670	Ms Raj Construction	11/12/17	10/06/19	IB													x	x		223.495	Work in progress
									BH																	
									GH																	
									PQ	1	1	1	1	0.5			x	x	x	x						
28	DIET Building at Giddhaur	Jamui	2016-17	1381.236 dt. 23/08/16	1123.479	Sudesh Kumar Singh & Co Const Pvt.Ltd Kalyanpur, Near Girish Talkies, Jamui, 9934658786 Sudesh Kumar Singh & Co	29/06/17	28/12/18	IB													x	x		1153.558	Completed
									BH																	
									GH																	
									PQ	1	1	1	1	1			x	x	x	x	1	1				
29	DIET Building at Dogra, Hulasganj	Jehanabad	2016-17	1349.601 dt. 23/08/16	1207.492	Kauslender Kumar Jehanabad	08/02/19	07/08/20	IB													x	x		264.369	Work in progress
									BH																	
									GH																	
									PQ	1	0.5						x	x	x	x						

Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status								Expenditure (in Rs. Lac)	Work Stage	Remarks	
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL				2ndF LL
						<b>INDEX</b>	<b>Stage Completed</b>	<b>1</b>	<b>In Progress</b>	<b>0.5</b>										
30	DIET Building at Suhath, Saharsa	Saharsa	2016-17	1457.014 dt. 23/08/16	1190.214	Umakant Singh, Officer's colony, Mirchaibari, Katihar, 9431096239	30/01/18	29/07/19	IB							x	x			Not Started
31	DIET Building at Basaha	Supaul	2016-17	1480.973 dt. 23/08/16	1227.717	Prasad Construction and Co..	26/07/17	25/01/19	IB							x	x			Work in progress
									BH											
									GH											
									PQ							x	x	x	x	
32	DIET Building at Fazalganj, Sasaram	Sasaram	2017-18	1580.000 dt. 24/03/18	1291.299	Satyendra Kumar Construction	05/03/19	04/09/20	IB							x	x			Work in progress
									BH											
									GH											
									PQ							x	x	x	x	
33	PTEC building at Bihiya	Bhojpur	2012-13	1000.000 dt. 21/02/13	929.029	Dilip Kumar Sharma 9470642869	12/09/14	11/03/16	IB							x	x			Completed
									BH											
									GH											
									PQ							x	x	x	x	
34	PTEC building at Mahendru	Patna	2012-13	1000.000 dt. 21/02/13	943.717	Umakant Singh	23/12/14	22/06/16	IB							x	x			Completed
									BH											
									GH											
									PQ							x	x	x	x	
35	PTEC building at Masaurhi	Patna	2012-13	1000.000 dt. 21/02/13	899.039	Arvind Kumar 9431016249	14/02/15	13/08/16	IB							x	x			Completed
									BH											
									GH											
									PQ							x	x	x	x	
36	PTEC building at Sasaram	Rohtas	2012-13	1000.000 dt. 21/02/13	923.220	M/s Hariom Construction	06/06/14	05/12/15	IB							x	x			Work in progress
									BH											
									GH											
									PQ							x	x	x	x	
37	PTEC building at Chandwara	Muzaffarpur	2012-13	1000.000 dt. 21/02/13	954.476	Sanjay Kumar Singh	14/08/14	13/02/16	IB							x	x			Completed
									BH											
									GH											
									PQ	1	1	1	1	1		x	x	x	x	1
38	PTEC building at Patahi	Muzaffarpur	2012-13	1000.000 dt. 21/02/13	976.329	Rakesh Ranjan	15/07/14	14/01/16	IB							x	x			Completed
									BH											
									GH											
									PQ	1	1	1	1	1		x	x	x	x	1
39	PTEC building at Sorhattha	Vaishali	2012-13	1000.000 dt. 21/02/13	955.808	Vimlesh Prasad Singh	17/12/14	16/06/16	IB							x	x			Completed
									BH											
									GH											
									PQ	1	1	1	1	1		x	x	x	x	1



Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status											Expenditure (in Rs. Lac)	Work Stage	Remarks				
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing				Complete			
						<b>INDEX</b>	<b>Stage Completed</b>			<b>1</b>	<b>In Progress</b>							<b>0.5</b>								
50	PTEC (BNRTC) building at Gulzarbagh	Patna	2013-14	1000.000 dt. 02/12/13		M/s S K Enterprises	24/02/15	23/08/16	IB											x	x			903.050	Completed	
									BH																	
									GH																	
									PQ	1	1	1	1	1		x	x	x	x		1	1				
51	PTEC building at Pokhraira	Muzaffarpur	2013-14	1000.000 dt. 02/12/13	1004.753	M/s C S Construction	30/03/16	29/09/17	IB																	
									BH																	
									GH																	
									PQ	1	1	1	1	1		x	x	x	x		1	1				
52	PTEC building at Haweli Kharagpur	Munger	2013-14	1000.000 dt. 02/12/13	971.945	Budha Infrastructure Pvt. Ltd, Hanuman Nagar, Kankarbagh, Patna	03/02/16	02/08/17	IB																	
									BH																	
									GH																	
									PQ	1	1	1	1	1		x	x	x	x		1	1				
53	PTEC building at Siwan	Siwan	2013-14	1000.000 dt. 02/12/13	1063.116	M/S Durga pratap singh	17/02/16	16/08/17	IB																	
									BH																	
									GH																	
									PQ	1	1	1	1	1		x	x	x	x		1	1				
54	PTEC building at Shahpur Patori	Samastipur	2013-14	1000.000 dt. 02/12/13	930.262	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB																	
									BH																	
									GH																	
									PQ	1	1	1	1	1		x	x	x	x		1	1				
55	CTE building at Turki	Muzaffarpur	2013-14	1131.000 dt. 02/12/13	1077.448	M/S Sanjay Construction	14/08/15	13/02/17	IB																	
									BH																	
									GH																	
									PQ	1	1	1	1	1		x	x	x	x		1	1				
56	CTE building at Bhagalpur	Bhagalpur	2013-14	1131.000 dt. 02/12/13	970.065	Sai Highway & Builders Pvt. Ltd	25/04/16	24/10/17	IB																	
									BH																	
									GH																	
									PQ	1	1	1	1	1		x	x	x	x		1	1				
57	CTE building at Samastipur	Samastipur	2013-14	1131.000 dt. 02/12/13	952.520	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB																	
									BH																	
									GH																	
									PQ	1	1	1	1	1		x	x	x	x		1	1				
58	CTE building at Saharsa	Saharsa	2013-14	1131.000 dt. 02/12/13	1023.939	R K Construction	11/08/17	10/02/19	IB																	
									BH																	
									GH																	
									PQ	1	1	1	0.5		x	x	x	x								
59	CTE building at Chhapra	Saran	2013-14	1131.000 dt. 02/12/13	1005.620	UKS KPCPL (JV) 9431259756	01/07/16	31/12/17	IB																	
									BH																	
									GH																	
									PQ	1	1	1	1	1		x	x	x	x		0.5					

Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status											Expenditure (in Rs. Lac)	Work Stage	Remarks				
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing				Complete			
						<b>INDEX</b>	<b>Stage Completed</b>	<b>1</b>	<b>In Progress</b>	<b>0.5</b>																
60	CTE building at Gaya	Gaya	2013-14	1131.000 dt. 02/12/13	1019.392	Ramakant Singh	23/02/15	22/08/16	IB									x	x		516.031	Work in progress				
									BH																	
									GH																	
									PQ	1	1	1	1	1	x	x	x	x	0.5							
61	CTE building at Barh	Patna	2016-17	1391.707 dt. 23/08/16	1130.841	Vimlesh Prasad Singh, 302, Abadh Kunj Appt. 9431267511	24/11/17	23/05/19	IB										x	x		401.180	Work in progress			
									BH																	
									GH																	
									PQ	1	1	1	1	1	x	x	x	x	0.5							
62	CTE building at Haweli Kharagpur	Munger	2016-17	1359.379 dt. 23/08/16	1117.089	Rajendra Pd Yadav, Shastrinagar, Munger 8409097566	20/01/18	19/07/19	IB											x	x		359.331	Work in progress		
									BH																	
									GH																	
									PQ	1	0.5				x	x	x	x								
63	CTE building at Purnea	Purnea	2016-17	1378.948 dt. 23/08/16	1131.669	Rajendra Prasad Poddar MANGAL BAZAR, KATIHAR), 0431881230	29/06/17	28/12/18	IB												x	x		1074.409	Work in progress	
									BH																	
									GH																	
									PQ	1	1	1	1	1	x	x	x	x	1	1						
64	CTE building at Dumraon	Buxar	2016-17	1451.553 dt. 23/08/16	1154.370	Prasad Associates	20/07/17	19/01/19	IB														606.293	Work in progress		
									BH																	
									GH																	
									PQ	1	1	1	1	1	x	x	x	x	0.5							
65	CTE building at Tarar	Aurangabad	2016-17	1351.401 dt. 23/08/16	1094.031	Prasad Associates	20/07/17	19/01/19	IB														269.121	Work in progress		
									BH																	
									GH																	
									PQ	1	1	1	1	1	x	x	x	x	0.5							
66	CTE building at Kumarbagh	West Champaran	2016-17	1417.448 dt. 23/08/16		Baba Bateshwar	05/03/19	04/09/20	IB															Work in progress		
									BH																	
									GH																	
									PQ	1	0.5				x	x	x	x								
67	CTE building at Siwan	Siwan	2016-17	1350.238 dt. 23/08/16	1166.058	G.M. Construction Siwan	17/05/18	16/11/19	IB														192.576	Work in progress		
									BH																	
									GH																	
									PQ	0.5					x	x	x	x								
68	CTE building at Forbesganj	Araria	2016-17	1445.093 dt. 23/08/16	1181.268	M/s J. Corp, Dariyapur Gola, Patna	29/06/17	28/12/18	IB														925.742	Completed		
									BH																	
									GH																	
									PQ	1	1	0.5			x	x	x	x								
69	BITE Building at Dariyapur	East Champaran	2013-14	1080.000 dt. 16/09/13	1061.920	M/S C C Construction	30/03/16	29/09/17	IB														950.090	Completed		
									BH																	
									GH																	
									PQ	1	1	1	1	1	x	x	x	x	1	1						

Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status										Expenditure (in Rs. Lac)	Work Stage	Remarks						
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL				Finishing	Complete				
						<b>INDEX</b>	<b>Stage Completed</b>				<b>1</b>	<b>In Progress</b>					<b>0.5</b>										
70	BITE Building at Balmikinagar	West Champaran	2013-14	1080.000 dt. 16/09/13	1102.383	M/S C S Construction	23/12/15	22/06/17	IB															941.517	<b>Completed</b>		
									BH																		
									GH																		
									PQ	1	1	1	1	1	X	X	X	X	1	1							
71	BITE Building at Musapur, Katihar	Katihar	2013-14	1080.000 dt. 16/09/13	951.638	Pankaj Kumar Singh	03/03/16	02/09/17	IB																		
									BH																		
									GH																		
									PQ	1	1	1	1	1	X	X	X	X	1	1							
72	BITE Building at Madhopatti	Darbhanga	2013-14	1080.000 dt. 16/09/13	981.917	M/s Jyoti Construction	20/02/16	19/08/17	IB																		
									BH																		
									GH																		
									PQ	1	1	1	1	1	X	X	X	X	1	1							