

# BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA (BIHAR).

## SUMMARY OF PROJECTS

Date :- 30/04/2019

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurtated	Recieved Amount (in Lakh)	Fin. Exp. (30.04.2019) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 <sup>st</sup> Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
1	USS (Upgraded Secondary School) (2009-10) State	45	45	0	0	0	0	0	0	0	0	0	2	31	2	12	26	2134.20	1683.81	78.90%
2	USS (Upgraded Secondary School) (2009-10) central	323	323	0	1	3	2	7	2	4	0	0	14	260	33	30	252	24170.15	13129.94	54.32%
3	USS (Upgraded Secondary School) (2010-11) central	403	400	0	0	0	1	2	0	5	0	0	12	331	20	52	309	23947.24	17918.46	74.82%
<b>Total :-</b>		<b>771</b>	<b>768</b>	<b>0</b>	<b>1</b>	<b>3</b>	<b>3</b>	<b>9</b>	<b>2</b>	<b>9</b>	<b>0</b>	<b>0</b>	<b>28</b>	<b>622</b>	<b>55</b>	<b>94</b>	<b>587</b>	<b>50251.59</b>	<b>32732.21</b>	<b>65.14%</b>
4	GH (Girl's Hostel) (2009-10)	80	77	0	0	0	1	0	0	3	0	0	10	46	14	20	47	11307.36	8025.60	70.98%
5	GH (Girl's Hostel) (2010-11)	113	109	0	0	0	0	0	0	1	0	0	1	84	2	27	81	5872.80	12222.94	208.13%
																		17704.87	0.00	
<b>Total :-</b>		<b>193</b>	<b>186</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>1</b>	<b>0</b>	<b>0</b>	<b>4</b>	<b>0</b>	<b>0</b>	<b>11</b>	<b>130</b>	<b>16</b>	<b>47</b>	<b>128</b>	<b>34885.03</b>	<b>20248.54</b>	<b>58.04%</b>
6	MS (Model School) (2009-10)	98	98	0	1	0	0	3	0	2	0	1	8	71	15	12	57	15855.00	21186.78	133.63%
7	MS (Model School) (2010-11)	255	240	0	1	0	0	6	2	9	0	2	27	163	47	45	157	39714.17	51345.08	129.29%
																		18667.00		0.00%
<b>Total :-</b>		<b>353</b>	<b>338</b>	<b>0</b>	<b>2</b>	<b>0</b>	<b>0</b>	<b>9</b>	<b>2</b>	<b>11</b>	<b>0</b>	<b>3</b>	<b>35</b>	<b>234</b>	<b>62</b>	<b>57</b>	<b>214</b>	<b>74236.17</b>	<b>72531.86</b>	<b>97.70%</b>
8	SSS (Senior Secondary School) (2013-14)	993	992	1	9	8	7	17	6	33	0	0	135	674	216	103	607	107000.00	96130.36	89.84%
9	HSS (Higher Secondary School) (2013-14)	226	222	1	0	0	2	1	2	2	0	0	33	156	41	29	147	27142.50	21943.85	80.85%

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurtated	Recieved Amount (in Lakh)	Fin. Exp. (30.04.2019) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 <sup>st</sup> Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
10	SSSM (Senior Secondary School Minority) (2014-15)	242	197	3	3	5	1	10	4	7	0	0	24	88	57	97	62	22946.61	14804.49	64.52%
11	USSS (Upgraded Senior Secondary School) 2011-12	156	150	2	5	4	3	14	1	15	1	2	28	40	75	41	134	8951.28	9160.39	102.34%
12	USSS (Upgraded Senior Secondary School) 2013-14	201	197	1	2	5	5	2	3	6	0	0	35	125	59	17		7238.01	19240.93	265.83%
13	EXAM. HALL (2013-14)	26	26	0	0	0	0	0	0	1	0	0	0	25	1	0	19	7833.42	8733.35	111.49%
14	CT (College Toilet)	250	250	0	0	2	0	6	0	0	0	0	13	196	21	33		1012.00	758.87	74.99%
15	Shiksha Bhawan (2013-14)	9	9	0	0	0	0	0	0	0	0	0	1	7	1	1	4	1628.00	1610.77	98.94%
16	Deegree College	12	12	0	0	0	0	0	0	0	0	0	0	7	0	5	4	6000.00	3546.02	59.10%
17	Renovation Work/New Building (College Building)	77	54	0	0	0	0	0	0	0	0	0	0	18	27	32		20736.82	13222.08	63.76%
18	Revovation Work (Secondary/HSS Building)	57	27	0	0	0	0	0	0	0	0	0	0	21	6	30		7028.62	4830.46	68.73%
19	CDPO (Child Development Project Office co-housing)	33	33	0	0	0	0	0	0	0	0	0	6	22	6	5	15	3180.50	3046.54	95.79%
20	ICT@Shools	1000	832	0	0	0	0	0	0	0	0	0	0	832	0	168		13515.00	10747.93	79.53%
21	ICT Projects - World Bank	250	250	0	0	0	0	0	0	0	0	0	0	250	0	0		4323.85	4323.85	100.00%
	<b>Total :-</b>	<b>4849</b>	<b>4543</b>	<b>8</b>	<b>22</b>	<b>27</b>	<b>22</b>	<b>68</b>	<b>20</b>	<b>88</b>	<b>1</b>	<b>5</b>	<b>349</b>	<b>3447</b>	<b>643</b>	<b>759</b>	<b>1921</b>	<b>397909.40</b>	<b>337612.50</b>	<b>84.85%</b>