

PROGRESS REPORT OF DIET, CTE, PTEC, BITE & BRC (World Bank Assisted) PROJECT
Bihar State Educational Infrastructure Development Corporation Ltd.

Report as on 30-04-2020

Sanction :	Total no. Projects sanctioned	Total	BRC	DIET	CTE	PTEC	BITE	SCERT
	Administrative Approval (Rs. In lac)	260	185	32	14	22	4	3
		110775.909	16278.890	49151.106	17931.767	22000.00	2760.000	2654.146

Financial Achievement :	Total Amount Released (Rs. In lac) (For DIET, BITE, CTE, PTEC, BRC & SCERT)	Expenditure (Amount of Utilisation) (Rs. In lac) (For DIET, BITE, CTE, PTEC, BRC & SCERT)	Utilisation w.r.t Amount Released
	91199.028	79465.550	87.13%

Physical Progress :	Total No. (sanctioned)	Contract Awarded	Work in Progress												Work Not Started			Remarks		
			Total No. (Work started)	Work in progress at stage											Total no. (work not started)	Reason for not start				
				Layout	Foundation	Plinth Level	GrF Lintel Level	GrF Roof Level	1stF Lintel Level	1stF Roof Level	2ndF Lintel Level	2ndF Roof Level	Finishing	Completed		NIT / Tender	Due to Land problem		Other problem	
DIET District Institute of Teacher Education	IB	32	31	30							1			6	23	2			2	Sanctioned 32
	BH	32	31	30									1	6	23	2			2	Completed 23
	GH	32	31	31					1				1	5	24	1			1	Ongoing 8
	PQ	18	17	17					1					2	14	1			1	Work not Started 1
CTE College of Teacher Education	IB	14	14	14		1					2			4	5					Sanctioned 14
	BH	14	14	13	1	1						1	1	3	6	1			1	Completed 6
	GH	14	14	14					1			1		3	9					Ongoing 8
	PQ	14	14	14			1		3					4	6					Work not Started 0
PTEC College of Primary Teacher Education	IB	22	22	22					1					1	20					Sanctioned 22
	BH	22	22	22					1				1		20					Completed 20
	GH	22	22	22					1					1	20					Ongoing 2
	PQ	22	22	21					1					1	19	1			1	Work not Started 0
BITE Block Institute of Teacher Education	IB	4	4	4											4					Sanctioned 4
	BH	4	4	4											4					Completed 4
	GH	4	4	4											4					
	PQ	4	4	4											4					
BRC Block Resources Center	185	183	171	1		1			1	2	3	2	16	145	14	2	14			Sanctioned 185 Completed 145 Ongoing 26 Work not Started 14
Total	257	254												198	15					
SCERT Related Project	5	4	4				1						1	2		1				
ICT Lab, Renewal Energy Installation	ICT LAB (in DIET / BITE / PTEC / CTE) : 44 site completed. ; ICT Lab in BRC -348 site completed. Solar Energy Installation (in DIET) : Completed - 21 site; Work in progress (work order issued) - 3 site.																			
Total No. of Completed TE Scheme --- 198																				