

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA (BIHAR).

SUMMARY OF PROJECTS

Date :- 31/08/2019

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurated	Recieved Amount (in Lakh)	Fin. Exp. (31.08.2019) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
1	USS (Upgraded Secondary School) (2009-10) State	45	45	0	0	0	0	0	0	0	0	0	2	31	2	12	26	2134.20	1718.51	80.52%
2	USS (Upgraded Secondary School) (2009-10) central	323	323	0	1	2	2	6	2	4	0	0	14	262	31	30	252	24170.15	13216.08	54.68%
3	USS (Upgraded Secondary School) (2010-11) central	403	400	0	0	0	1	2	0	2	0	0	12	334	17	52	309	23947.24	17955.48	74.98%
	Total :-	771	768	0	1	2	3	8	2	6	0	0	28	627	50	94	587	50251.59	32890.07	65.45%
4	GH (Girl's Hostel) (2009-10)	80	77	0	0	0	1	0	0	3	0	0	8	48	12	20	47	11307.36	8071.61	71.38%
5	GH (Girl's Hostel) (2010-11)	113	109	0	0	0	0	0	0	0	0	0	2	84	2	27	81	5872.80	12222.94	208.13%
																		17704.87	0.00	
	Total :-	193	186	0	0	0	1	0	0	3	0	0	10	132	14	47	128	34885.03	20294.55	58.18%
6	MS (Model School) (2009-10)	98	98	0	1	0	0	3	0	2	0	0	5	75	11	12	57	15855.00	21212.96	133.79%
7	MS (Model School) (2010-11)	255	240	0	1	0	0	6	2	8	1	1	21	170	40	45	157	39714.17	51502.43	129.68%
																		18667.00		0.00%
	Total :-	353	338	0	2	0	0	9	2	10	1	1	26	245	51	57	214	74236.17	72715.39	97.95%
8	SSS (Senior Secondary School) (2013-14)	993	992	0	5	8	11	15	9	23	0	0	116	701	187	105	607	107000.00	96750.78	90.42%
9	HSS (Higher Secondary School) (2013-14)	226	222	1	0	0	1	1	1	1	0	0	31	162	36	28	147	27142.50	22065.70	81.30%
10	SSSM (Senior Secondary School Minority) (2014-15)	242	197	1	2	4	1	9	2	9	0	0	22	95	50	97	62	22946.61	15588.70	67.93%
11	USSS (Upgraded Senior Secondary School) 2011-12	156	150	2	4	1	3	8	2	12	2	2	32	48	68	40		8951.28	9655.01	107.86%
12	USSS (Upgraded Senior Secondary School) 2013-14	201	197	1	2	4	4	4	2	6	0	0	28	130	51	20	134	7238.01	19363.17	267.52%

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurated	Recieved Amount (in Lakh)	Fin. Exp. (31.08.2019) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
13	EXAM. HALL (2013-14)	26	26	0	0	0	0	0	0	1	0	0	0	25	1	0	19	7833.42	8733.27	111.49%
14	Shiksha Bhawan (2013-14)	9	9	0	0	0	0	0	0	0	0	0	1	7	1	1	4	1628.00	1610.77	98.94%
15	Deegree College	12	12	0	0	0	0	0	0	0	0	0	0	7	0	5	4	6000.00	3546.02	59.10%
16	Renovation Work/New Building (College Building)	115	89	0	0	0	0	0	0	0	0	0	0	70	17	28		24318.42	13311.59	54.74%
17	Revovation Work (Secondary/HSS Building)	57	27	0	0	0	0	0	0	0	0	0	0	21	6	30		7028.62	4874.55	69.35%
18	CDPO (Child Development Project Office co-housing)	33	33	0	0	0	0	0	0	0	0	0	4	24	4	5	15	3180.50	3071.15	96.56%
19	ICT@Shools	1000	832	0	0	0	0	0	0	0	0	0	0	832	0	168		13515.00	10747.93	79.53%
20	ICT Projects - World Bank	250	250	0	0	0	0	0	0	0	0	0	0	250	0	0		4323.85	4323.85	100.00%
	Total :-	4637	4328	5	16	19	24	54	20	71	3	3	298	3376	536	725	1921	400479.00	339542.50	84.78%