

PROGRESS REPORT OF DIET, CTE, PTEC, BITE & BRC (World Bank Assisted) PROJECT
Bihar State Educational Infrastructure Development Corporation Ltd.

Report as on 31/08/19

Sanction :	Total no. Projects sanctioned	Total 260	BRC 185	DIET 32	CTE 14	PTEC 22	BITE 4	SCERT 3
	Administrative Approval (Rs. In lac)	110775.909	16278.890	49151.106	17931.767	22000.00	2760.000	2654.146

Financial Achievement :	Total Amount Released (Rs. In lac) (For DIET, BITE, CTE, PTEC, BRC & SCERT)	91199.028	Expenditure (Amount of Utilisation) (Rs. In lac) (For DIET, BITE, CTE, PTEC, BRC & SCERT)	68104.136	Utilisation w.r.t Amount Released	74.68%

Physical Progress :	Total No. (sanctioned)	Contract Awarded	Work in Progress												Work Not Started			Remarks		
			Total No. (Work started)	Work in progress at stage											Total no. (work not started)	Reason for not start				
				Layout	Foundation	Plinth Level	GrF Lintel Level	GrF Roof Level	1stF Lintel Level	1stF Roof Level	2ndF Lintel Level	2ndF Roof Level	Finishing	Completed		NIT / Tender	Due to Land problem		Other problem	
DIET District Institute of Teacher Education	IB	32	32	30			1			1	2			4	22	2			2	Sanctioned 32 Completed 22 Ongoing 9 Work not Started 1
	BH	32	32	30					3					5	22	2			2	
	GH	32	32	31		1		1	2		1		1	3	22	1			1	
	PQ	18	18	17			1		1					2	13	1			1	
CTE College of Teacher Education	IB	14	14	14		2	1		3		1			3	4					Sanctioned 14 Completed 5 Ongoing 9 Work not Started 0
	BH	14	14	13	1	2					1		2	2	5	1			1	
	GH	14	14	14		1	1		1		1		1	2	7					
	PQ	14	14	14	1	2	1	1						5	4					
PTEC College of Primary Teacher Education	IB	22	22	22		1					1				20					Sanctioned 22 Completed 20 Ongoing 2 Work not Started 0
	BH	22	22	22		1					1				20					
	GH	22	22	22	1									1	20					
	PQ	22	22	20										1	19	2			2	
BITE Block Institute of Teacher Education	IB	4	4	4											4					Sanctioned 4 Completed 4
	BH	4	4	4											4					
	GH	4	4	4											4					
	PQ	4	4	4											4					
BRC Block Resources Center	185	183	171	1		2		1	2	5	2	4	26	128	14	2	14			Sanctioned 185 Completed 128 Ongoing 43 Work not Started 14
Total	257	255												179	15					
SCERT Related Project	5	4	4				1							1	2		1			
ICT Lab, Renewal Energy Installation	ICT LAB (in DIET / BITE / PTEC / CTE) : 44 site completed. ; ICT Lab in BRC -348 site completed. Solar Energy Installation (in DIET) : Completed - 21 site; Work in progress (work order issued) - 3 site.																			
Total No. of Completed TE Scheme --- 179																				