

Progress Report of BRC (Block Resources Center) Project

Bihar State Educational Infrastructure Development Corporation Ltd.

Report as on dated 31 / 12 / 19

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks	
							Layout Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete				
					INDEX	Stage Completed			In Progress											
1	BRC Ekma, Saran	Saran	87.994	21/03/17	Asiana Construction Pvt. Ltd. 9431088485	20/06/18	1	1	1	1	1	1	1	1	1	1	1	60.719	Completed	
2	BRC Baniyapur, Saran	Saran	87.994	05/03/19	Samrandra Kumar Singh, 9570290401	04/06/20	1	1	0.5										Work in progress	
3	BRC Masrak, Saran	Saran	87.994	14/06/17	Vijay Narayan Singh 9470059120	13/09/18	1	1	1	1	1	1	1	1	1	0.5		53.226	Work in progress	
4	BRC Marhowrah, Saran	Saran	87.994	29/06/17	Samrandra Kumar Singh 9570290401														Not Started	
5	BRC Amnour, Saran	Saran	87.994	08/05/17	Mohan Prasad Developers & Const. Pvt. td. 9931019004	07/08/18	1	1	1	1	1	1	1	1	1	1	1	63.787	Completed	
6	BRC Dariyapur, Saran	Saran	87.994	19/01/17	Chandra Bhushan Prasad 9939325343	18/04/18	1	1	1	1	1	1	1	1	1	1	1	63.568	Completed	
7	BRC Garkha, Saran	Saran	87.994	14/06/17	Vijay Narayan Singh 9470059120	13/09/18	1	1	1	1	1	1	1	1	1	1	1	37.528	Completed	
8	BRC Manigachhi, Darbhanga	Darbhanga	87.994	14/03/18	Ajay Kumar Mandal, Durgipatti, Hudpa, Khutauna, Madhubani 9431088485	13/06/19	1	1	1	1	1	1	1	0.5				21.755	Work in progress	
9	BRC Keoti, Darbhanga	Darbhanga	87.994	30/01/17	Girdhari Lal Poddar 9334934135	29/04/18	1	1	1	1	1	1	1	1	1	1	1	71.237	Completed	
10	BRC Kusheshwarsthan, Darbhanga	Darbhanga	87.994	18/01/17	Ramesh Chandra Yadav 9472800478	17/04/18	1	1	1	1	1	1	1	1	1	1	1	62.602	Completed	
11	BRC Ghanshyampur, Darbhanga	Darbhanga	87.994	28/12/17	Niraj Kumar Jha 7004513693	27/03/19	1	1	1	1	1	1	1	1	1	0.5		27.725	Work in progress	
12	BRC Kiratpur, Darbhanga	Darbhanga	87.994	29/06/17	Sitesh Kumar Singh Bhabhanagar, Bhagwanpur Chowk,														Not Started	
13	BRC Baheri, Darbhanga	Darbhanga	87.994	18/01/17	Ramesh Chandra Yadav 9472800478	17/04/18	1	1	1	1	1	1	1	1	1	0.5		44.422	Work in progress	

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks	
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing				Complete
							INDEX		Stage Completed		In Progress									
14	BRC Hanumannagar, Darbhanga	Darbhanga	87.994	14/12/17	M/s Omshree Enterprises, Begusarai,	13/03/19	1	1	1	1	1	1	1	1	1	1	1	28.004	Work in progress	
15	BRC Lakhnaur, Madhubani	Madhubani	87.994	13/12/17	M/S Kumar Trading Co. 9431276100	12/03/19	1	1	1	1	1	1	1	1	1	1	1	58.009	Completed	
16	BRC Jhanjharpur, Madhubani	Madhubani	87.994	23/12/16	Jugnoo Kumar 8083370525	22/03/18	1	1	1	1	1	1	1	1	1	1	1	71.718	Completed	
17	BRC Phulparas, Madhubani	Madhubani	87.994	11/12/17	Akash Kumar 9334362048	10/03/19	1	1	1	1	1	1	1	1	1	1	1	12.871	Work in progress	
18	BRC Khutauna, Madhubani	Madhubani	87.994	23/12/16	Jugnoo Kumar 8083370525	22/03/18	1	1	1	1	1	1	1	1	1	1	1	77.552	Completed	
19	BRC Khajouli, Madhubani	Madhubani	87.994	25/01/17	Bhawani Shankar Construction Pvt. Ltd. 9430084612	24/04/18	1	1	1	1	1	1	1	1	1	1	1	67.199	Completed	
20	BRC Bisfi, Madhubani	Madhubani	87.994	06/08/18	Ajay Kumar Mandal 9199499618	05/11/19	1	1	1	1	1	1	1	1	1	1	1	28.898	Work in progress	
21	BRC Rahika, Madhubani	Madhubani	87.994	14/03/18	Ajay Kumar Mandal, Durgipatti, Hudpa, Khutauna, Madhubani	13/06/19	1	1	1	1	1	1	1	1	1	1	1	58.957	Completed	
22	BRC Harlaxhi, Madhubani	Madhubani	87.994	22/08/17	Kanhaiya Kumar Mehta 9934949629	21/11/18	1	1	1	1	1	1	1	1	1	1	1	50.607	Completed	
23	BRC Babubarhi, Madhubani	Madhubani	87.994	30/01/17	Girdhari Lal Poddar 9334934135	29/04/18	1	1	1	1	1	1	1	1	1	1	1	72.832	Completed	
24	BRC Rosera, Samastipur	Samastipur	87.994	13/01/17	Jeewan Kishore Singh 9934795831	12/04/18	1	1	1	1	1	1	1	1	1	1	1	64.488	Completed	
25	BRC Samastipur	Samastipur	87.994	06/01/18	M/s Khan Brothers And Co. 9431406004	05/04/19	1	1	1	1	1	1	1	1	1	1	1	51.370	Completed	
26	BRC Khanpur, Samastipur	Samastipur	87.994	27/09/18	Anjani Kumar 9430577566	26/12/19	1	1	1	1	1	1	1	1	1	1	1	12.613	Work in progress	
27	BRC Hasanpur, Samastipur	Samastipur	87.994	25/08/17	Nitish Kumar 9473452853	24/11/18	1	1	1	1	1	1	1	1	1	1	1	39.394	Completed	
28	BRC Mohanpur, Samastipur	Samastipur	87.994	11/05/17	Vipin Kumar Sahni 9931468694	10/08/18	1	1	1	1	1	1	1	1	1	1	1	66.781	Completed	

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks		
							Layout Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete					
							INDEX		Stage Completed		In Progress										
74	BRC Manihari, Katihar	Katihar	87.994	05/02/18	Mahmad Jafiruddin 8051267203	04/05/19	1	1	1	1	1	1	1	1	1	1	1	1	68.176	Completed	
75	BRC Pranpur, Katihar	Katihar	87.994	10/08/17	M/s Moti Lal Agarwal 919431229375	09/11/18	1	1	1	1	1	1	1	1	1	1	1	1	71.816	Completed	
76	BRC Kadwa, Katihar	Katihar	87.994	08/09/17	Prakash Kumar Sah 9162909186	07/12/18	1	1	1	1	1	1	1	1	1	1	1	1	66.667	Completed	
77	BRC Barsoi, Katihar	Katihar	87.994	30/11/17	M/s Motilal Agarwal 9431229375	01/03/19	1	1	1	1	1	1	1	1	1	1	1	1	72.466	Completed	
78	BRC Azamnagar, Katihar	Katihar	87.994	22/11/17	Pankaj Kumar Singh 9431229327	21/02/19	1	1	1	1	1	1	1	1	1	1	1	1	63.416	Completed	
79	BRC Narpatganj, Araria	Araria	87.994	29/10/18	Binod Yadav 9534413473	28/01/20	1	1	1	1	1	0.5							18.760	Work in progress	
80	BRC Araria	Araria	87.994	10/05/18	Shashi Ranjan 7488173962	09/08/19	1	1	1	1	1	1	0.5						25.147	Work in progress	
81	BRC Jokihat, Araria	Araria	87.994	30/06/17	Anwar Hussain 9472021202															Not Started	
82	BRC Bhargama, Araria	Araria	87.994	22/02/17	Kunal Kush 9431284182	21/05/18	1	1	1	1	1	1	1	1	1	1	1	1	71.913	Completed	
83	BRC Kursakata, Araria	Araria	87.994	13/03/18	Anwar Hussain, Officers Colony, Mirchaibari, Katihar 9472021202	12/06/19	1	1	1	1	1	1	1	1	1	1	1	1	43.452	Completed	
84	BRC Purnea East	Purnea	87.994	31/01/17	Rajesh Kumar 8405012179	30/04/18	1	1	1	1	1	1	1	1	1	1	1	1	63.773	Completed	
85	BRC Baisi, Purnea	Purnea	87.994	03/02/17	Parasnath Construction 9431097240	02/05/18	1	1	1	1	1	1	1	1	1	1	1	1	67.861	Completed	
86	BRC Amour, Purnea	Purnea	87.994	03/02/17	Parasnath Construction 9431097240	02/05/18	1	1	1	1	1	1	1	1	1	1	1	1	73.017	Completed	
87	BRC Dhamdaha, Purnea	Purnea	87.994	20/03/17	Kumar Chaman 7352999201	19/06/18	1	1	1	1	1	1	1	1	1	1	1	1	70.087	Completed	
88	BRC Banmankhi, Purnea	Purnea	87.994	03/02/17	Parasnath Construction 9431097240	02/05/18	1	1	1	1	1	1	1	1	1	1	1	1	67.678	Completed	

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks	
							Layout Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete				
							INDEX		Stage Completed		In Progress									
119	BRC Atari, Gaya	Gaya	87.994	14/06/17	Mithlesh Kumar Singh 9931471924	13/09/18	1	1	1	1	1	1	1	1	1	1	1	55.409	Completed	
120	BRC Neemchak, Gaya	Gaya	87.994	20/03/17	Guddu Kumar 9386927378	19/06/18	1	1	1	1	1	1	1	1	1	1	1	52.629	Completed	
121	BRC Wazirganj, Gaya	Gaya	87.994	12/12/17	Mithlesh Kumar Singh 9931471924	11/03/19	1	1	1	1	1	1	1	1	1	1	1	51.250	Completed	
122	BRC Mohanpur, Gaya	Gaya	87.994	05/12/17	Keola Construction 9931222534	04/03/19	1	1	1	1	1	1	1	0.5				21.738	Work in progress	
123	BRC Imamganj, Gaya	Gaya	87.994	27/11/17	Mritunjay Kumar Singh	26/02/19	1	1	1	1	1	1	1	0.5				17.562	Work in progress	
124	BRC Amas, Gaya	Gaya	87.994	09/03/17	Jai Kumar 9835202464	08/06/18	1	1	1	1	1	1	1	1	1	1	1	59.093	Completed	
125	BRC Koch, Gaya	Gaya	87.994	26/10/18	Surendra Kumar 9431085035	25/01/20	1	1	1	1	0.5								Work in progress	
126	BRC Jehanabad	Jehanabad	87.994	13/01/17	Satish Kumar 9973881398	12/04/18	1	1	1	1	1	1	1	1	1	1	1	60.725	Completed	
127	BRC Kako, Jehanabad	Jehanabad	87.994	14/06/17	Mithlesh Kumar Singh 9931471924	13/09/18	1	1	1	1	1	1	1	1	1	1	1	28.365	Completed	
128	BRC Ghosi, Jehanabad	Jehanabad	87.994	08/05/18	Progressive Engicon Pvt. Ltd. 930419639	07/08/19	1	1	1	1	1	1	1	1	1	0.5		22.663	Work in progress	
129	BRC Arwal	Arwal	87.994	15/09/17	Brajesh Kumar 9939124848	14/12/18	1	1	1	1	1	1	1	1	1	1	1	51.124	Completed	
130	BRC Karpi, Arwal	Arwal	87.994	14/07/17	Kaushlendra Kumar Singh 9939646103, 9334633151	13/10/18	1	1	1	1	1	1	1	1	1	1	1	55.587	Completed	
131	BRC Obra, Aurangabad	Aurangabad	87.994	03/04/17	Digital Construction Pvt. Ltd. 9430569021	02/07/18	1	1	1	1	1	1	1	1	1	1	1	61.119	Completed	
132	BRC Deo, Aurangabad	Aurangabad	87.994	09/03/17	Satish Kumar Singh 9430044277	08/06/18	1	1	1	1	1	1	1	1	1	1	1	60.571	Completed	
133	BRC Madanpur, Aurangabad	Aurangabad	87.994	14/02/17	Dhananjay Kumar Singh 9931128631	13/05/18	1	1	1	1	1	1	1	1	0.5			34.372	Work in progress	

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks			
							Layout Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete						
							INDEX	Stage Completed	1	In Progress									3			
149	BRC Silaw, Nalanda	Nalanda	87.994	17/01/17	Bhola Singh 9631995365	16/04/18	1	1	1	1	1	1	1	1	1	1	1	0.5	41.650	Work in progress		
150	BRC Katrisarai, Nalanda	Nalanda	87.994	03/03/17	Ashok Kumar 9431258621	02/06/18	1	1	1	1	1	1	1	1	1	1	1	1	62.911	Completed		
151	BRC Karaiparsurai, Nalanda	Nalanda	87.994																	Not Started		
152	BRC Motipur, Muzaffarpur	Muzaffarpur	87.994	21/08/17	Kameshwar Prasad Singh 9507383184	20/11/18	1	1	1	1	1	1	1	1	1	1	1	1	60.502	Completed		
153	BRC Gaihat, Muzaffarpur	Muzaffarpur	87.994	06/03/18	Bino Kumar Singh 8595216685	05/06/19	1	1	1	1	1	1	1	1	1	1	0.5	30.461	Work in progress			
154	BRC Aurai, Muzaffarpur	Muzaffarpur	87.994	03/05/17	Manoj Kumar Singh 7870317817	02/08/18	1	1	1	1	1	1	1	1	1	1	0.5	46.048	Work in progress			
155	BRC Bandra, Muzaffarpur	Muzaffarpur	87.994	07/02/17	Manoj Kumar 9931470561	06/05/18	1	1	1	1	1	1	1	1	1	1	1	59.170	Completed			
156	BRC Minapur, Muzaffarpur	Muzaffarpur	87.994	03/05/17	Manoj Kumar Singh 7870317817	02/08/18	1	1	1	1	1	1	1	1	1	1	1	62.168	Completed			
157	BRC Bhagwanpur, Vaishali	Vaishali	87.994	13/04/17	Akash Kumar 9334362048		0.5													Work in progress		
158	BRC Jagdishpur, Bhojpur	Bhojpur	87.994	24/01/17	Triveni Prasad Singh 9835427570	23/04/18	1	1	1	1	1	1	1	1	1	1	1	60.544	Completed			
159	BRC Charpokhri, Bhojpur	Bhojpur	87.994	03/05/17	Ramsinghasan Singh	02/08/18	1	1	1	1	1	1	1	1	1	1	0.5	39.060	Work in progress			
160	BRC Udwanatnagar, Bhojpur	Bhojpur	87.994	15/05/17	Manoj Kumar Singh 9473358591	14/08/18	1	1	1	1	1	1	1	1	1	1	1	65.943	Completed			
161	BRC Garhani, Bhojpur	Bhojpur	87.994	24/01/17	Triveni Prasad Singh 9835427570	23/04/18	1	1	1	1	1	1	1	1	1	1	1	66.101	Completed			
162	BRC Koilwar, Bhojpur	Bhojpur	87.994	19/08/17	JKS Construction 9939871932, 8936032811	18/11/18	1	1	1	1	1	1	1	1	1	1	1	60.388	Completed			
163	BRC Fatuhan, Patna	Patna	87.994	18/05/18	Arvind Kumar 9431016249	17/08/19	1	1	1	1	1	1	1	1	1	1	0.5	27.302	Work in progress			

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks		
							Layout Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete					
							INDEX	Stage Completed	1	In Progress							3				
180	BRC Jandaha, Vaishali	Vaishali	87.994	22/05/17	Ranjan Gayatri Const. Pvt. Ltd.	21/08/18	1	1	1	1	1	1	1	1	1	1	1	1	55.235	Completed	
181	BRC Mahua, Vaishali	Vaishali	87.994	13/02/17	Rohit Raj Construction Pvt Ltd 9931059796	12/05/18	1	1	1	1	1	1	1	1	1	1	1	1	61.505	Completed	
182	BRC Garoul, Vaishali	Vaishali	87.994	13/02/17	Rohit Raj Construction Pvt Ltd 9931059796	12/05/18	1	1	1	1	1	1	1	1	1	1	1	1	64.825	Completed	
183	BRC Chewda, Shekhpura	Shekhpura	87.994	09/02/17	Sanjay Kumar Technocrat Pvt Ltd 8100000000	08/05/18	1	1	1	1	1	1	1	1	1	1	1	1	67.730	Completed	
184	BRC Barhiya, Lakhisarai	Lakhisarai	87.994	27/02/18	Sai Highway And Builders Pvt Ltd 8771455007	26/05/19	1	1	1	1	1	1	1	1	1	1	1	1	40.848	Completed	
185	BRC Alinagar, Suryagarha, Lakhisarai	Lakhisarai	87.994	27/02/18	Sai Highway And Builders Pvt Ltd 8771455007	26/05/19	1	1	1	1	1	1	1	1	1	1	0.5	1	36.109	Work in progress	