

Bihar State Educational Infrastructure Development Corporation Limited, Patna
Physical status of construction of Examination Hall (BSEB)-2016 at Commissioner's Headquarter

Report Dated : 31/12/2019

S.N.	Group No.	Division	Name of District	Name of Schools	PHYSICAL STATUS																Remarks						
					Lay out	Fou nda tion	Plin th	Ground floor		1st floor		2nd floor		3rd floor		4th floor		5th floor		Fini shing		Co mpl ete					
								LL	RL	LL	RL	LL	RL	LL	RL	LL	RL	LL	RL								
1	BSEB - 2	Bhagalpur	Bhagalpur	Jaglal H.S. School, Exam Hall, Bhagalpur																X	X			Roof Casted			
2	BSEB - 3	Darbhanga	Darbhanga	Exam Hall, Darbhanga																X	X						
3	BSEB - 4	Magadh	Gaya	Haridas Seminary High School, Exam Hall, Gaya																X	X						
4	BSEB - 7	Munger	Munger	Zila School, Exam Hall, Munger																X	X			Completed			
5	BSEB - 5	Tirhut East	Muzaffarpur	B. B. Collagiate, Muzaffarpur																				Plumbing, Internal External Painting External Putty, Steel work , Lift Work Running			
6	BSEB - 1	Patna East	Patna	Exam Hall, Patna																X	X			Puty ,paiting ,Aluminium Window,phed ,Electrical fitting in progress			
7	BSEB-ADMIN	Patna East	Patna	ADMIN BLOCK IN BSEB CAMPUS, PATNA																				Misc work (Flooring, putty) is in progres			
8	BSEB - 8	Purnea	Purnea	Zila School, Exam Hall, Purnea																X	X			Handover			
9	BSEB - 9	Koshi	Saharsa	Zila School, Exam Hall, Saharsa																X	X						
10	BSEB - 6	Saran	Saran	B. Seminary High School, Exam Hall, Saran																X	X			All Roof Slabs Casted, External Plaster, Installation of Lift work is not started.			
Total No. of BSEB Examination Hall & Admin Block (BSEB)					10	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	1	0	0	4	5	