

**BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA (BIHAR).**

**SUMMARY OF PROJECTS**

**Date :- 28/02/2018**

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurtated	Recieved Amount (in Lakh)	Fin. Exp. (28.02.2018) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground floor		1 <sup>st</sup> Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
1	USS (Upgraded Secondary School) (2009-10) State	45	45	0	1	0	0	0	1	1	0	0	2	28	5	12	26	2134.20	1611.40	75.50%
2	USS (Upgraded Secondary School) (2009-10) central	323	323	0	2	3	3	14	3	5	0	0	11	252	41	30	248	24170.15	12828.10	53.07%
3	USS (Upgraded Secondary School) (2010-11) central	403	400	0	1	1	2	5	0	14	0	0	26	300	49	54	282	14947.24	17137.63	114.65%
	<b>Total :-</b>	<b>771</b>	<b>768</b>	<b>0</b>	<b>4</b>	<b>4</b>	<b>5</b>	<b>19</b>	<b>4</b>	<b>20</b>	<b>0</b>	<b>0</b>	<b>39</b>	<b>580</b>	<b>95</b>	<b>96</b>	<b>556</b>	<b>41251.59</b>	<b>31577.13</b>	<b>76.55%</b>
4	GH (Girl's Hostel) (2009-10)	81	77	0	0	0	1	2	0	1	0	0	12	44	16	21	39	11307.36	7510.50	66.42%
5	GH (Girl's Hostel) (2010-11)	113	109	0	0	0	0	0	0	1	0	0	4	81	5	27	78	5872.80	11908.97	202.78%
6	GH (Girl's Hostel) (2013-14)	7	0	0	0	0	0	0	0	0	0	0	0	0	0	7	0	0.00	0.00	
	<b>Total :-</b>	<b>201</b>	<b>186</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>1</b>	<b>2</b>	<b>0</b>	<b>2</b>	<b>0</b>	<b>0</b>	<b>16</b>	<b>125</b>	<b>21</b>	<b>55</b>	<b>117</b>	<b>17180.16</b>	<b>19419.47</b>	<b>113.03%</b>
7	MS (Model School) (2009-10)	98	98	0	1	0	0	4	0	6	0	1	4	70	16	12	52	15855.00	19686.99	124.17%
8	MS (Model School) (2010-11)	255	240	0	1	1	0	12	1	14	0	5	27	148	61	46	147	39714.17 18667.00	48082.74	121.07%
	<b>Total :-</b>	<b>353</b>	<b>338</b>	<b>0</b>	<b>2</b>	<b>1</b>	<b>0</b>	<b>16</b>	<b>1</b>	<b>20</b>	<b>0</b>	<b>6</b>	<b>31</b>	<b>218</b>	<b>77</b>	<b>58</b>	<b>199</b>	<b>74236.17</b>	<b>67769.73</b>	<b>91.29%</b>
9	SSS (Senior Secondary School) (2013-14)	993	992	4	13	13	4	36	5	40	0	0	183	588	298	107	469	97000.00	91097.20	93.91%
10	HSS (Higher Secondary School) (2013-14)	226	222	1	1	1	1	7	1	7	0	0	55	123	74	29	126	23904.88	20403.84	85.35%
11	SSSM (Senior Secondary School Minority) (2014-15)	164	162	1	3	8	3	8	3	8	0	0	34	54	68	42	38	26085.54	12105.67	46.41%

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurtated	Recieved Amount (in Lakh)	Fin. Exp. (28.02.2018) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground floor		1 <sup>st</sup> Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
12	USSS (Upgraded Senior Secondary School) (2011-12 & 2013-14)	357	336	6	22	9	4	14	13	23	0	0	64	120	155	82	93	1404.00	21889.71	1559.10%
13	EXAM. HALL (2013-14)	26	26	0	0	0	0	0	0	1	0	0	1	24	2	0	17	7833.42	8636.95	110.26%
14	CT (College Toilet)	250	250	0	0	3	0	6	0	0	0	0	13	195	22	33		1012.00	755.50	74.65%
15	Shiksha Bhawan (2013-14)	9	9	0	0	1	0	0	0	0	0	0	3	4	4	1	3	1628.00	1467.70	90.15%
16	Deegree College	12	12	0	0	0	0	0	0	0	0	0	5	2	5	5		3700.00	3093.69	83.61%
17	Renovation Work/New Building (College Building)	77	54	0	0	0	0	0	0	0	0	0	0	18	27	32		11630.96	10102.16	86.86%
18	Revovation Work (Secondary/HSS Building)	57	27	0	0	0	0	0	0	0	0	0	0	21	6	30		6186.06	4556.38	73.66%
19	CDPO (Child Development Project Office co-housing )	33	33	0	0	0	0	0	0	0	0	3	7	18	10	5	5	3180.50	2703.53	85.00%
20	ICT@Shcools	1000	832	0	0	0	0	0	0	0	0	0	0	0	832	168		6947.00	8418.15	121.18%
21	ICT Projects - World Bank	250	0	0	0	0	0	0	0	0	0	0	0	0	0	0		4323.85	460.05	10.64%
22	BRC (Block Resource Centre)	185	135	10	16	9	6	13	7	9	4	12	48	25	134	26	1	8139.00	4513.11	55.45%
	<b>Total :-</b>	<b>4964</b>	<b>4382</b>	<b>22</b>	<b>61</b>	<b>49</b>	<b>24</b>	<b>121</b>	<b>34</b>	<b>130</b>	<b>4</b>	<b>21</b>	<b>499</b>	<b>2115</b>	<b>1830</b>	<b>769</b>	<b>1598</b>	<b>277261.96</b>	<b>308969.97</b>	<b>111.44%</b>