

**Bihar State Educational Infrastructure Development Corporation Limited, Patna
Physical Status of Construction of Sanik School (Gopalganj)**

Report Dated: 28/02/2019

S.N.	Name of Sanik School's Buildings	Name of District	Name of Block	Physical Status											Remarks						
				Date of Aggrement	Time of Completion	No t Sta rte	Lay out	Fo un dat ion	PL	Ground Floor		1st Floor		Fini shing		Co mp let e					
										LL	RL	LL	RL								
1	ADMINISTRATION BUILDING (G+2)	GOPALGANJ	KUCHAIKOT	100 SBD OF 2012-13 (19.02.13)	24 Months																
2	ACADEMIC BLOCK (G+2)																				
3	HOSTEL BUILDING (G+2)																				
4	CADET MESS (G+1)																				
5	ELECTRICAL CONTROL ROOM (G.F.)																				
6	EXTERNAL BOUNDARY WALL																				
7	SITE DEVELOPMENT																				
8	GATE WAY																				
TOTAL NUMBER OF BUILDINGS			8			0	0	0	0	0	0	0	0	0	8	0					