

Progress Report Related to Construction of DIET, CTE, PTEC & BIET Buildings

Bihar State Educational Infrastructure Development Corporation Ltd.

Report as on dated 29/02/2020

(Amount in Rs. Lac)

Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status											Expenditure (in Rs. Lac)	Work Stage	Remarks
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing			
						INDEX	Stage Completed		In Progress													
1	DIET Building at Babu Tola, Banka	Banka	2013-14	1002.000 dt. 16/09/13	945.408	Satyendra Kumar Construction 9431130085	15-11-2014	14-05-2016	IB										975.815	Completed		
									BH													
									GH													
									PQ	x	x	x	x	x	x	x	x	x				
2	DIET Building at Dumraon	Buxar	2013-14	1002.000 dt. 16/09/13	989.822	Recon Construction 9771496617	18-09-2014	17-03-2016	IB										474.085	Work in progress		
									BH													
									GH													
									PQ	x	x	x	x	x	x	x	x	x				
3	DIET Building at Mohania	Kaimur	2013-14	1002.000 dt. 16/09/13	968.238	Recon Construction 9771496617	18-09-2014	17-03-2016	IB										826.476	Work in progress		
									BH													
									GH													
									PQ	x	x	x	x	x	x	x	x	x				
4	DIET Building at Kishanganj	Kishanganj	2013-14	1002.000 dt. 16/09/13	922.894	Ashok Kumar 9431096238	29-08-2015	28-02-2017	IB										934.850	Completed		
									BH													
									GH													
									PQ	x	x	x	x	x	x	x	x	x				
5	DIET Building at Lakhisarai	Lakhisarai	2013-14	1002.000 dt. 16/09/13	1035.640	Sai Highway & Builder Pvt. Ltd	19-05-2016	18-11-2017	IB										923.468	Completed		
									BH													
									GH													
									PQ													
6	DIET Building at Forbesganj	Araria	2013-14	1002.000 dt. 16/09/13	979.245	Topline Infrastructure	24-02-2014	23-08-2015	IB										1123.762	Completed		
									BH													
									GH													
									PQ	x	x	x	x	x	x	x	x	x				
7	DIET Building at Thawe	Gopalganj	2013-14	1002.000 dt. 16/09/13	1011.052	C K Infrastructure	10-10-2014	09-04-2016	IB										869.008	Work in progress		
									BH													
									GH													
									PQ	x	x	x	x	x	x	x	x	x				
8	DIET Building at Narar	Madhubani	2013-14	1002.000 dt. 16/09/13	1036.761	Phular Construction Pvt. Ltd 9431813608	06-03-2014	05-09-2015	IB										1223.960	Completed		
									BH													
									GH													
									PQ	x	x	x	x	x	x	x	x	x				
9	DIET Building at Sonapur	Saran	2013-14	1002.000 dt. 16/09/13	941.946	Phular Construction Pvt. Ltd 9431813608	06-03-2014	05-09-2015	IB										684.482	Completed	No work in Boys Hostel due to Land problem	
									BH													
									GH													
									PQ	x	x	x	x	x	x	x	x	x				

Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status										Expenditure (in Rs. Lac)	Work Stage	Remarks					
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL				Finishing	Complete			
																								INDEX Stage Completed In Progress		
10	DIET Building at Pusa	Samastipur	2013-14	1002.000 dt. 16/09/13	980.820	Delco Infrastructure Project Ltd.	05-02-2014	04-08-2015	IB	BH	GH	PQ	x	x	x	x	x	x	x	x	x	x	x	546.130	Work in progress	Work of IB not started due to existing old Bldg
11	DIET Building at Madhepura	Madhepura	2013-14	1002.000 dt. 16/09/13	1017.862	Delco Infrastructure	05-02-2014	04-08-2015	IB	BH	GH	PQ	x	x	x	x	x	x	x	x	x	x	x	774.840	Work in progress	
12	DIET Building at Siwan	Siwan	2013-14	1002.000 dt. 16/09/13	1004.674	Durga Pratap Singh 7781003700	30-11-2013	29-05-2015	IB	BH	GH	PQ	x	x	x	x	x	x	x	x	x	x	x	1137.937	Completed	
13	DIET Building at Tarar	Aurangabad	2013-14	1002.000 dt. 16/09/13	978.771	Satyendra Kumar Construction 9431130085	05-05-2016	04-11-2017	IB	BH	GH	PQ	x	x	x	x	x	x	x	x	x	x	x	889.249	Completed	
14	DIET Building at Teekapatti	Katihar	2013-14	1002.000 dt. 16/09/13	955.751	Topline Infrastructure	29-05-2014	28-11-2015	IB	BH	GH	PQ	x	x	x	x	x	x	x	x	x	x	x	1084.007	Completed	
15	DIET Building at Noorsarai	Nalanda	2013-14	1002.000 dt. 16/09/13	961.519	Shristi Developer Pvt.Ltd 9334998030	31-07-2014	30-01-2016	IB	BH	GH	PQ	x	x	x	x	x	x	x	x	x	x	x	655.262	Completed	
16	DIET Building at Chhatauni	East Champaran	2013-14	1002.000 dt. 16/09/13	982.096	Ramesh Kumar 8294249534	01-11-2013	30-04-2015	IB	BH	GH	PQ	x	x	x	x	x	x	x	x	x	x	x	1065.959	Completed	
17	DIET Building at Vikram	Patna	2013-14	1131.000 dt. 02/12/13	982.123	Arvind Kumar 9431016249	17-11-2014	16-05-2016	IB	BH	GH	PQ	x	x	x	x	x	x	x	x	x	x	x	1133.547	Completed	
18	DIET Building at Shahpur	Begusarai	2013-14	1131.000 dt. 02/12/13	1001.124	M/S Vikash Construction	25-02-2015	24-08-2016	IB	BH	GH	PQ	x	x	x	x	x	x	x	x	x	x	x	1007.208	Completed	
19	DIET Building at Kilaghat	Darbhanga	2013-14	1131.000 dt. 02/12/13	981.538	M/s Babloo Kumar Bhagat 9931132402	19-06-2017	18-12-2018	IB	BH	GH	PQ	x	x	x	x	x	x	x	x	x	x	x	681.220	Completed	Demolition of old building required.

Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status								Expenditure (in Rs. Lac)	Work Stage	Remarks
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL			
						INDEX	Stage Completed												
20	DIET Building at Jawahar Nagar	Nawada	2013-14	1131.000 dt. 02/12/13	981.611	Satyendra Kumar Construction 9431130085	15-11-2014	14-05-2016	IB										
									BH										
									GH										
									PQ										
21	DIET Building at Purabsarai	Munger	2013-14	1131.000 dt. 02/12/13	1012.762	Satyendra Kumar Construction 9431130085	15-06-2015	14-12-2016	IB										
									BH										
									GH										
									PQ										
22	DIET Building at Ramganj	Khagaria	2013-14	1131.000 dt. 02/12/13	1041.521	Surendra Prasad Singh	22-12-2014	21-06-2016	IB										
									BH										
									GH										
									PQ										
23	DIET Building at Sheikhpura	Sheikhpura	2013-14	1131.000 dt. 02/12/13	1005.483	Satya Narayan Singh	15-06-2015	14-12-2016	IB										
									BH										
									GH										
									PQ										
24	DIET Building at Srinanar, Purnea	Purnea	2013-14	1131.000 dt. 02/12/13	1051.220	Topline Infrastructure 9431088439	12-12-2014	11-06-2016	IB										
									BH										
									GH										
									PQ										
25	DIET Building at W Champaran	West Champaran	2013-14	1131.000 dt. 02/12/13	1155.880	Satyendra Kumar Construction 9431130085	05-05-2016	04-11-2017	IB										
									BH										
									GH										
									PQ										
26	DIET Building at Sheohar	Sheohar	2013-14	1131.000 dt. 02/12/13	1142.716	Shashikant singh	20-04-2016	19-10-2017	IB										
									BH										
									GH										
									PQ										
27	DIET Building at Haibatpur	Arwal	2016-17	1378.650 dt. 23/08/16	1112.670	Ms Raj Construction	11-12-2017	10-06-2019	IB										
									BH										
									GH										
									PQ										
28	DIET Building at Giddhour	Jamui	2016-17	1381.236 dt. 23/08/16	1123.479	Sudesh Kumar Singh & Co Const Pvt.Ltd Kalyanpur, Near Girish Talkies, Jamui, 9934658786 Sudesh Kumar Singh & Co	29-06-2017	28-12-2018	IB										
									BH										
									GH										
									PQ										
29	DIET Building at Dogra, Hulasganj	Jehanabad	2016-17	1349.601 dt. 23/08/16	1207.492	Kauslender Kumar Jehanabad	08-02-2019	07-08-2020	IB										
									BH										
									GH										
									PQ										

Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status											Expenditure (in Rs. Lac)	Work Stage	Remarks												
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing				Complete											
						INDEX	Stage Completed																											
30	DIET Building at Suhath, Saharsa	Saharsa	2016-17	1457.014 dt. 23/08/16	1190.214	Umakant Singh, Officer's colony, Mirchaibari, Katihar, 9431096239	30-01-2018	29-07-2019	IB								x	x	x	x					Not Started									
31	DIET Building at Basaha	Supaul	2016-17	1480.973 dt. 23/08/16	1227.717	Prasad Construction and Co..	26-07-2017	25-01-2019	IB																	899.239	Completed							
32	DIET Building at FazalGANJ, Sasaram	Sasaram	2017-18	1580.000 dt. 24/03/18	1291.299	Satyendra Kumar Construction	05-03-2019	04-09-2020	IB																			Work in progress						
33	PTEC building at Bihiya	Bhojpur	2012-13	1000.000 dt. 21/02/13	929.029	Dilip Kumar Sharma 9470642869	12-09-2014	11-03-2016	IB																			1002.119	Completed					
34	PTEC building at Mahendru	Patna	2012-13	1000.000 dt. 21/02/13	943.717	Umakant Singh	23-12-2014	22-06-2016	IB																				1214.579	Completed				
35	PTEC building at Masaurhi	Patna	2012-13	1000.000 dt. 21/02/13	899.039	Arvind Kumar 9431016249	14-02-2015	13-08-2016	IB																					1015.500	Completed			
36	PTEC building at Sasaram	Rohtas	2012-13	1000.000 dt. 21/02/13	923.220	M/s Hariom Construction	06-06-2014	05-12-2015	IB																					90.258	Work in progress			
37	PTEC building at Chandwara	Muzaffarpur	2012-13	1000.000 dt. 21/02/13	954.476	Sanjay Kumar Singh	14-08-2014	13-02-2016	IB																						1002.546	Completed		
38	PTEC building at Patahi	Muzaffarpur	2012-13	1000.000 dt. 21/02/13	976.329	Rakesh Ranjan	15-07-2014	14-01-2016	IB																						1002.846	Completed		
39	PTEC building at Sorhattha	Vaishali	2012-13	1000.000 dt. 21/02/13	955.808	Vimlesh Prasad Singh	17-12-2014	16-06-2016	IB																							1032.450	Completed	

Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status										Expenditure (in Rs. Lac)	Work Stage	Remarks			
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL				Finishing	Complete	
						INDEX	Stage Completed		In Progress															
40	PTEC building at Phulwaria	Bhagalpur	2012-13	1000.000 dt. 21/02/13	910.017	Lalan Kumar	13-10-2014	12-04-2016	IB	X	X	X	X	X	X	X	X	X	X	X	X	963.336	Completed	
41	PTEC building at Nagarpara	Bhagalpur	2012-13	1000.000 dt. 21/02/13	934.438	Sai Highway & Builders Pvt. Ltd	02-09-2015	01-03-2017	BH	X	X	X	X	X	X	X	X	X	X	X	X	963.336	Completed	
42	PTEC building at Shahpur	Aurangabad	2012-13	1000.000 dt. 21/02/13	919.552	M/s Hariom Construction	06-06-2014	05-12-2015	IB	X	X	X	X	X	X	X	X	X	X	X	X	457.310	Work in progress	
43	PTEC building at Vishnupur	Begusarai	2012-13	1000.000 dt. 21/02/13	918.055	M/s Surendra Prasad Singh	20-10-2014	19-04-2016	BH	X	X	X	X	X	X	X	X	X	X	X	X	798.272	Completed	
44	PTEC building at Bangra	Saran	2012-13	1000.000 dt. 21/02/13	926.849	Indian Progressive Construction Pvt. Ltd	01-04-2015	30-09-2016	IB	X	X	X	X	X	X	X	X	X	X	X	X	839.762	Completed	
45	PTEC building at Sukhasan Manhara, Madhepura	Madhepura	2012-13	1000.000 dt. 21/02/13	988.182	Umakant Singh	23-12-2014	22-06-2016	BH	X	X	X	X	X	X	X	X	X	X	X	X	956.333	Completed	
46	PTEC building at Rampur Jalalpur	Samastipur	2012-13	1000.000 dt. 21/02/13	936.154	M/s Surendra Prasad Singh	28-11-2014	27-05-2016	IB	X	X	X	X	X	X	X	X	X	X	X	X	983.157	Completed	
47	PTEC building at Ghoghardiha	Madhubani	2012-13	1000.000 dt. 21/02/13	1032.615	Phular Construction	02-08-2014	01-02-2016	BH	X	X	X	X	X	X	X	X	X	X	X	X	1017.947	Completed	
48	PTEC building at Barh	Patna	2013-14	1000.000 dt. 02/12/13	1991.273	M/s S K Enterprises	24-02-2015	23-08-2016	IB	X	X	X	X	X	X	X	X	X	X	X	X	1618.795	Completed	
49	PTEC building at Sherghati	Gaya	2013-14	1000.000 dt. 02/12/13	934.310	Budha Infrastructure Pvt. Ltd	03-02-2016	02-08-2017	BH	X	X	X	X	X	X	X	X	X	X	X	X	734.017	Completed	
50	PTEC (BNRTC) building at Gulzarbagh	Patna	2013-14	1000.000 dt. 02/12/13		M/s S K Enterprises	13-08-2018	12-02-2020	IB	X	X	X	X	X	X	X	X	X	X	X	X		Completed	
51	PTEC building at Pokhraira	Muzaffarpur	2013-14	1000.000 dt. 02/12/13	1004.753	M/s C S Construction	30-03-2016	29-09-2017	IB	X	X	X	X	X	X	X	X	X	X	X	X	903.050	Completed	

Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status										Expenditure (in Rs. Lac)	Work Stage	Remarks			
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL				Finishing	Complete	
						INDEX	Stage Completed		In Progress															
52	PTEC building at Haweli Kharagpur	Munger	2013-14	1000.000 dt. 02/12/13	971.945	Budha Infrastructure Pvt. Ltd, Hanuman Nagar, Kankarbagh, Patna	03-02-2016	02-08-2017	IB									x	x			849.889	Completed	
									BH															
									GH															
									PQ					x	x	x	x							
53	PTEC building at Siwan	Siwan	2013-14	1000.000 dt. 02/12/13	1063.116	M/S Durga pratap singh	17-02-2016	16-08-2017	IB									x	x			1060.144	Completed	
									BH															
									GH															
									PQ					x	x	x	x							
54	PTEC building at Shahpur Patori	Samastipur	2013-14	1000.000 dt. 02/12/13	930.262	M/s Babloo Kumar Bhagat 9931132402	15-02-2017	14-08-2018	IB									x	x			889.060	Completed	
									BH															
									GH															
									PQ					x	x	x	x							
55	CTE building at Turki	Muzaffarpur	2013-14	1131.000 dt. 02/12/13	1077.448	M/S Sanjay Constraction	14-08-2015	13-02-2017	IB									x	x			883.900	Completed	
									BH															
									GH															
									PQ					x	x	x	x							
56	CTE building at Bhagalpur	Bhagalpur	2013-14	1131.000 dt. 02/12/13	970.065	Sai Highway & Builders Pvt. Ltd	25-04-2016	24-10-2017	IB									x	x			984.219	Completed	
									BH															
									GH															
									PQ					x	x	x	x							
57	CTE building at Samastipur	Samastipur	2013-14	1131.000 dt. 02/12/13	952.520	M/s Babloo Kumar Bhagat 9931132402	15-02-2017	14-08-2018	IB									x	x			957.063	Completed	
									BH															
									GH															
									PQ					x	x	x	x							
58	CTE building at Saharsa	Saharsa	2013-14	1131.000 dt. 02/12/13	1023.939	R K Construction	11-08-2017	10-02-2019	IB									x	x			660.575	Completed	
									BH															
									GH															
									PQ					x	x	x	x							
59	CTE building at Chhapra	Saran	2013-14	1131.000 dt. 02/12/13	1005.620	UKS KPCPL (JV) 9431259756	01-07-2016	31-12-2017	IB									x	x			451.093	Work in progress	
									BH															
									GH															
									PQ					x	x	x	x							
60	CTE building at Gaya	Gaya	2013-14	1131.000 dt. 02/12/13	1019.392	Ramakant Singh	23-02-2015	22-08-2016	IB									x	x			516.031	Work in progress	
									BH															
									GH															
									PQ					x	x	x	x							

