Progress Report of BRC (Block Resources Center) Project

Bihar State Educational Infrastructure Development Corporation Ltd.

Report as on dated 31 / 01 / 19

			Date of		Data of	o ¥	Physical Status	nent AB	e G	
SI. No.	Name of Scheme	Name of District	Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Date of work start	Layout Foundn. PL GrF LL GrF RL 1stF LL 1stF RL 2ndF LL 2ndF RL Finishing Complete	Establishment of ICT LAB	Work Stage	Remarks
				INDEX Sta	ige Completed		1 In Progress 0.5			
1	BRC Naugachhia, Bhagalpur	Bhagalpur	09/03/18	Lal Babu Prasad, 9334311436	08/06/19	29/09/18	1 1 1 0.5	completed	Work in progress	
2	BRC Pirpainti, Bhagalpur	Bhagalpur	05/12/17	Amit Kumar 8050100000	04/03/19			completed	Completed	
3	BRC Shahkund, Bhagalpur	Bhagalpur	29/06/17	Rakesh Kumar Singh 9431422504	28/09/18	12/07/18	1 1 1 1 1 1 1 1 1 1 1	completed	Completed	
4	BRC Katoria, Banka	Banka	16/01/17	MK Enterprises 7301740211	15/04/18	28/01/18	1 1 1 1 1 1 1 1 1 1 1	completed	Completed	
5	BRC Rajaun, Banka	Banka	17/05/17	Shyam Sunder Yadav 9934769886	16/08/18	28/01/18	1 1 1 1 1 1 1 1 1 1 1	completed	Completed	
6	BRC Barahat, Banka	Banka	28/02/17	Niwesh Kumar 9576272505	27/05/18	28/01/18	1 1 1 1 1 1 1 1 1 1 1	completed	Completed	
7	BRC Belhar, Banka	Banka	28/02/17	Niwesh Kumar 9576272505	27/05/18	28/01/18	1 1 1 1 1 1 1 1 1 1 1	completed	Completed	
8	BRC Manigachhi, Darbhanga	Darbhanga	14/03/18	Ajay Kumar Mandal, Durgipatti, Hudpa,	13/06/19	28/09/18	1 1 1 1 05	completed	Work in progress	
9	BRC Keoti, Darbhanga	Darbhanga	30/01/17	Girdhari Lal Poddar 9334934135	29/04/18	15/12/17	1 1 1 1 1 1 1 1 1 1 1	completed	Completed	
10	BRC Kusheshwarsthan, Darbhanga	Darbhanga	18/01/17	Ramesh Chandra Yadav 9472800478	17/04/18	02/01/18	1 1 1 1 1 1 1 1 1 1 1	completed	Completed	
11	BRC Ghanshyampur, Darbhanga	Darbhanga	28/12/17	Niraj Kumar Jha 7004513693	27/03/19	28/09/18	1 1 1 1 1 0.5	completed	Work in progress	
12	BRC Kiratpur, Darbhanga	Darbhanga	29/06/17	Sitesh Kumar Singh Bhabhanagar,		28/09/18	0.5	completed	Work in progress	
13	BRC Baheri, Darbhanga	Darbhanga	18/01/17	Ramesh Chandra Yadav 9472800478	17/04/18	15/12/17	1 1 1 1 1 1 1 1 0.5	completed	Work in progress	
14	BRC Hanumannagar, Darbhanga	Darbhanga	14/12/17	M/s Omshree Enterprises,	13/03/19	28/09/18	1 1 1 1 1 1 0.5	completed	Work in progress	
15	BRC Lakhnaur, Madhubani	Madhubani	13/12/17	M/S Kumar Trading Co. 9431276100	12/03/19	28/09/18	1 1 1 1 1 1 1 05	completed	Work in progress	
16	BRC Jhanjharpur, Madhubani	Madhubani	23/12/16	Jugnoo Kumar 8083370525	22/03/18	15/12/17	1 1 1 1 1 1 1 1 1 1 1	completed	Completed	
17	BRC Phulparas, Madhubani	Madhubani	11/12/17	Akash Kumar 9334362048	10/03/19	02/01/18	1 1 0.5	completed	Work in progress	

SI. No.	Name of Scheme	Name of District	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Date of work start	Layout Foundn. PL GrF LL GrF RL 1stF LL 2ndF LL 2ndF LL 2ndF RL Complete	Establishment of ICT LAB	Work Stage	Remarks
				INDEX Sta	ge Completed		1 In Progress 0.5	_		
18	BRC Khutauna, Madhubani	Madhubani	23/12/16	Jugnoo Kumar 8083370525	22/03/18	02/01/18	1 1 1 1 1 1 1 1 1 1	completed	Completed	
19	BRC Khajouli, Madhubani	Madhubani	25/01/17	Bhawani Shankar Construction Pvt. Ltd.	24/04/18	15/12/17		completed	Completed	
20	BRC Bisfi, Madhubani	Madhubani	06/08/18	Ajay Kumar Mandal 9199499618	05/11/19	28/09/18	1 1 1 1 1 05	completed	Work in progress	
21	BRC Rahika, Madhubani	Madhubani	14/03/18	Ajay Kumar Mandal, Durgipatti, Hudpa,	13/06/19	28/09/18	1 1 1 1 1 1 1 1 05	completed	Work in progress	
22	BRC Harlakhi, Madhubani	Madhubani	22/08/17	Kanhaiya Kumar Mehta 9934949629	21/11/18	15/12/17	1 1 1 1 1 1 1 1 1 05	completed	Work in progress	
23	BRC Babubarhi, Madhubani	Madhubani	30/01/17	Girdhari Lal Poddar 9334934135	29/04/18	02/01/18	1 1 1 1 1 1 1 1 1 1	completed	Completed	
24	BRC Rosera, Samastipur	Samastipur	13/01/17	Jeewan Kishore Singh 9934795831	12/04/18	02/01/18	1 1 1 1 1 1 1 1 1 1 1	completed	Completed	
25	BRC Samastipur	Samastipur	06/01/18	M/s Khan Brothers And Co. 9431406004	05/04/19	28/09/18	1 1 1 1 1 1 1 1 1 05	completed	Work in progress	
26	BRC Khanpur, Samastipur	Samastipur	08/09/17	Anjani Kumar 9430577566			1 1 0.5	completed	Work in progress	
27	BRC Hasanpur, Samastipur	Samastipur	25/08/17	Nitish Kumar 9473452853	24/11/18	02/01/18	1 1 1 1 1 1 1 1 05	completed	Work in progress	
28	BRC Mohanpur, Samastipur	Samastipur	11/05/17	Vipin Kumar Sahni 9931468694	10/08/18	02/01/18	1 1 1 1 1 1 1 1 1 1 1	completed	Completed	
29	BRC Patori, Samastipur	Samastipur	31/12/16	Kaushlendra Kumar Singh 9939646103,	30/03/18	02/01/18		completed	Completed	
30	BRC Shivajinagar, Samastipur	Samastipur	18/03/17	Abhay Kumar Singh 9934279823	17/06/18	02/01/18		completed	Completed	
31	BRC Saurbazar, Saharsa	Saharsa	28/08/17	Ajay Kumar 9472208858	27/11/18	17/01/18	1 1 1 1 1 1 1 1 05	completed	Work in progress	
32	BRC Nauhatta, Saharsa	Saharsa	24/05/17	Madan Kumar Singh 9521267060	23/08/18	17/01/18		completed	Completed	
33	BRC Mahesi, Saharsa	Saharsa	28/08/17	Ajay Kumar 9472208858	27/11/18	17/01/18	1 1 1 1 1 1 05	completed	Work in progress	
34	BRC Sonbarsa, Saharsa	Saharsa	18/10/16	Bambam Kumar Singh 9934071093		17/01/18		completed	Not Started	
35	BRC Simri Bakhtiyarpur, Saharsa	Saharsa	16/01/17	MK Enterprises 7301740211	15/04/18	17/01/18		completed	Completed	
36	BRC Puraini, Madhepura	Madhepura	22/02/17	Shiv Chandra Kumar 9431046145	21/05/18	17/01/18		completed	Completed	

			D-4f		Data of	ork	Physical Status	nent AB	e G	
SI. No.	Name of Scheme	Name of District	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Date of work start	Layout Foundh. PL GrF LL GrF RL 1stF LL 1stF RL 2ndF LL 2ndF RL Finishing Complete	Establishment of ICT LAB	Work Stage	Remarks
				INDEX Sta	ge Completed		In Progress 05			
37	BRC Gwalpada, Madhepura	Madhepura	01/12/17	Shiv Chandra Kumar 9431046145	28/02/19	28/01/18	1 1 1 1 1 1 1 05	completed	Work in progress	
38	BRC Kumarkhand, Madhepura	Madhepura	11/12/17	Akash Kumar 9334362048	10/03/19	28/01/18	1 1 1 1 1 1 1 05	completed	Work in progress	
39	BRC Gailarh, Madhepura	Madhepura	16/05/17	Ajay Kumar 9472208858	15/08/18	28/01/18	1 1 1 1 1 1 1 1 1 1 1	completed	Completed	
40	BRC Supaul	Supaul	16/02/17	Dhiraj Kumar Agrawal 9771645678	15/05/18	17/01/18	1 1 1 1 1 1 1 1 1 1 1	completed	Completed	
41	BRC Pipra, Supaul	Supaul	14/11/17	Bambam Kumar Singh 9934071093	13/02/19	17/01/18	1 1 1 1 1 1 1 1 1 1 1	completed	Completed	
42	BRC Pratapganj, Supaul	Supaul	13/02/17	Madan Kumar Singh 9521267060	12/05/18	17/01/18	1 1 1 1 1 1 1 1 1 1 1	completed	Completed	
43	BRC Nirmali, Supaul	Supaul	13/03/18	Balram Singh, Patori, Panchgachhia,	12/06/19	17/01/18	1 1 1 1 1 1 05	completed	Work in progress	
44	BRC Raghopur, Supaul	Supaul	23/12/16	Sachindra Kumar 9955032820	22/03/18	17/01/18	1 1 1 1 1 1 1 1 1 1 1	completed	Completed	
45	BRC Atari, Gaya	Gaya	14/06/17	Mithlesh Kumar Singh 9931471924	13/09/18	17/01/18	1 1 1 1 1 1 1 1 0.5	completed	Work in progress	
46	BRC Neemchak, Gaya	Gaya	20/03/17	Guddu Kumar 9386927378	19/06/18	18/01/18	1 1 1 1 1 1 1 1 1 1 1	completed	Completed	
47	BRC Wazirganj, Gaya	Gaya	12/12/17	Mithlesh Kumar Singh 9931471924	11/03/19	12/07/18	1 1 1 1 1 1 1 1 0.5	completed	Work in progress	
48	BRC Mohanpur, Gaya	Gaya	05/12/17	Keola Construction 9931222534	04/03/19	17/01/18	1 1 1 1 1 1 1 05	completed	Work in progress	
49	BRC Imamganj, Gaya	Gaya	27/11/17	Mritunjay Kumar Singh	26/02/19	12/07/18	1 1 1 1 1 1 0.5	completed	Work in progress	
50	BRC Amas, Gaya	Gaya	09/03/17	Jai Kumar 9835202464	08/06/18	28/01/18		completed	Completed	
51	BRC Koch, Gaya	Gaya	18/10/16	Surendra Kumar 9431085035		17/01/18	4	completed	Work in progress	
52	BRC Arwal	Arwal	15/09/17	Brajesh Kumar 9939124848	14/12/18	17/01/18	1 1 1 1 1 1 1 1 1 05	completed	Work in progress	
53	BRC Karpi, Arwal	Arwal	14/07/17	Kaushlendra Kumar Singh 9939646103,	13/10/18	17/01/18	1 1 1 1 1 1 1 1 1 1	completed	Completed	
54	BRC Obra, Aurangabad	Aurangabad	03/04/17	Digital Construction Pvt. Ltd. 9430569021	02/07/18	17/01/18		completed	Completed	
55	BRC Deo, Aurangabad	Aurangabad	09/03/17	Satish Kumar Singh 9430044277	08/06/18	17/01/18	1 1 1 1 1 1 1 1 1 1 1	completed	Completed	

						논	Physical Status	ent B	<u>o</u>	
SI. No.	Name of Scheme	Name of District	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Date of work start	Layout Foundn. PL GF LL GF RL 1st LL 1st RL 2nd F LL 2nd F RL 2nd RL Finishing Complete	Establishment of ICT LAB	Work Stage	Remarks
				INDEX Sta	ge Completed		In Progress 0.5			
56	BRC Madanpur, Aurangabad	Aurangabad	14/02/17	Dhananjay Kumar Singh 9931128631	13/05/18	17/01/18	1 1 1 1 1 1 1 05	completed	Work in progress	
57	BRC Kutumba, Aurangabad	Aurangabad	14/02/17	Dhananjay Kumar Singh 9931128631	13/05/18	17/01/18	1 1 1 1 1 1 1 1 1 1 1	completed	Completed	
58	BRC Jehanabad	Jehanabad	13/01/17	Satish Kumar 9973881398	12/04/18	17/01/18	1 1 1 1 1 1 1 1 1 1 1	completed	Completed	
59	BRC Kako, Jehanabad	Jehanabad	14/06/17	Mithlesh Kumar Singh 9931471924	13/09/18	17/01/18	1 1 1 1 1 05	completed	Work in progress	
60	BRC Ghosi, Jehanabad	Jehanabad	08/05/18	Progressive Engicon Pvt. Ltd. 930419639	07/08/19	17/01/18	1 1 1 1 1 05	completed	Work in progress	
61	BRC Pakribarawan, Nawada	Nawada	18/01/17	Ashish Ranjan 9931215326	17/04/18	17/01/18	1 1 1 1 1 1 1 1 1 1 1	completed	Completed	
62	BRC Warisaliganj, Nawada	Nawada	01/12/17	Saroj Kumar 9934641068	28/02/19	29/09/18	1 1 1 1 1 1 1 1 05	completed	Work in progress	
63	BRC Akabarpur, Nawada	Nawada	24/01/17	Keeran Devi 9931271533	23/04/18	17/01/18		completed	Completed	
64	BRC Narhat, Nawada	Nawada	08/11/17	Sanjay Kumar Technocrate Pvt. Ltd.	07/02/19	29/09/18		completed	Completed	
65	BRC Asarganj, Munger	Munger	27/01/17	M/s Kuhu Construction Co. 9431431148,	26/04/18	28/01/18	1 1 1 1 1 1 1 1 1 1	completed	Completed	
66	BRC Begusarai	Begusarai	27/02/18	Sai Highway And Builders Pvt Ltd	26/05/19	18/01/18		completed	Not Started	
67	BRC Matihani, Begusarai	Begusarai	15/02/17	Nitish Kumar 9473452853	14/05/18	25/01/18		completed	Completed	
68	BRC Bhagwanpur, Begusarai	Begusarai	28/02/17	Nitish Kumar 9473452853	27/05/18	18/01/18		completed	Completed	
69	BRC Bakhari, Begusarai	Begusarai	30/01/18	M/s Binod Kumar 9431287763	29/04/19	18/01/18	1 1 05	completed	Not Started	
70	BRC Mansoorchak, Begusarai	Begusarai	26/10/16	M/s B P Singh And Co. 9431834042		25/01/18		completed	Not Started	
71	BRC Cheria Bariyarpur, Begusarai	Begusarai	19/10/16	Nitish Kumar 9473452853		18/01/18		completed	Not Started	
72	BRC Chuatham, Khagaria	Khagaria	06/08/17	Rana Construction 9334104328	05/11/18	05/01/18	1 1 1 1 1 1 1 1 0.5	completed	Work in progress	
73	BRC Gogari, Khagaria	Khagaria	23/05/17	M/s Binod Kumar 9431287763	22/08/18	17/01/18	1 1 1 1 1 1 1 1 1 1 1	completed	Completed	
74	BRC Beldour, Khagaria	Khagaria	06/08/17	M/s Dhanpat Kumar Jain 9470016700	05/11/18	15/03/18		completed	Completed	

			Dete of		Date of	- X	Physical Status	LAB	e D	
SI. No.	Name of Scheme	Name of District	Date of Agreement / LOA Issued	Name of contractor	completion (as per agr.)	Date of work start	Layout Foundh. PL GrF LL GrF RL 1stF LL 1stF RL 2ndF LL 2ndF RL 2ndF RL Complete	Establishment of ICT LAB	Work Stage	Remarks
			INDEX Stage Completed			In Progress				
75	BRC Parbatta, Khagaria	Khagaria	23/02/17	Sanjay Kumar 9430003830	22/05/18	17/01/18		completed	Completed	
76	BRC Jamui	Jamui	08/03/18	Prabhat Kumar Singh 9471615433	07/06/19	28/01/18	1 1 1 1 1 1 1 1 0.5	completed	Work in progress	
77	BRC Barhat, Jamui	Jamui	13/04/18	Sanjay Kumar Technocrate Pvt. Ltd.	12/07/19		1 1 1 0.5	completed	Not Started	
78	BRC Chakai, Jamui	Jamui	09/08/17	Brajesh Kumar Singh 8521839685	08/11/18	28/01/18	1 1 1 1 1 1 1 1 0.5	completed	Work in progress	
79	BRC Gidhour, Jamui	Jamui	27/02/18	Sai Highway And Builders Pvt Ltd	26/05/19	28/01/18		completed	Not Started	
80	BRC Sikandra, Jamui	Jamui	18/01/17	Ashish Ranjan 9931215326	17/04/18	17/01/18		completed	Completed	
81	BRC Barhiya, Lakhisarai	Lakhisarai	27/02/18	Sai Highway And Builders Pvt Ltd	26/05/19	17/01/18	1 1 1 1 1 1 1 1 05	completed	Work in progress	
82	BRC Alinagar, Suryagarha, Lakhisarai	Lakhisarai	27/02/18	Sai Highway And Builders Pvt Ltd	26/05/19	17/01/18	1 1 1 1 1 1 1 1 05	completed	Work in progress	
83	BRC Chewda, Shekhpura	Shekhpura	09/02/17	Sanjay Kumar Technocrat Pvt Ltd	08/05/18	25/01/18		completed	Completed	
84	BRC Fatuhan, Patna	Patna	18/05/18	Arvind Kumar 9431016249	17/08/19	17/01/18	1 1 1 1 05	completed	Work in progress	
85	BRC Bakhtiyarpur, Patna	Patna	29/10/16	Umakant Singh 9431096239		28/01/18		completed	Not Started	
86	BRC Naubatpur, Patna	Patna	18/01/17	Shaurya Premier Infrastructure Pvt Ltd	17/04/18	17/01/18		completed	Completed	
87	BRC Maner, Patna	Patna	18/10/16	Ashok Kumar Yadav 9386050569		17/01/18		completed	Not Started	
88	BRC Jagdishpur, Bhojpur	Bhojpur	24/01/17	Triveni Prasad Singh 9835427570	23/04/18	28/01/18		completed	Completed	
89	BRC Charpokhri, Bhojpur	Bhojpur	03/05/17	Ramsinghasan Singh	02/08/18	25/01/18	1 1 1 1 1 1 1 1 05	completed	Work in progress	
90	BRC Udwantnagar, Bhojpur	Bhojpur	15/05/17	Manoj Kumar Singh 9473358591	14/08/18	28/01/18		completed	Completed	
91	BRC Garhani, Bhojpur	Bhojpur	24/01/17	Triveni Prasad Singh 9835427570	23/04/18	28/01/18	1 1 1 1 1 1 1 1 1 1 1	completed	Completed	
92	BRC Koilwar, Bhojpur	Bhojpur	19/08/17	JKS Construction 9939871932,	18/11/18	08/02/18	1 1 1 1 1 1 1 1 05	completed	Work in progress	
93	BRC Chandi, Nalanda	Nalanda	23/03/17	Shaurya Premier Infrastructure Pvt Ltd	22/06/18	17/01/18	1 1 1 1 1 1 1 1 1 1 1	completed	Completed	

						<u></u>	Physical Status	hment LAB	e D	
SI. No.	Name of Scheme	Name of District	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Date of work start	Layout Foundn. PL GrF LL GrF RL 1stF LL 1stF RL 2ndF LL 2ndF RL 2ndF RL Pinishing	Establishment of ICT LAB	Work Stage	Remarks
				INDEX Sta	ge Completed		In Progress 0.5			
94	BRC Austhawan, Nalanda	Nalanda	04/02/17	M/s Nikhil Sri Enterprises	03/05/18	17/01/18	1 1 1 1 1 1 1 1 1 1	completed	Completed	
95	BRC Rahui, Nalanda	Nalanda	13/04/17	Arbind Prasad 9431258802	12/07/18	17/01/18	1 1 1 1 1 1 1 1 1 1 1	completed	Completed	
96	BRC Ekangarsarai, Nalanda	Nalanda	06/12/16	M/s Narayani Buildcon & Construction	05/03/18	25/01/18	1 1 1 1 1 1 1 1 1 1 1	completed	Completed	
97	BRC Silaw, Nalanda	Nalanda	17/01/17	Bhola Singh 9631995365	16/04/18	17/01/18	1 1 1 1 1 1 1 1 1 1	completed	Completed	
98	BRC Katrisarai, Nalanda	Nalanda	03/03/17	Ashok Kumar 9431258621	02/06/18	25/01/18	1 1 1 1 1 1 1 1 1 1 1	completed	Completed	
99	BRC Karaiparsurai, Nalanda	Nalanda				28/01/18		completed	Not Started	
100	BRC Chakki, Buxar	Buxar	30/06/17	Laxmi Constructions 9931299615		29/09/18	0.6	completed	Work in progress	
101	BRC Buxar	Buxar	09/04/18	M/s Shri Krishana Construction	08/07/19	29/09/18	1 1 1 1 05	completed	Work in progress	
102	BRC Chausa, Buxar	Buxar	09/04/18	Govind Kumar Singh 9507064013	08/07/19	28/01/18	1 1 1 1 0.5	completed	Work in progress	
103	BRC Ramgarh, Kaimur	Kaimur	05/05/17	Vijay Vardhan 9430895791,	04/08/18	28/01/18	1 1 1 1 1 05	completed	Work in progress	
104	BRC Chainpur, Kaimur	Kaimur	05/05/17	Vijay Vardhan 9430895791,	04/08/18	28/01/18	1 1 1 1 1 1 1 1 1 1	completed	Completed	
105	BRC Bhagwanpur, Kaimur	Kaimur	26/04/17	Ram Lal Paswan 9934203317	25/07/18	28/01/18	1 1 1 1 1 1 1 1 1 1 1	completed	Completed	
106	BRC Dinara, Rohtas	Rohtas	22/02/17	M/s S A B Construction 7250583221	21/05/18	08/02/18	1 1 1 1 1 1 1 1 1 1 1	completed	Completed	
107	BRC Karahgar, Rohtas	Rohtas	15/04/17	Smriti Technocrat Pvt Ltd 9135716060	14/07/18	28/01/18	1 1 1 1 1 1 1 1 1 1	completed	Completed	
108	BRC Kochas, Rohtas	Rohtas	15/09/17	Sanjay Singh 9431434130	14/12/18	28/01/18	1 1 1 1 1 1 1 1 0.5	completed	Work in progress	
109	BRC Tilauthu, Rohtas	Rohtas	16/12/16	Ishika Construction 9955514472	15/03/18	28/01/18	1 1 1 1 1 1 1 1 1 1	completed	Completed	
110	BRC Karakat, Rohtas	Rohtas	23/08/17	Lav Kumar Singh 9939663487,	22/11/18	12/07/18	1 1 1 1 1 0.5	completed	Work in progress	
111	BRC Dawat, Rohtas	Rohtas	13/06/17	Shalendra Kumar 9431679615	12/09/18	12/07/18	1 1 1 1 1 1 1 1 1 1 1	completed	Completed	
112	BRC Purnea East	Purnea	31/01/17	Rajesh Kumar 8405012179	30/04/18	28/01/18	1 1 1 1 1 1 1 1 1 1 1	completed	Completed	_

						ż.	Physical Status	hment LAB	e	
SI. No.	Name of Scheme	Name of District	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Date of work start	Layout Foundn. PL GrF LL GrF RL 1stF LL 1stF RL 2ndF RL 2ndF RL 2ndF RL	Establishment of ICT LAB	Work Stage	Remarks
				INDEX Sta	ge Completed		1 In Progress 0.5			
113	BRC Baisi, Purnea	Purnea	03/02/17	Parasnath Construction	02/05/18	28/01/18		completed	Completed	
114	BRC Amour, Purnea	Purnea	03/02/17	Parasnath Construction	02/05/18	28/01/18		completed	Completed	
115	BRC Dhamdaha, Purnea	Purnea	20/03/17	Kumar Chaman 7352999201	19/06/18	28/01/18	1 1 1 1 1 1 1 1 1 1 1	completed	Completed	
116	BRC Banmankhi, Purnea	Purnea	03/02/17	Parasnath Construction	02/05/18	28/01/18		completed	Completed	
117	BRC Narpatganj, Araria	Araria	19/10/16	Binod Yadav 9534413473		18/01/18	1 1 1 0.6	completed	Work in progress	
118	BRC Araria	Araria	10/05/18	Shashi Ranjan 7488173962	09/08/19	12/07/18	1 1 0.5	completed	Work in progress	
119	BRC Jokihat, Araria	Araria	30/06/17	Anwar Hussain 9472021202		29/09/18	0.8	completed	Work in progress	
120	BRC Bhargama, Araria	Araria	22/02/17	Kunal Kush 9431284182	21/05/18	25/03/18		completed	Completed	
121	BRC Kursakata, Araria	Araria	13/03/18	Anwar Hussain, Officers Colony,	12/06/19	29/09/18	1 1 1 0.5	completed	Work in progress	
122	BRC Mansahi, Katihar	Katihar	10/08/17	M/s Moti Lal Agarwal 919431229375	09/11/18	28/01/18	1 1 1 1 1 1 1 1 1 1	completed	Completed	
123	BRC Manihari, Katihar	Katihar	05/02/18	Mahmad Jafiruddin 8051267203	04/05/19	28/01/18	1 1 1 1 1 1 1 0.5	completed	Work in progress	
124	BRC Pranpur, Katihar	Katihar	10/08/17	M/s Moti Lal Agarwal 919431229375	09/11/18	28/01/18	1 1 1 1 1 1 1 1 1 1	completed	Completed	
125	BRC Kadwa, Katihar	Katihar	08/09/17	Prakash Kumar Sah 9162909186	07/12/18	28/01/18	1 1 1 1 1 1 1 1 1 1 1	completed	Completed	
126	BRC Barsoi, Katihar	Katihar	30/11/17	M/s Motilal Agarwal 9431229375	01/03/19	12/07/18	1 1 1 1 1 1 1 1 1 1 1	completed	Completed	
127	BRC Azamnagar, Katihar	Katihar	22/11/17	Pankaj Kumar Singh 9431229327	21/02/19	12/07/18	1 1 1 1 1 1 1 1 1 1 1	completed	Completed	
128	BRC Terhagach, Kishanganj	Kishanganj	24/01/17	Navnit Kumar 8541818406	23/04/18	28/01/18		completed	Completed	
129	BRC Thakurganj, Kishanganj	Kishanganj	21/12/17	M/s Excellent Construction	20/03/19	29/09/18	1 1 1 1 1 1 1 1 1 1 1	completed	Completed	
130	BRC Pothia, Kishanganj	Kishanganj	21/12/17	M/s Excellent Construction	20/03/19	29/09/18	1 1 1 1 1 1 05	completed	Work in progress	
131	BRC Ekma, Saran	Saran	21/03/17	Asiana Construction Pvt. Ltd. 9431088485	20/06/18	15/12/17	1 1 1 1 1 1 1 1 1 1 1	completed	Completed	

						ork		Phy	sica	al Sta	atus		hment LAB	96	
SI. No.	Name of Scheme	Name of District	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Date of work start	Layout Foundn.	PL GrF LL	GrF RL	1stF LL 1stF RL	2ndF LL 2ndF RL	Finishing Complete	Establishment of ICT LAB	Work Stage	Remarks
				INDEX Sta	ge Completed		1	lr	n Pro	gres	s	0.5			
132	BRC Baniyapur, Saran	Saran	29/06/17	Samrandra Kumar Singh, 9570290401		28/09/18	1 0.5						completed	Work in progress	
133	BRC Masrak, Saran	Saran	14/06/17	Vijay Narayan Singh 9470059120	13/09/18	15/12/17	1 1						completed	Work in progress	
134	BRC Marhowrah, Saran	Saran	29/06/17	Samrandra Kumar Singh 9570290401		28/09/18	0.5						completed	Work in progress	
135	BRC Amnour, Saran	Saran	08/05/17	Mohan Prasad Developers & Const.	07/08/18	15/12/17	1 1				1 1	0.5	completed	Work in progress	
136	BRC Dariyapur, Saran	Saran	19/01/17	Chandra Bhushan Prasad 9939325343	18/04/18	15/12/17	1 1					1 1	completed	Completed	
137	BRC Garkha, Saran	Saran	14/06/17	Vijay Narayan Singh 9470059120	13/09/18	02/01/18	1 1			1 0.5			completed	Work in progress	
138	BRC Darauli, Siwan	Siwan	16/05/17	M/s Pratap Construction	15/08/18	15/12/17	1 1				1 1	0.5	completed	Work in progress	
139	BRC Hussainganj, Siwan	Siwan	09/08/17	Balindra Chaudhary 8804119555	08/11/18	15/12/17	1 1			1 1	0.5		completed	Work in progress	
140	BRC Mairwa, Siwan	Siwan	09/08/17	Balindra Chaudhary 8804119555	08/11/18	15/12/17	1 1				1 1	0.5	completed	Work in progress	
141	BRC Basantpur, Siwan	Siwan	28/04/17	Asiana Construction Pvt. Ltd. 9431088485	27/07/18	24/04/18	1 1					1 1	completed	Completed	
142	BRC Maharajganj, Siwan	Siwan	25/09/17	Renu Devi 9931003551	24/12/18	28/01/18	1 1					1 1	completed	Completed	
143	BRC Bhagwanpur, Siwan	Siwan	21/03/17	Asiana Construction Pvt. Ltd. 9431088485	20/06/18	08/02/18	1 1					1 1	completed	Completed	
144	BRC Hasanpur, Siwan	Siwan	22/12/17	Krishnapalli Construction Pvt. Ltd.	21/03/19		1 1				1 0.5		completed	Work in progress	
145	BRC Uchkagaon, Gopalganj	Gopalganj	20/09/17	Raj Tanay Rai Const. Pvt. Ltd. 9431812498,	19/12/18	12/07/18	1 1			1 1	0.5		completed	Work in progress	
146	BRC Sidhwalia, Gopalganj	Gopalganj	23/05/17	Ram Pukar Prasad 9631395563	22/08/18	12/07/18	1 1				1 1	1 1	completed	Completed	
147	BRC Bhore, Gopalganj	Gopalganj	08/04/17	Giridhar Gopal Construction Pvt. Ltd.	07/07/18	08/02/18	1 1			1 0.5			completed	Work in progress	
148	BRC Bijaipur, Gopalganj	Gopalganj	16/01/17	Prem Sagar Yadav 7763953930	15/04/18	28/01/18	1 1			1 1	1 1	1 1	completed	Completed	
149	BRC Pachdevari, Gopalganj	Gopalganj											completed	Not Started	
150	BRC Kuchaikot, Gopalganj	Gopalganj	08/09/17	Rohan Construction Pvt. Ltd. , Parewa									completed	Not Started	

			Data of		Data of	ork	Physical Status	nent AB	9	
SI. No.	Name of Scheme	Name of District	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Date of work start	Layout Foundn. PL GrF LL GrF RL 1stF LL 1stF RL 2ndF RL 2ndF RL 2ndF RL	Establishment of ICT LAB	Work Stage	Remarks
				INDEX Sta	ge Completed		In Progress			
151	BRC Motipur, Muzaffarpur	Muzaffarpur	21/08/17	Kameshwar Prasad Singh 9507383184	20/11/18	17/01/18	1 1 1 1 1 1 1 1 1 1 1	completed	Completed	
152	BRC Gaighat, Muzaffarpur	Muzaffarpur	06/03/18	Bino Kumar Singh 8595216685	05/06/19	29/09/18	1 1 1 1 1 0.5	completed	Work in progress	
153	BRC Aurai, Muzaffarpur	Muzaffarpur	03/05/17	Manoj Kumar Singh 7870317817	02/08/18	28/01/18	1 1 1 1 1 1 1 0.5	completed	Work in progress	
154	BRC Bandra, Muzaffarpur	Muzaffarpur	07/02/17	Manoj Kumar 9931470561	06/05/18	25/01/18	1 1 1 1 1 1 1 1 1 1 1	completed	Completed	
155	BRC Minapur, Muzaffarpur	Muzaffarpur	03/05/17	Manoj Kumar Singh 7870317817	02/08/18	25/01/18	1 1 1 1 1 1 1 1 1 1 1	completed	Completed	
156	BRC Rega, Sitamarhi	Sitamarhi	07/11/17	Mukesh Kumar 99344665703	06/02/19	17/01/18	1 1 1 1 1 1 1 1 1 1 1	completed	Completed	
157	BRC Majorgang, Sitamarhi	Sitamarhi	30/01/18	Manohar Kumar 9430218256	29/04/19	29/09/18	1 1 1 1 1 1 05	completed	Work in progress	
158	BRC Pupri, Sitamarhi	Sitamarhi	16/05/17	Rajeev Kumar Singh 9939219159	15/08/18	28/01/18	1 1 1 1 1 1 1 1 1 1 1	completed	Completed	
159	BRC Barthnaha, Sitamarhi	Sitamarhi	14/05/18	Mukesh Kumar 99344665703	13/08/19	28/01/18	1 0.5	completed	Work in progress	
160	BRC Runisaidpur, Sitamarhi	Sitamarhi	03/05/17	Manoj Kumar Singh 7870317817	02/08/18	28/01/18	1 1 1 1 1 1 1 1 1 1	completed	Completed	
161	BRC Suppi, Sitamarhi	Sitamarhi	11/01/17	Amresh Kumar 9525120333	10/04/18	28/01/18	1 1 1 1 1 1 1 1 1 1 1	completed	Completed	
162	BRC Bhagwanpur, Vaishali	Vaishali	13/04/17	Akash Kumar 9334362048		12/07/18	0.6	completed	Not Started	
163	BRC Raghopur, Vaishali	Vaishali	03/04/18	Shristi Developers 9334310004	02/07/19		1 1 1 1 1 1 1 1 05	completed	Work in progress	
164	BRC Desari, Vaishali	Vaishali	31/12/16	Rohit Raj Construction Pvt Ltd 9931059796	30/03/18	28/01/18	1 1 1 1 1 1 1 1 1 1 1	completed	Completed	
165	BRC Bidupur, Vaishali	Vaishali	31/12/16	Rohit Raj Construction Pvt Ltd 9931059796	30/03/18	18/01/18		completed	Completed	
166	BRC Jandaha, Vaishali	Vaishali	22/05/17	Ranjan Gayatri Const. Pvt. Ltd.	21/08/18	12/07/18		completed	Completed	
167	BRC Mahua, Vaishali	Vaishali	13/02/17	Rohit Raj Construction Pvt Ltd 9931059796	12/05/18	25/01/18	1 1 1 1 1 1 1 1 1 1 1	completed	Completed	
168	BRC Garoul, Vaishali	Vaishali	13/02/17	Rohit Raj Construction Pvt Ltd 9931059796	12/05/18	25/01/18		completed	Completed	
169	BRC Sangrampur, E. Champaran	East Champaran	23/12/16	Arun Kumar 9470421603	22/03/18	15/12/17		completed	Completed	

SI. No.	Name of Scheme	Name of District	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Date of work start	Layout Foundn. PL GrF LL GrF RL 1stF LL 2ndF LL 2ndF RL 2ndF RL Complete	Establishment of ICT LAB	Work Stage	Remarks
				INDEX Sta	ge Completed		1 In Progress 0.5			
170	BRC Kalyanpur, E. Champaran	East Champaran	12/12/17	Arun Kumar 9470847145	11/03/19		1 1 1 1 1 1 1 1 05	completed	Work in progress	
171	BRC Chakia, E. Champaran	East Champaran	08/05/17	Keshav Kumar Keshri 9430096435	07/08/18	02/01/18	1 1 1 1 1 1 1 1 1 1 1	completed	Completed	
172	BRC Sugauli, E. Champaran	East Champaran	08/05/17	Keshav Kumar Keshri 9430096435	07/08/18	02/01/18	1 1 1 1 1 1 1 1 1 1 1	completed	Completed	
173	BRC Madhuban, E.Champaran	East Champaran	21/12/16	Dhiraj Kumar Pandey 9430214702	20/03/18	02/01/18	1 1 1 1 1 1 1 1 1 1 1	completed	Completed	
174	BRC Patahi, E. Champaran	East Champaran	30/01/17	Satish Narayan Singh	29/04/18	02/01/18	1 1 1 1 1 1 1 1 1 1 1	completed	Completed	
175	BRC Raxaul, E. Champaran	East Champaran	13/12/17	Rohan Construction Pvt. Ltd.	12/03/19			completed	Completed	
176	BRC Adapur, E. Champaran	East Champaran	24/05/17	M/s Maa Vaishno Construction	23/08/18	24/04/18		completed	Completed	
177	BRC Bankatwa, E. Champaran	East Champaran	29/06/17	Harikishore Prasad Gupta 9955485652		28/09/18	0.5	completed	Work in progress	
178	BRC Dhaka, E. Champaran	East Champaran	11/12/17	Ms Efti Construction 9523998000	10/03/19		1 1 1 1 1 1 1 1 0.5	completed	Work in progress	
179	BRC Bairia, W. Champaran	West Champaran	26/12/17	Suraj Kumar Kushvaha 9955010601	25/03/19	28/09/18	1 1 1 1 1 1 1 1 05	completed	Work in progress	
180	BRC Narkatiaganj, W. Champaran	West Champaran	28/04/17	Khurshid Alam 9955971081	27/07/18	02/01/18	1 1 1 1 1 1 1 1 1 1 1	completed	Completed	
181	BRC Sikta, W. Champaran	West Champaran	27/04/17	Santosh Bhagat	26/07/18	24/04/18	1 1 1 1 1 1 1 1 1 1 1	completed	Completed	
182	BRC Bhithan, W. Champaran	West Champaran	13/04/18	Mata Vaisno & Chandel	12/07/19		1 1 1 1 1 1 1 1 0.5	completed	Work in progress	
183	BRC Lauriya, W. Champaran	West Champaran	18/01/17	Awadhesh Shukla 9431203836	17/04/18	02/01/18		completed	Completed	
184	BRC Piprasi, W. Champaran	West Champaran	13/04/18	Sharda Chandel Contract	12/07/19		1 1 1 1 1 1 1 0.5	completed	Work in progress	
185	BRC Majhaulia, W. Champaran	West Champaran	24/01/17	Raj Kishore Akela 9507118626	23/04/18	02/01/18	1 1 1 1 1 1 1 1 1 1 1 1 1 1	completed	Completed	