

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA (BIHAR).

SUMMARY OF PROJECTS

Date :- 31/01/2019

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurated	Handover	Recieved Amount (in Lakh)	Fin. Exp. (31.01.2019) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start					
							LL	RL	LL	RL	LL	RL									
1	USS (Upgraded Secondary School) (2009-10) State	45	45	0	0	0	0	0	0	1	0	0	1	31	2	12	26	16	2134.20	1683.81	78.90%
2	USS (Upgraded Secondary School) (2009-10) central	323	323	0	1	4	2	8	4	3	0	0	12	259	34	30	248	443	24170.15	13021.65	53.87%
3	USS (Upgraded Secondary School) (2010-11) central	403	400	0	0	0	1	2	0	6	0	0	17	325	26	52	282		23947.24	17824.49	74.43%
Total :-		771	768	0	1	4	3	10	4	10	0	0	30	615	62	94	556		50251.59	32529.95	64.73%
4	GH (Girl's Hostel) (2009-10)	80	77	0	0	0	1	0	0	3	0	0	11	45	15	20	39		11307.36	8025.60	70.98%
5	GH (Girl's Hostel) (2010-11)	113	109	0	0	0	0	0	0	1	0	0	1	84	2	27	78		5872.80	12181.69	207.43%
																			17704.87	0.00	
Total :-		193	186	0	0	0	1	0	0	4	0	0	12	129	17	47	117		34885.03	20207.29	57.93%
6	MS (Model School) (2009-10)	98	98	0	1	0	0	3	0	3	0	1	10	68	18	12	52		15855.00	21077.02	132.94%
7	MS (Model School) (2010-11)	255	240	0	0	0	0	6	2	10	0	3	26	162	47	46	147		39714.17	51045.79	128.53%
																			18667.00		0.00%
Total :-		353	338	0	1	0	0	9	2	13	0	4	36	230	65	58	199		74236.17	72122.81	97.15%
8	SSS (Senior Secondary School) (2013-14)	993	992	1	9	6	10	20	7	28	0	0	145	661	226	106	469	602	107000.00	95260.43	89.03%
9	HSS (Higher Secondary School) (2013-14)	226	222	1	0	1	1	3	1	3	0	0	39	152	49	25	126	37	27142.50	21642.37	79.74%

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurtated	Handover	Recieved Amount (in Lakh)	Fin. Exp. (31.01.2019) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start					
							LL	RL	LL	RL	LL	RL									
10	SSSM (Senior Secondary School Minority) (2014-15)	242	197	4	10	4	1	5	4	7	0	0	31	78	66	98	38		22946.61	13970.76	60.88%
11	USSS (Upgraded Senior Secondary School) 2011-12	156	150	2	4	6	6	10	3	15	0	1	29	37	76	43	93	18	8951.28	8255.22	92.22%
12	USSS (Upgraded Senior Secondary School) 2013-14	201	197	1	3	5	4	3	4	8	0	0	41	111	69	21		65	100.00	18903.16	18903.16%
13	EXAM. HALL (2013-14)	26	26	0	0	0	0	0	0	1	0	0	0	25	1	0	17		7833.42	8733.35	111.49%
14	CT (College Toilet)	250	250	0	0	2	0	6	0	0	0	0	13	196	21	33			1012.00	758.87	74.99%
15	Shiksha Bhawan (2013-14)	9	9	0	0	0	0	0	0	0	0	0	1	7	1	1	3		1628.00	1601.23	98.36%
16	Deegree College	12	12	0	0	0	0	0	0	0	0	0	1	6	1	5			4000.00	3505.52	87.64%
17	Renovation Work/New Building (College Building)	77	54	0	0	0	0	0	0	0	0	0	0	18	27	32			19399.76	13018.2	67.10%
18	Revovation Work (Secondary/HSS Building)	57	27	0	0	0	0	0	0	0	0	0	0	21	6	30			7028.62	4792.03	68.18%
19	CDPO (Child Development Project Office co-housing)	33	33	0	0	0	0	0	0	0	0	0	7	21	7	5	5		3180.50	2984.42	93.83%
20	ICT@Shcools	1000	832	0	0	0	0	0	0	0	0	0	0	832	0	168			13515.00	10747.93	79.53%
21	ICT Projects - World Bank	250	250	0	0	0	0	0	0	0	0	0	0	250	0	0			4323.85	828.04	19.15%
	Total :-	4849	4543	9	28	28	26	66	25	89	0	5	385	3389	694	766	1623	1181	387434.33	329861.58	85.14%