

Progress Report Related to Construction of DIET, CTE, PTEC & BIET Buildings

Bihar State Educational Infrastructure Development Corporation Ltd.

Report as on dated 31 / 01 / 20

(Amount in Rs. Lac)

Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status										Expenditure (in Rs. Lac)	Work Stage	Remarks			
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL				Finishing	Complete	
						INDEX		Stage Completed			In Progress													
1	DIET Building at Babu Tola, Banka	Banka	2013-14	1002.000 dt. 16/09/13	945.408	Satyendra Kumar Construction 9431130085	15/11/14	14/05/16	IB										975.815	Completed				
									BH															
									GH															
									PQ	x	x	x	x	x	x	x	x	x	x	x				
2	DIET Building at Dumraon	Buxar	2013-14	1002.000 dt. 16/09/13	989.822	Recon Construction 9771496617	18/09/14	17/03/16	IB											474.085	Work in progress			
									BH															
									GH															
									PQ	x	x	x	x	x	x	x	x	x	x					
3	DIET Building at Mohania	Kaimur	2013-14	1002.000 dt. 16/09/13	968.238	Recon Construction 9771496617	18/09/14	17/03/16	IB												826.476	Work in progress		
									BH															
									GH															
									PQ	x	x	x	x	x	x	x	x	x	x					
4	DIET Building at Kishanganj	Kishanganj	2013-14	1002.000 dt. 16/09/13	922.894	Ashok Kumar 9431096238	29/08/15	28/02/17	IB						1	1					934.850	Completed		
									BH															
									GH															
									PQ	x	x	x	x	x	x	x	x	x	x					
5	DIET Building at Lakhsarai	Lakhsarai	2013-14	1002.000 dt. 16/09/13	1035.640	Sai Highway & Builder Pvt. Ltd	19/05/16	18/11/17	IB												923.468	Completed		
									BH															
									GH															
									PQ	1	1	1	1	1	x	x	x	x	1	1				
6	DIET Building at Forbesganj	Araria	2013-14	1002.000 dt. 16/09/13	979.245	Topline Infrastructure	24/02/14	23/08/15	IB												1123.762	Completed		
									BH															
									GH															
									PQ	x	x	x	x	x	x	x	x	x	x					
7	DIET Building at Thawe	Gopalganj	2013-14	1002.000 dt. 16/09/13	1011.052	C K Infrastructure	10/10/14	09/04/16	IB													869.008	Work in progress	
									BH															
									GH															
									PQ	x	x	x	x	x	x	x	x	x	x					
8	DIET Building at Narar	Madhubani	2013-14	1002.000 dt. 16/09/13	1036.761	Phular Construction Pvt. Ltd 9431813608	06/03/14	05/09/15	IB													1223.960	Completed	
									BH															
									GH															
									PQ	x	x	x	x	x	x	x	x	x	x					
9	DIET Building at Sonapur	Saran	2013-14	1002.000 dt. 16/09/13	941.946	Phular Construction Pvt. Ltd 9431813608	06/03/14	05/09/15	IB													684.482	Completed	No work in Boys Hostel due to Land problem
									BH															
									GH															
									PQ	x	x	x	x	x	x	x	x	x	x					

Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status										Expenditure (in Rs. Lac)	Work Stage	Remarks			
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL				Finishing	Complete	
						INDEX		Stage Completed	1	In Progress														
10	DIET Building at Pusa	Samastipur	2013-14	1002.000 dt. 16/09/13	980.820	Delco Infrastructure Project Ltd.	05/02/14	04/08/15	IB													546.130	Work in progress	Work of IB not started due to existing old Bldg
									BH															
									GH															
									PQ	x	x	x	x	x	x	x	x	x	x	x	x			
11	DIET Building at Madhepura	Madhepura	2013-14	1002.000 dt. 16/09/13	1017.862	Delco Infrastructure	05/02/14	04/08/15	IB															
									BH															
									GH															
									PQ	x	x	x	x	x	x	x	x	x	x	x	x			
12	DIET Building at Siwan	Siwan	2013-14	1002.000 dt. 16/09/13	1004.674	Durga Pratap Singh 7781003700	30/11/13	29/05/15	IB															
									BH															
									GH															
									PQ	x	x	x	x	x	x	x	x	x	x	x	x			
13	DIET Building at Tarar	Aurangabad	2013-14	1002.000 dt. 16/09/13	978.771	Satyendra Kumar Construction 9431130085	05/05/16	04/11/17	IB															
									BH															
									GH															
									PQ					x	x	x	x							
14	DIET Building at Teekapatti	Katihar	2013-14	1002.000 dt. 16/09/13	955.751	Topline Infrastructure	29/05/14	28/11/15	IB															
									BH															
									GH															
									PQ	x	x	x	x	x	x	x	x	x	x	x	x			
15	DIET Building at Noorsarai	Nalanda	2013-14	1002.000 dt. 16/09/13	961.519	Shristi Developer Pvt.Ltd 9334998030	31/07/14	30/01/16	IB															
									BH															
									GH															
									PQ	x	x	x	x	x	x	x	x	x	x	x	x			
16	DIET Building at Chhatauni	East Champaran	2013-14	1002.000 dt. 16/09/13	982.096	Ramesh Kumar 8294249534	01/11/13	30/04/15	IB															
									BH															
									GH															
									PQ	x	x	x	x	x	x	x	x	x	x	x	x			
17	DIET Building at Vikram	Patna	2013-14	1131.000 dt. 02/12/13	982.123	Arvind Kumar 9431016249	17/11/14	16/05/16	IB															
									BH															
									GH															
									PQ	1	1	1	1	1	x	x	x	x	1	1				
18	DIET Building at Shahpur	Begusarai	2013-14	1131.000 dt. 02/12/13	1001.124	M/S Vikash Construction	25/02/15	24/08/16	IB															
									BH															
									GH															
									PQ	1	1	1	1	1	x	x	x	x	1	1				
19	DIET Building at Kilaghat	Darbhanga	2013-14	1131.000 dt. 02/12/13	981.538	M/s Babloo Kumar Bhagat 9931132402	19/06/17	18/12/18	IB															
									BH															
									GH															
									PQ	1	1	1	1	1	x	x	x	x	1	1				

Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status										Expenditure (in Rs. Lac)	Work Stage	Remarks							
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL				Finishing	Complete					
						INDEX		Stage Completed	1	In Progress					0.5													
20	DIET Building at Jawahar Nagar	Nawada	2013-14	1131.000 dt. 02/12/13	981.611	Satyendra Kumar Construction 9431130085	15/11/14	14/05/16	IB								x	x			985.607	Completed						
21	DIET Building at Purabsarai	Munger	2013-14	1131.000 dt. 02/12/13	1012.762	Satya Narayan Singh	15/06/15	14/12/16	BH									x	x			958.472	Completed					
22	DIET Building at Ramganj	Khagaria	2013-14	1131.000 dt. 02/12/13	1041.521	Surendra Prasad Singh	22/12/14	21/06/16	BH									x	x			1160.270	Completed					
23	DIET Building at Sheikhpura	Sheikhpura	2013-14	1131.000 dt. 02/12/13	1005.483	Satya Narayan Singh	15/06/15	14/12/16	BH										x	x			1083.494	Completed				
24	DIET Building at Srinanar, Purnea	Purnea	2013-14	1131.000 dt. 02/12/13	1051.220	Topline Infrastructure 9431088439	12/12/14	11/06/16	BH											x	x			1128.358	Completed			
25	DIET Building at W Champaran	West Champaran	2013-14	1131.000 dt. 02/12/13	1155.880	Satyendra Kumar Construction 9431130085	05/05/16	04/11/17	BH												x	x			1146.020	Completed		
26	DIET Building at Sheohar	Sheohar	2013-14	1131.000 dt. 02/12/13	1142.716	Shashikant singh	20/04/16	19/10/17	BH													x	x			1061.207	Completed	
27	DIET Building at Haibatpur	Arwal	2016-17	1378.650 dt. 23/08/16	1112.670	Ms Raj Construction	11/12/17	10/06/19	BH																223.495	Work in progress		
28	DIET Building at Giddhaur	Jamui	2016-17	1381.236 dt. 23/08/16	1123.479	Sudesh Kumar Singh & Co Const Pvt.Ltd Kalyanpur, Near Girish Talkies, Jamui, 9934658786	29/06/17	28/12/18	BH																1153.558	Completed		
29	DIET Building at Dogra, Hulasganj	Jehanabad	2016-17	1349.601 dt. 23/08/16	1207.492	Kauslender Kumar Jehanabad	08/02/19	07/08/20	BH																264.369	Work in progress		

Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status											Expenditure (in Rs. Lac)	Work Stage	Remarks		
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing				Complete	
INDEX									1	In Progress							0.5							
30	DIET Building at Suhath, Saharsa	Saharsa	2016-17	1457.014 dt. 23/08/16	1190.214	Umakant Singh, Officer's colony, Mirchaibari, Katihar, 9431096239	30/01/18	29/07/19	IB									x	x			899.239	Not Started	
31	DIET Building at Basaha	Supaul	2016-17	1480.973 dt. 23/08/16	1227.717	Prasad Construction and Co..	26/07/17	25/01/19	IB															Completed
32	DIET Building at Fazalganj, Sasaram	Sasaram	2017-18	1580.000 dt. 24/03/18	1291.299	Satyendra Kumar Construction	05/03/19	04/09/20	BH															Work in progress
33	PTEC building at Bihiya	Bhojpur	2012-13	1000.000 dt. 21/02/13	929.029	Dilip Kumar Sharma 9470642869	12/09/14	11/03/16	BH															Completed
34	PTEC building at Mahendru	Patna	2012-13	1000.000 dt. 21/02/13	943.717	Umakant Singh	23/12/14	22/06/16	BH															Completed
35	PTEC building at Masaurhi	Patna	2012-13	1000.000 dt. 21/02/13	899.039	Arvind Kumar 9431016249	14/02/15	13/08/16	BH															Completed
36	PTEC building at Sasaram	Rohtas	2012-13	1000.000 dt. 21/02/13	923.220	M/s Hariom Construction	06/06/14	05/12/15	BH															Work in progress
37	PTEC building at Chandwara	Muzaffarpur	2012-13	1000.000 dt. 21/02/13	954.476	Sanjay Kumar Singh	14/08/14	13/02/16	BH															Completed
38	PTEC building at Patahi	Muzaffarpur	2012-13	1000.000 dt. 21/02/13	976.329	Rakesh Ranjan	15/07/14	14/01/16	BH															Completed
39	PTEC building at Sorhattha	Vaishali	2012-13	1000.000 dt. 21/02/13	955.808	Vimlesh Prasad Singh	17/12/14	16/06/16	BH															Completed

Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status											Expenditure (in Rs. Lac)	Work Stage	Remarks		
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing				Complete	
						INDEX	Stage Completed			1	In Progress						0.5							
40	PTEC building at Phulwaria	Bhagalpur	2012-13	1000.000 dt. 21/02/13	910.017	Lalan Kumar	13/10/14	12/04/16	IB								x	x			Included	Completed		
41	PTEC building at Nagarpara	Bhagalpur	2012-13	1000.000 dt. 21/02/13	934.438	Sai Highway & Builders Pvt. Ltd	02/09/15	01/03/17	BH								x	x			963.336	Completed		
42	PTEC building at Shahpur	Aurangabad	2012-13	1000.000 dt. 21/02/13	919.552	M/s Hariom Construction	06/06/14	05/12/15	GH												457.310	Work in progress		
43	PTEC building at Vishnupur	Begusarai	2012-13	1000.000 dt. 21/02/13	918.055	M/s Surendra Prasad Singh	20/10/14	19/04/16	PQ	1	1	1	1	1		x	x	x	x	0.5		Completed		
44	PTEC building at Bangra	Saran	2012-13	1000.000 dt. 21/02/13	926.849	Indian Progressive Construction Pvt. Ltd	01/04/15	30/09/16	IB									x	x			839.762	Completed	
45	PTEC building at Sukhasan Manhara, Madhepura	Madhepura	2012-13	1000.000 dt. 21/02/13	988.182	Umakant Singh	23/12/14	22/06/16	BH													956.333	Completed	
46	PTEC building at Rampur Jalalpur	Samastipur	2012-13	1000.000 dt. 21/02/13	936.154	M/s Surendra Prasad Singh	28/11/14	27/05/16	GH													983.157	Completed	
47	PTEC building at Ghoghardiha	Madhubani	2012-13	1000.000 dt. 21/02/13	1032.615	Phular Construction	02/08/14	01/02/16	PQ	1	1	1	1	1		x	x	x	x			1017.947	Completed	
48	PTEC building at Barh	Patna	2013-14	1000.000 dt. 02/12/13	1991.273	M/s S K Enterprises	24/02/15	23/08/16	IB									x	x			1618.795	Completed	
49	PTEC building at Sherghati	Gaya	2013-14	1000.000 dt. 02/12/13	934.310	Budha Infrastructure Pvt. Ltd	03/02/16	02/08/17	BH													734.017	Completed	

Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status									Expenditure (in Rs. Lac)	Work Stage	Remarks
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL			
						INDEX	Stage Completed	1	In Progress						0.5					
60	CTE building at Gaya	Gaya	2013-14	1131.000 dt. 02/12/13	1019.392	Ramakant Singh	23/02/15	22/08/16	IB							x	x			
									BH											
									GH											
									PQ	1	1	1	1	1	x	x	x	0.5		
61	CTE building at Barh	Patna	2016-17	1391.707 dt. 23/08/16	1130.841	Vimlesh Prasad Singh, 302, Abadh Kunj Appt. 9431267511	24/11/17	23/05/19	IB							x	x			
									BH											
									GH											
									PQ	1	1	1	1	1	x	x	x	0.5		
62	CTE building at Haweli Kharagpur	Munger	2016-17	1359.379 dt. 23/08/16	1117.089	Rajendra Pd Yadav, Shastrinagar, Munger 8409097566	20/01/18	19/07/19	IB							x	x			
									BH											
									GH											
									PQ	1	1	1	1	0.5	x	x	x			
63	CTE building at Purnea	Purnea	2016-17	1378.948 dt. 23/08/16	1131.669	Rajendra Prasad Poddar MANGAL BAZAR, KATIHAR), 0431881330	29/06/17	28/12/18	IB							x	x			
									BH											
									GH											
									PQ	1	1	1	1	1	x	x	x	1		
64	CTE building at Dumraon	Buxar	2016-17	1451.553 dt. 23/08/16	1154.370	Prasad Associates	20/07/17	19/01/19	IB							x	x			
									BH											
									GH											
									PQ	1	1	1	1	1	x	x	x	0.5		
65	CTE building at Tarar	Aurangabad	2016-17	1351.401 dt. 23/08/16	1094.031	Prasad Associates	20/07/17	19/01/19	IB							x	x			
									BH											
									GH											
									PQ	1	1	1	1	1	x	x	x	1		
66	CTE building at Kumarbagh	West Champaran	2016-17	1417.448 dt. 23/08/16		Baba Bateshwar	05/03/19	04/09/20	IB							x	x			
									BH											
									GH											
									PQ	1	1	0.5		x	x	x	x			
67	CTE building at Siwan	Siwan	2016-17	1350.238 dt. 23/08/16	1166.058	G.M. Construction Siwan	17/05/18	16/11/19	IB							x	x			
									BH											
									GH											
									PQ	1	0.5			x	x	x	x			
68	CTE building at Forbesganj	Araria	2016-17	1445.093 dt. 23/08/16	1181.268	M/s J. Corp, Dariyapur Gola, Patna	29/06/17	28/12/18	IB							x	x			
									BH											
									GH											
									PQ	1	1	1	1	0.5	x	x	x			
69	BITE Building at Dariyapur	East Champaran	2013-14	1080.000 dt. 16/09/13	1061.920	M/S C C Construction	30/03/16	29/09/17	IB							x	x			
									BH											
									GH											
									PQ	1	1	1	1	1	x	x	x	1		

Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status										Expenditure (in Rs. Lac)	Work Stage	Remarks						
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL				Finishing	Complete				
						INDEX	Stage Completed	1	In Progress																		
70	BITE Building at Balmikinagar	West Champaran	2013-14	1080.000 dt. 16/09/13	1102.383	M/S C S Construction	23/12/15	22/06/17	IB													941.517	Completed				
									BH																		
									GH																		
									PQ	1	1	1	1	1	X	X	X	X	1	1							
71	BITE Building at Musapur, Katihar	Katihar	2013-14	1080.000 dt. 16/09/13	951.638	Pankaj Kumar Singh	03/03/16	02/09/17	IB													846.645	Completed				
									BH																		
									GH																		
									PQ	1	1	1	1	1	X	X	X	X	1	1							
72	BITE Building at Madhopatti	Darbhanga	2013-14	1080.000 dt. 16/09/13	981.917	M/s Jyoti Construction	20/02/16	19/08/17	IB													1031.010	Completed				
									BH																		
									GH																		
									PQ	1	1	1	1	1	X	X	X	X	1	1							