

Bihar State Educational Infrastructure Development Corporation Limited, Patna
Progress Report of Construction of Sanik School (Gopalganj)

Report Dated : 31/01/2020

| S.N. | Name of Sanik School's Buildings | Name of District | Name of Block | Name of Agency | Estimated Amount (in lac) | Physical Status | | | | | | | | | | Remarks | | | |
|----------------------------------|----------------------------------|------------------|---------------|---|---------------------------|-------------------------------|--------------------|----------|---------------|----------|--------------|----------|-----------|----------|------------|----------|-------------|--------------------|--|
| | | | | | | Date of Aggrement | Time of Completion | Lay-out | Fo un dat ion | PL | Ground Floor | | 1st Floor | | Fini shing | | Co mp let e | | |
| | | | | | | | | | | | LL | RL | LL | RL | | | | | |
| 1 | ADMINISTRATION BUILDING (G+2) | GOPALGANJ | KUCHAIKOT | M/S Prakash Construction, Gyatri Mandir Road Kankarbagh | 2832.76 | 100 SBD OF 2012-13 (19.02.13) | 24 Months | | | | | | | | | | | Nearing Completion | |
| 2 | ACADEMIC BLOCK (G+2) | | | | | | | | | | | | | | | | | | |
| 3 | HOSTEL BUILDING (G+2) | | | | | | | | | | | | | | | | | | |
| 4 | CADET MESS (G+1) | | | | | | | | | | | | | | | | | | |
| 5 | ELECTRICAL CONTROL ROOM (G.F.) | | | | | | | | | | | | | | | | | | |
| 6 | EXTERNAL BOUNDARY WALL | | | | | | | | | | | | | | | | | | |
| 7 | SITE DEVELOPMENT | | | | | | | | | | | | | | | | | | |
| 8 | GATE WAY | | | | | | | | | | | | | | | | | | |
| TOTAL NUMBER OF BUILDINGS | | 8 | | | 2832.76 | | | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 8 | 0 | | |