

Progress Report of BRC (Block Resources Center) Project

Bihar State Educational Infrastructure Development Corporation Ltd.

Report as on dated 31 / 07 / 19

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks		
							Layout Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete					
					INDEX	Stage Completed	1	In Progress								11					
1	BRC Ekma, Saran	Saran	87.994	21/03/17	Asiana Construction Pvt. Ltd. 9431088485	20/06/18	1	1	1	1	1	1	1	1	1	1	1	1	60.719	Completed	
2	BRC Baniyapur, Saran	Saran	87.994	29/06/17	Samrandra Kumar Singh, 9570290401		1	1	0.5											Work in progress	
3	BRC Masrak, Saran	Saran	87.994	14/06/17	Vijay Narayan Singh 9470059120	13/09/18	1	1	1	1	1	1	1	1	1	1	0.5		53.226	Work in progress	
4	BRC Marhowrah, Saran	Saran	87.994	29/06/17	Samrandra Kumar Singh 9570290401															Not Started	
5	BRC Amnour, Saran	Saran	87.994	08/05/17	Mohan Prasad Developers & Const. Pvt. td. 9931019004	07/08/18	1	1	1	1	1	1	1	1	1	1	1	1	63.787	Completed	
6	BRC Dariyapur, Saran	Saran	87.994	19/01/17	Chandra Bhushan Prasad 9939325343	18/04/18	1	1	1	1	1	1	1	1	1	1	1	1	63.568	Completed	
7	BRC Garkha, Saran	Saran	87.994	14/06/17	Vijay Narayan Singh 9470059120	13/09/18	1	1	1	1	1	1	1	1	1	1	0.5		37.528	Work in progress	
8	BRC Manigachhi, Darbhanga	Darbhangha	87.994	14/03/18	Ajay Kumar Mandal, Durgipatti, Hudpa, Khutauna, Madhubani 9431088485	13/06/19	1	1	1	1	1	0.5							21.755	Work in progress	
9	BRC Keoti, Darbhanga	Darbhangha	87.994	30/01/17	Girdhari Lal Poddar 9334934135	29/04/18	1	1	1	1	1	1	1	1	1	1	1	1	71.237	Completed	
10	BRC Kusheshwarsthan, Darbhanga	Darbhangha	87.994	18/01/17	Ramesh Chandra Yadav 9472800478	17/04/18	1	1	1	1	1	1	1	1	1	1	1	1	62.602	Completed	
11	BRC Ghanshyampur, Darbhanga	Darbhangha	87.994	28/12/17	Niraj Kumar Jha 7004513693	27/03/19	1	1	1	1	1	1	1	1	1	1	0.5		27.725	Work in progress	
12	BRC Kiratpur, Darbhanga	Darbhangha	87.994	29/06/17	Sitesh Kumar Singh Bhabhanagar, Bhagwanpur Chowk,															Not Started	
13	BRC Baheri, Darbhanga	Darbhangha	87.994	18/01/17	Ramesh Chandra Yadav 9472800478	17/04/18	1	1	1	1	1	1	1	1	1	1	0.5		44.422	Work in progress	

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks
							Layout Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete			
							INDEX	Stage Completed	1	In Progress	2	3	4	5					
59	BRC Pachdevari, Gopalganj	Gopalganj	87.994														Not Started		
60	BRC Kuchaikot, Gopalganj	Gopalganj	87.994	08/09/17	Rohan Construction Pvt. Ltd. , Parewa Airport Road Ward No. 1												Not Started		
61	BRC Ramgarh, Kaimur	Kaimur	87.994	05/05/17	Vijay Vardhan 9430895791, 9430227778	04/08/18	1	1	1	1	1	1	1	1	0.5	47.553	Work in progress		
62	BRC Chainpur, Kaimur	Kaimur	87.994	05/05/17	Vijay Vardhan 9430895791, 9430227778	04/08/18	1	1	1	1	1	1	1	1	1	69.527	Completed		
63	BRC Bhagwanpur, Kaimur	Kaimur	87.994	26/04/17	Ram Lal Paswan 9934203317	25/07/18	1	1	1	1	1	1	1	1	1	69.176	Completed		
64	BRC Chakki, Buxar	Buxar	87.994	30/06/17	Laxmi Constructions 9931299615												Not Started		
65	BRC Buxar	Buxar	87.994	09/04/18	M/s Shri Krishana Construction 9470802866	08/07/19	1	1	1	1	1	1	1	1	0.5	41.844	Work in progress		
66	BRC Chausa, Buxar	Buxar	87.994	09/04/18	Govind Kumar Singh 9507064013	08/07/19	1	1	1	1	1	1	1	1	0.5	41.013	Work in progress		
67	BRC Dinara, Rohtas	Rohtas	87.994	22/02/17	M/s S A B Construction 7250583221	21/05/18	1	1	1	1	1	1	1	1	1	66.332	Completed		
68	BRC Karahgar, Rohtas	Rohtas	87.994	15/04/17	Smriti Technocrat Pvt Ltd 9135716060	14/07/18	1	1	1	1	1	1	1	1	1	65.144	Completed		
69	BRC Kochas, Rohtas	Rohtas	87.994	15/09/17	Sanjay Singh 9431434130	14/12/18	1	1	1	1	1	1	1	1	1	67.781	Completed		
70	BRC Tilauthu, Rohtas	Rohtas	87.994	16/12/16	Ishika Construction 9955514472	15/03/18	1	1	1	1	1	1	1	1	1	69.837	Completed		
71	BRC Karakat, Rohtas	Rohtas	87.994	23/08/17	Lav Kumar Singh 9939663487, 8298711493	22/11/18	1	1	1	1	1	1	1	1	1	46.601	Completed		
72	BRC Dawat, Rohtas	Rohtas	87.994	13/06/17	Shalendra Kumar 9431679615	12/09/18	1	1	1	1	1	1	1	1	1	67.211	Completed		
73	BRC Mansahi, Katihar	Katihar	87.994	10/08/17	M/s Moti Lal Agarwal 919431229375	09/11/18	1	1	1	1	1	1	1	1	1	71.232	Completed		

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks	
							Layout Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete				
							INDEX	Stage Completed	1	In Progress	3									
74	BRC Manihari, Katihar	Katihar	87.994	05/02/18	Mahmad Jafiruddin 8051267203	04/05/19	1	1	1	1	1	1	1	1	1	1	1	68.176	Completed	
75	BRC Pranpur, Katihar	Katihar	87.994	10/08/17	M/s Moti Lal Agarwal 919431229375	09/11/18	1	1	1	1	1	1	1	1	1	1	1	71.816	Completed	
76	BRC Kadwa, Katihar	Katihar	87.994	08/09/17	Prakash Kumar Sah 9162909186	07/12/18	1	1	1	1	1	1	1	1	1	1	1	66.667	Completed	
77	BRC Barsoi, Katihar	Katihar	87.994	30/11/17	M/s Motilal Agarwal 9431229375	01/03/19	1	1	1	1	1	1	1	1	1	1	1	72.466	Completed	
78	BRC Azamnagar, Katihar	Katihar	87.994	22/11/17	Pankaj Kumar Singh 9431229327	21/02/19	1	1	1	1	1	1	1	1	1	1	1	63.416	Completed	
79	BRC Narpatganj, Araria	Araria	87.994	29/10/18	Binod Yadav 9534413473	28/01/20	1	1	1	1	1	0.5						18.760	Work in progress	
80	BRC Araria	Araria	87.994	10/05/18	Shashi Ranjan 7488173962	09/08/19	1	1	1	1	1	1	0.2					25.147	Work in progress	
81	BRC Jokihat, Araria	Araria	87.994	30/06/17	Anwar Hussain 9472021202		0.5												Work in progress	
82	BRC Bhargama, Araria	Araria	87.994	22/02/17	Kunal Kush 9431284182	21/05/18	1	1	1	1	1	1	1	1	1	1	1	71.913	Completed	
83	BRC Kursakata, Araria	Araria	87.994	13/03/18	Anwar Hussain, Officers Colony, Mirchaibari, Katihar 9472021202	12/06/19	1	1	1	1	1	1	1	1	1	0.5		43.452	Work in progress	
84	BRC Purnea East	Purnea	87.994	31/01/17	Rajesh Kumar 8405012179	30/04/18	1	1	1	1	1	1	1	1	1	1	1	63.773	Completed	
85	BRC Baisi, Purnea	Purnea	87.994	03/02/17	Parasnath Construction 9431097240	02/05/18	1	1	1	1	1	1	1	1	1	1	1	67.861	Completed	
86	BRC Amour, Purnea	Purnea	87.994	03/02/17	Parasnath Construction 9431097240	02/05/18	1	1	1	1	1	1	1	1	1	1	1	73.017	Completed	
87	BRC Dhamdaha, Purnea	Purnea	87.994	20/03/17	Kumar Chaman 7352999201	19/06/18	1	1	1	1	1	1	1	1	1	1	1	70.087	Completed	
88	BRC Banmankhi, Purnea	Purnea	87.994	03/02/17	Parasnath Construction 9431097240	02/05/18	1	1	1	1	1	1	1	1	1	1	1	67.678	Completed	

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks		
							Layout Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete					
							INDEX	Stage Completed	1	In Progress								3			
180	BRC Jandaha, Vaishali	Vaishali	87.994	22/05/17	Ranjan Gayatri Const. Pvt. Ltd.	21/08/18	1	1	1	1	1	1	1	1	1	1	1	1	55.235	Completed	
181	BRC Mahua, Vaishali	Vaishali	87.994	13/02/17	Rohit Raj Construction Pvt Ltd 9931059796	12/05/18	1	1	1	1	1	1	1	1	1	1	1	1	61.505	Completed	
182	BRC Garoul, Vaishali	Vaishali	87.994	13/02/17	Rohit Raj Construction Pvt Ltd 9931059796	12/05/18	1	1	1	1	1	1	1	1	1	1	1	1	64.825	Completed	
183	BRC Chewda, Shekhpura	Shekhpura	87.994	09/02/17	Sanjay Kumar Technocrat Pvt Ltd 8100000000	08/05/18	1	1	1	1	1	1	1	1	1	1	1	1	67.730	Completed	
184	BRC Barhiya, Lakhisarai	Lakhisarai	87.994	27/02/18	Sai Highway And Builders Pvt Ltd 8771455007	26/05/19	1	1	1	1	1	1	1	1	1	1	1	1	40.848	Completed	
185	BRC Alinagar, Suryagarha, Lakhisarai	Lakhisarai	87.994	27/02/18	Sai Highway And Builders Pvt Ltd 8771455007	26/05/19	1	1	1	1	1	1	1	1	1	1	0.5	1	36.109	Work in progress	