

Progress Report Related to Construction of DIET, CTE, PTEC & BIET Buildings

Bihar State Educational Infrastructure Development Corporation Ltd.

Report as on dated 31 / 07 / 19
(Amount in Rs. Lac)

Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status											Expenditure (in Rs. Lac)	Work Stage	Remarks
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing			
INDEX Stage Completed									1	In Progress					0.5							
1	DIET Building at Babu Tola, Banka	Banka	2013-14	1002.000 dt. 16/09/13	945.408	Satyendra Kumar Construction 9431130085	15/11/14	14/05/16	IB										975.815	Completed		
									BH													
									GH													
									PQ	x	x	x	x	x	x	x	x	x				
2	DIET Building at Dumraon	Buxar	2013-14	1002.000 dt. 16/09/13	989.822	Recon Construction 9771496617	18/09/14	17/03/16	IB										474.085	Work in progress		
									BH													
									GH													
									PQ	x	x	x	x	x	x	x	x	x				
3	DIET Building at Mohania	Kaimur	2013-14	1002.000 dt. 16/09/13	968.238	Recon Construction 9771496617	18/09/14	17/03/16	IB										826.476	Work in progress		
									BH													
									GH													
									PQ	x	x	x	x	x	x	x	x	x				
4	DIET Building at Kishanganj	Kishanganj	2013-14	1002.000 dt. 16/09/13	922.894	Ashok Kumar 9431096238	29/08/15	28/02/17	IB										934.850	Completed		
									BH													
									GH													
									PQ	x	x	x	x	x	x	x	x	x				
5	DIET Building at Lakhisarai	Lakhisarai	2013-14	1002.000 dt. 16/09/13	1035.640	Sai Highway & Builder Pvt. Ltd	19/05/16	18/11/17	IB										923.468	Completed		
									BH													
									GH													
									PQ	1	1	1	1	1	x	x	x	x				
6	DIET Building at Forbesganj	Araria	2013-14	1002.000 dt. 16/09/13	979.245	Topline Infrastructure	24/02/14	23/08/15	IB										1123.762	Completed		
									BH													
									GH													
									PQ	x	x	x	x	x	x	x	x	x				
7	DIET Building at Thawe	Gopalganj	2013-14	1002.000 dt. 16/09/13	1011.052	C K Infrastructure	10/10/14	09/04/16	IB										869.008	Work in progress		
									BH													
									GH													
									PQ	x	x	x	x	x	x	x	x	x				
8	DIET Building at Narar	Madhubani	2013-14	1002.000 dt. 16/09/13	1036.761	Phular Construction Pvt. Ltd 9431813608	06/03/14	05/09/15	IB										1223.960	Completed		
									BH													
									GH													
									PQ	x	x	x	x	x	x	x	x	x				
9	DIET Building at Sonapur	Saran	2013-14	1002.000 dt. 16/09/13	941.946	Phular Construction Pvt. Ltd 9431813608	06/03/14	05/09/15	IB										684.482	Completed	No work in Boys Hostel due to Land problem	
									BH													
									GH													
									PQ	x	x	x	x	x	x	x	x	x				

Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status										Expenditure (in Rs. Lac)	Work Stage	Remarks					
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL				Finishing	Complete			
						INDEX		Stage Completed	1	In Progress																
10	DIET Building at Pusa	Samastipur	2013-14	1002.000 dt. 16/09/13	980.820	Delco Infrastructure Project Ltd.	05/02/14	04/08/15	IB														546.130	Work in progress	Work of IB not started due to existing old Bldg	
									BH																	
									GH																	
									PQ	x	x	x	x	x	x	x	x	x	x	x	x					
11	DIET Building at Madhepura	Madhepura	2013-14	1002.000 dt. 16/09/13	1017.862	Delco Infrastructure	05/02/14	04/08/15	IB															774.840	Work in progress	
									BH																	
									GH																	
									PQ	x	x	x	x	x	x	x	x	x	x	x	x					
12	DIET Building at Siwan	Siwan	2013-14	1002.000 dt. 16/09/13	1004.674	Durga Pratap Singh 7781003700	30/11/13	29/05/15	IB															1137.937	Completed	
									BH																	
									GH																	
									PQ	x	x	x	x	x	x	x	x	x	x	x	x					
13	DIET Building at Tarar	Aurangabad	2013-14	1002.000 dt. 16/09/13	978.771	Satyendra Kumar Construction 9431130085	05/05/16	04/11/17	IB															889.249	Completed	
									BH																	
									GH																	
									PQ					x	x	x	x									
14	DIET Building at Teekapatti	Katihar	2013-14	1002.000 dt. 16/09/13	955.751	Topline Infrastructure	29/05/14	28/11/15	IB															1084.007	Completed	
									BH																	
									GH																	
									PQ	x	x	x	x	x	x	x	x	x	x	x	x					
15	DIET Building at Noorsarai	Nalanda	2013-14	1002.000 dt. 16/09/13	961.519	Shristi Developer Pvt.Ltd 9334998030	31/07/14	30/01/16	IB															655.262	Completed	
									BH																	
									GH																	
									PQ	x	x	x	x	x	x	x	x	x	x	x	x					
16	DIET Building at Chhatauni	East Champaran	2013-14	1002.000 dt. 16/09/13	982.096	Ramesh Kumar 8294249534	01/11/13	30/04/15	IB															1065.959	Completed	
									BH																	
									GH																	
									PQ	x	x	x	x	x	x	x	x	x	x	x	x					
17	DIET Building at Vikram	Patna	2013-14	1131.000 dt. 02/12/13	982.123	Arvind Kumar 9431016249	17/11/14	16/05/16	IB															1133.547	Completed	
									BH																	
									GH																	
									PQ	1	1	1	1	1	x	x	x	x	1	1						
18	DIET Building at Shahpur	Begusarai	2013-14	1131.000 dt. 02/12/13	1001.124	M/S Vikash Construction	25/02/15	24/08/16	IB															1007.208	Completed	
									BH																	
									GH																	
									PQ	1	1	1	1	1	x	x	x	x	1	1						
19	DIET Building at Kilaghat	Darbhangha	2013-14	1131.000 dt. 02/12/13	981.538	M/s Babloo Kumar Bhagat 9931132402	19/06/17	18/12/18	IB															681.220	Completed	Demolition of old building required.
									BH																	
									GH																	
									PQ	1	1	1	1	1	x	x	x	x	1	1						

Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status											Expenditure (in Rs. Lac)	Work Stage	Remarks				
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing				Complete			
						INDEX	Stage Completed			1	In Progress															
30	DIET Building at Suhath, Saharsa	Saharsa	2016-17	1457.014 dt. 23/08/16	1190.214	Umakant Singh, Officer's colony, Mirchaibari, Katihar, 9431096239	30/01/18	29/07/19	IB									x	x							Not Started
31	DIET Building at Basaha	Supaul	2016-17	1480.973 dt. 23/08/16	1227.717	Prasad Construction and Co..	26/07/17	25/01/19	IB									x	x							Work in progress
									BH																	
									GH																	
									PQ						x	x	x	x								
32	DIET Building at Fazalganj, Sasaram	Sasaram	2017-18	1580.000 dt. 24/03/18	1291.299	Satyendra Kumar Construction	05/03/19	04/09/20	IB									x	x							Work in progress
									BH																	
									GH																	
									PQ						x	x	x	x								
33	PTEC building at Bihiya	Bhojpur	2012-13	1000.000 dt. 21/02/13	929.029	Dilip Kumar Sharma 9470642869	12/09/14	11/03/16	IB									x	x							Completed
									BH																	
									GH																	
									PQ						x	x	x	x								
34	PTEC building at Mahendru	Patna	2012-13	1000.000 dt. 21/02/13	943.717	Umakant Singh	23/12/14	22/06/16	IB									x	x							Completed
									BH																	
									GH																	
									PQ						x	x	x	x								
35	PTEC building at Masaurhi	Patna	2012-13	1000.000 dt. 21/02/13	899.039	Arvind Kumar 9431016249	14/02/15	13/08/16	IB									x	x							Completed
									BH																	
									GH																	
									PQ						x	x	x	x								
36	PTEC building at Sasaram	Rohtas	2012-13	1000.000 dt. 21/02/13	923.220	M/s Hariom Construction	06/06/14	05/12/15	IB																	Work in progress
									BH																	
									GH																	
									PQ						x	x	x	x								
37	PTEC building at Chandwara	Muzaffarpur	2012-13	1000.000 dt. 21/02/13	954.476	Sanjay Kumar Singh	14/08/14	13/02/16	IB									x	x							Completed
									BH																	
									GH																	
									PQ	1	1	1	1	1	x	x	x	x	1	1						
									IB										x	x						
38	PTEC building at Patahi	Muzaffarpur	2012-13	1000.000 dt. 21/02/13	976.329	Rakesh Ranjan	15/07/14	14/01/16	BH																	Completed
									GH																	
									PQ	1	1	1	1	1	x	x	x	x	1	1						
									IB										x	x						
39	PTEC building at Sorhattha	Vaishali	2012-13	1000.000 dt. 21/02/13	955.808	Vimlesh Prasad Singh	17/12/14	16/06/16	BH																	Completed
									GH																	
									PQ	1	1	1	1	1	x	x	x	x	1	1						

Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status								Expenditure (in Rs. Lac)	Work Stage	Remarks	
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL				2ndF LL
						INDEX	Stage Completed	1	In Progress	0.5										
40	PTEC building at Phulwaria	Bhagalpur	2012-13	1000.000 dt. 21/02/13	910.017	Lalan Kumar	13/10/14	12/04/16	IB BH GH PQ	1 1 1 1	1 1 1 1	1 1 1 1	X X X X	X X X X	X X X X	1 1 1 1	1 1 1 1	Included	Completed	
41	PTEC building at Nagarpara	Bhagalpur	2012-13	1000.000 dt. 21/02/13	934.438	Sai Highway & Builders Pvt. Ltd	02/09/15	01/03/17	IB BH GH PQ	1 1 1 1	1 1 1 1	1 1 1 1	X X X X	X X X X	X X X X	1 1 1 1	1 1 1 1	963.336	Completed	
42	PTEC building at Shahpur	Aurangabad	2012-13	1000.000 dt. 21/02/13	919.552	M/s Hariom Construction	06/06/14	05/12/15	IB BH GH PQ	1 1 1 1	1 1 1 1	1 1 1 1	X X X X	X X X X	X X X X	0.5 0.5 0.5 0.5		457.310	Work in progress	
43	PTEC building at Vishnupur	Begusarai	2012-13	1000.000 dt. 21/02/13	918.055	M/s Surendra Prasad Singh	20/10/14	19/04/16	IB BH GH PQ	1 1 1 1	1 1 1 1	1 1 1 1	X X X X	X X X X	X X X X	1 1 1 1	1 1 1 1	798.272	Completed	
44	PTEC building at Bangra	Saran	2012-13	1000.000 dt. 21/02/13	926.849	Indian Progressive Construction Pvt. Ltd	01/04/15	30/09/16	IB BH GH PQ	1 1 1 1	1 1 1 1	1 1 1 1	X X X X	X X X X	X X X X	1 1 1 1	1 1 1 1	839.762	Completed	
45	PTEC building at Sukhasan Manhara, Madhepura	Madhepura	2012-13	1000.000 dt. 21/02/13	988.182	Umakant Singh	23/12/14	22/06/16	IB BH GH PQ	1 1 1 1	1 1 1 1	1 1 1 1	X X X X	X X X X	X X X X	1 1 1 1	1 1 1 1	956.333	Completed	
46	PTEC building at Rampur Jalalpur	Samastipur	2012-13	1000.000 dt. 21/02/13	936.154	M/s Surendra Prasad Singh	28/11/14	27/05/16	IB BH GH PQ	1 1 1 1	1 1 1 1	1 1 1 1	X X X X	X X X X	X X X X	1 1 1 1	1 1 1 1	983.157	Completed	
47	PTEC building at Ghoghardiha	Madhubani	2012-13	1000.000 dt. 21/02/13	1032.615	Phular Construction	02/08/14	01/02/16	IB BH GH PQ	1 1 1 1	1 1 1 1	1 1 1 1	X X X X	X X X X	X X X X	1 1 1 1	1 1 1 1	1017.947	Completed	
48	PTEC building at Barh	Patna	2013-14	1000.000 dt. 02/12/13	1991.273	M/s S K Enterprises	24/02/15	23/08/16	IB BH GH PQ	1 1 1 1	1 1 1 1	1 1 1 1	X X X X	X X X X	X X X X	1 1 1 1	1 1 1 1	1618.795	Completed	
49	PTEC building at Sherghati	Gaya	2013-14	1000.000 dt. 02/12/13	934.310	Budha Infrastructure Pvt. Ltd	03/02/16	02/08/17	IB BH GH PQ	1 1 1 1	1 1 1 1	1 1 1 1	X X X X	X X X X	X X X X	1 1 1 1	1 1 1 1	734.017	Completed	

Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status											Expenditure (in Rs. Lac)	Work Stage	Remarks					
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing				Complete				
						INDEX		Stage Completed	1	In Progress																	
50	PTEC (BNRTC) building at Gulzarbagh	Patna	2013-14	1000.000 dt. 02/12/13		M/s S K Enterprises	13/08/18	12/02/20	IB									x	x					903.050	Completed		
									BH																		
									GH																		
									PQ	1	1	1	1	1				x	x	x	x	1	1				
51	PTEC building at Pokhraitra	Muzaffarpur	2013-14	1000.000 dt. 02/12/13	1004.753	M/s C S Construction	30/03/16	29/09/17	IB																	Completed	
									BH																		
									GH																		
									PQ	1	1	1	1	1				x	x	x	x	1	1				
52	PTEC building at Haweli Kharagpur	Munger	2013-14	1000.000 dt. 02/12/13	971.945	Budha Infrastructure Pvt. Ltd, Hanuman Nagar, Kankarbagh, Patna	03/02/16	02/08/17	IB																	Completed	
									BH																		
									GH																		
									PQ	1	1	1	1	1				x	x	x	x	1	1				
53	PTEC building at Siwan	Siwan	2013-14	1000.000 dt. 02/12/13	1063.116	M/S Durga pratap singh	17/02/16	16/08/17	IB																	Completed	
									BH																		
									GH																		
									PQ	1	1	1	1	1				x	x	x	x	1	1				
54	PTEC building at Shahpur Pator	Samastipur	2013-14	1000.000 dt. 02/12/13	930.262	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB																	Completed	
									BH																		
									GH																		
									PQ	1	1	1	1	1				x	x	x	x	1	1				
55	CTE building at Turki	Muzaffarpur	2013-14	1131.000 dt. 02/12/13	1077.448	M/S Sanjay Construction	14/08/15	13/02/17	IB																	Completed	
									BH																		
									GH																		
									PQ	1	1	1	1	1				x	x	x	x	1	1				
56	CTE building at Bhagalpur	Bhagalpur	2013-14	1131.000 dt. 02/12/13	970.065	Sai Highway & Builders Pvt. Ltd	25/04/16	24/10/17	IB																	Completed	
									BH																		
									GH																		
									PQ	1	1	1	1	1				x	x	x	x	1	1				
57	CTE building at Samastipur	Samastipur	2013-14	1131.000 dt. 02/12/13	952.520	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB																	Completed	
									BH																		
									GH																		
									PQ	1	1	1	1	1				x	x	x	x	1	1				
58	CTE building at Saharsa	Saharsa	2013-14	1131.000 dt. 02/12/13	1023.939	R K Construction	11/08/17	10/02/19	IB																	Work in progress	
									BH																		
									GH																		
									PQ	1	1	1	0.5					x	x	x	x						
59	CTE building at Chhapra	Saran	2013-14	1131.000 dt. 02/12/13	1005.620	UKS KPCPL (JV) 9431259756	01/07/16	31/12/17	IB																	Work in progress	
									BH																		
									GH																		
									PQ	1	1	1	1	1				x	x	x	x	0.5					

Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status								Expenditure (in Rs. Lac)	Work Stage	Remarks	
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL				2ndF LL
						INDEX		Stage Completed			In Progress									
60	CTE building at Gaya	Gaya	2013-14	1131.000 dt. 02/12/13	1019.392	Ramakant Singh	23/02/15	22/08/16	IB									516.031	Work in progress	
									BH											
									GH											
									PQ	1	1	1	1	1	x	x	x	x	0.5	
61	CTE building at Barh	Patna	2016-17	1391.707 dt. 23/08/16	1130.841	Vimlesh Prasad Singh, 302, Abadh Kunj Appt. 9431267511	24/11/17	23/05/19	IB										401.180	Work in progress
									BH											
									GH											
									PQ	1	1	1	1	1	x	x	x	x	0.5	
62	CTE building at Haweli Kharagpur	Munger	2016-17	1359.379 dt. 23/08/16	1117.089	Rajendra Pd Yadav, Shastrinagar, Munger 8409097566	20/01/18	19/07/19	IB										359.331	Work in progress
									BH											
									GH											
									PQ	1	0.5				x	x	x	x		
63	CTE building at Purnea	Purnea	2016-17	1378.948 dt. 23/08/16	1131.669	Rajendra Prasad Poddar MANGAL BAZAR, KATIHAR), 0421881230	29/06/17	28/12/18	IB										1074.409	Completed
									BH											
									GH											
									PQ	1	1	1	1	1	x	x	x	x	1	1
64	CTE building at Dumraon	Buxar	2016-17	1451.553 dt. 23/08/16	1154.370	Prasad Associates	20/07/17	19/01/19	IB										606.293	Work in progress
									BH											
									GH											
									PQ	1	1	1	1	1	x	x	x	x	0.5	
65	CTE building at Tarar	Aurangabad	2016-17	1351.401 dt. 23/08/16	1094.031	Prasad Associates	20/07/17	19/01/19	IB										269.121	Work in progress
									BH											
									GH											
									PQ	1	1	1	1	1	x	x	x	x	0.5	
66	CTE building at Kumarbagh	West Champaran	2016-17	1417.448 dt. 23/08/16		Baba Bateshwar	05/03/19	04/09/20	IB											
									BH											
									GH											
									PQ	1	0.5				x	x	x	x		
67	CTE building at Siwan	Siwan	2016-17	1350.238 dt. 23/08/16	1166.058	G.M. Construction Siwan	17/05/18	16/11/19	IB										192.576	Work in progress
									BH											
									GH											
									PQ	0.5					x	x	x	x		
68	CTE building at Forbesganj	Araria	2016-17	1445.093 dt. 23/08/16	1181.268	M/s J. Corp, Dariyapur Gola, Patna	29/06/17	28/12/18	IB										925.742	Completed
									BH											
									GH											
									PQ	1	1	0.5			x	x	x	x		
69	BITE Building at Dariyapur	East Champaran	2013-14	1080.000 dt. 16/09/13	1061.920	M/S C C Construction	30/03/16	29/09/17	IB										950.090	Completed
									BH											
									GH											
									PQ	1	1	1	1	1	x	x	x	x	1	1

Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status										Expenditure (in Rs. Lac)	Work Stage	Remarks											
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL				Finishing	Complete									
						INDEX	Stage Completed			1	In Progress							0.5														
70	BITE Building at Balmikinagar	West Champaran	2013-14	1080.000 dt. 16/09/13	1102.383	M/S C S Construction	23/12/15	22/06/17	IB										x	x			941.517	Completed								
									BH																							
									GH																							
									PQ	1	1	1	1	1		x	x	x	x	1	1											
71	BITE Building at Musapur, Katihar	Katihar	2013-14	1080.000 dt. 16/09/13	951.638	Pankaj Kumar Singh	03/03/16	02/09/17	IB														846.645	Completed								
									BH																							
									GH																							
									PQ	1	1	1	1	1		x	x	x	x	1	1											
72	BITE Building at Madhopatti	Darbhanga	2013-14	1080.000 dt. 16/09/13	981.917	M/s Jyoti Construction	20/02/16	19/08/17	IB														1031.010	Completed								
									BH																							
									GH																							
									PQ	1	1	1	1	1		x	x	x	x	1	1											