## Bihar State Educational Infrastructure Development Corporation Limited, Patna Progress Report of Construction of Sanik School (Gopalganj)

Report Dated: 31/07/2019

S.N.	Name of Sanik School's Buildings	Name of District	Name of Block	Physical Status												
				Date of Aggrement	Completi	Not Sta		Fou nd	PL	Ground Floor		1st Floor		IFINII	mp	Remarks
						rte	out	ati on		LL	RL	LL	RL	ng	l let l	
1	ADMINISTRATION BUILDING (G+2)	GOPALGANJ	KUCHAIKOT	100 SBD OF 2012-13 (19.02.13)	24 Months											
2	ACADEMIC BLOCK (G+2)															
3	HOSTEL BUILDING (G+2)															
4	CADET MESS (G+1)															Nearing
5	ELECTRICAL CONTROL ROOM (G.F.)															Completion
6	EXTERNAL BOUNDARY WALL															
7	SITE DEVELOPMENT															
8	GATE WAY															
TOTAL NUMBER OF BUILDINGS 8			8			0	0	0	0	0	0	0	0	8	0	