

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA (BIHAR).

SUMMARY OF PROJECTS

Date :- 30/06/2019

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurated	Recieved Amount (in Lakh)	Fin. Exp. (30.06.2019) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
1	USS (Upgraded Secondary School) (2009-10) State	45	45	0	0	0	0	0	0	0	0	0	2	31	2	12	26	2134.20	1718.51	80.52%
2	USS (Upgraded Secondary School) (2009-10) central	323	323	0	1	2	2	6	3	3	0	0	14	262	31	30	252	24170.15	13187.02	54.56%
3	USS (Upgraded Secondary School) (2010-11) central	403	400	0	0	0	1	2	0	3	0	0	12	333	18	52	309	23947.24	17939.91	74.91%
	Total :-	771	768	0	1	2	3	8	3	6	0	0	28	626	51	94	587	50251.59	32845.44	65.36%
4	GH (Girl's Hostel) (2009-10)	80	77	0	0	0	1	0	0	3	0	0	8	48	12	20	47	11307.36	8047.93	71.17%
5	GH (Girl's Hostel) (2010-11)	113	109	0	0	0	0	0	0	0	0	0	2	84	2	27	81	5872.80	12222.94	208.13%
	Total :-	193	186	0	0	0	1	0	0	3	0	0	10	132	14	47	128	34885.03	20270.87	58.11%
6	MS (Model School) (2009-10)	98	98	0	1	0	0	3	0	2	0	1	5	74	12	12	57	15855.00	21186.78	133.63%
7	MS (Model School) (2010-11)	255	240	0	1	0	0	6	2	9	0	2	24	166	44	45	157	39714.17	51438.29	129.52%
	Total :-	353	338	0	2	0	0	9	2	11	0	3	29	240	56	57	214	74236.17	72625.07	97.83%
8	SSS (Senior Secondary School) (2013-14)	993	992	0	6	8	9	18	7	33	0	0	126	684	207	102	607	107000.00	96397.61	90.09%
9	HSS (Higher Secondary School) (2013-14)	226	222	1	0	0	2	1	2	2	0	0	33	157	41	28	147	27142.50	22008.93	81.09%
10	SSSM (Senior Secondary School Minority) (2014-15)	242	197	1	2	4	2	9	2	9	0	0	23	94	52	96	62	22946.61	15227.29	66.36%
11	USSS (Upgraded Senior Secondary School) 2011-12	156	150	2	4	5	3	9	7	13	4	2	31	45	80	31	134	8951.28	9316.00	104.07%
12	USSS (Upgraded Senior Secondary School) 2013-14	201	197	1	2	4	5	3	2	6	0	0	32	126	55	20		7238.01	19303.80	266.70%

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurated	Recieved Amount (in Lakh)	Fin. Exp. (30.06.2019) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
13	EXAM. HALL (2013-14)	26	26	0	0	0	0	0	0	1	0	0	0	25	1	0	19	7833.42	8733.35	111.49%
14	CT (College Toilet)	250	250	0	0	2	0	6	0	0	0	0	13	196	21	33		1012.00	758.87	74.99%
15	Shiksha Bhawan (2013-14)	9	9	0	0	0	0	0	0	0	0	0	1	7	1	1	4	1628.00	1610.77	98.94%
16	Deegree College	12	12	0	0	0	0	0	0	0	0	0	0	7	0	5	4	6000.00	3546.02	59.10%
17	Renovation Work/New Building (College Building)	115	89	0	0	0	0	0	0	0	0	0	0	70	17	28		22641.22	13297.37	58.73%
18	Revovation Work (Secondary/HSS Building)	57	27	0	0	0	0	0	0	0	0	0	0	21	6	30		7028.62	4843.06	68.90%
19	CDPO (Child Development Project Office co-housing)	33	33	0	0	0	0	0	0	0	0	0	5	23	5	5	15	3180.50	3071.15	96.56%
20	ICT@Shcools	1000	832	0	0	0	0	0	0	0	0	0	0	832	0	168		13515.00	10747.93	79.53%
21	ICT Projects - World Bank	250	250	0	0	0	0	0	0	0	0	0	0	250	0	0		4323.85	4323.85	100.00%
	Total :-	4887	4578	5	17	25	25	63	25	84	4	5	331	3535	607	745	1921	399813.80	338927.38	84.77%