

**PROGRESS REPORT OF DIET, CTE, PTEC, BITE & BRC (World Bank Assisted) PROJECT**  
**Bihar State Educational Infrastructure Development Corporation Ltd.**

Report as on **30/06/19**

<b>Sanction :</b>	<b>Total no. Projects sanctioned</b>	<b>Total</b> 260	<b>BRC</b> 185	<b>DIET</b> 32	<b>CTE</b> 14	<b>PTEC</b> 22	<b>BITE</b> 4	<b>SCERT</b> 3
	<b>Administrative Approval (Rs. In lac)</b>	<b>110775.909</b>	16278.890	49151.106	17931.767	22000.00	2760.000	2654.146

<b>Financial Achievement :</b>	<b>Total Amount Released (Rs. In lac)</b> (For DIET, BITE, CTE, PTEC, BRC & SCERT)	<b>91199.028</b>
	<b>Expenditure (Amount of Utilisation) (Rs. In lac)</b> (For DIET, BITE, CTE, PTEC, BRC & SCERT)	<b>68104.136</b>
<b>Utilisation w.r.t Amount Released</b>		<b>74.68%</b>

<b>Physical Progress :</b>	Total No. (sanctioned)	Contract Awarded	Work in Progress												Work Not Started			Remarks		
			Total No. (Work started)	Work in progress at stage												Total no. (work not started)	Reason for not start			
				Layout	Foundation	Plinth Level	GrF Lintel Level	GrF Roof Level	1stF Lintel Level	1stF Roof Level	2ndF Lintel Level	2ndF Roof Level	Finishing	Completed	NIT / Tender		Due to Land problem		Other problem	
<b>DIET</b> District Institute of Teacher Education	IB	32	32	30			1		1		2			4	22	2			2	Sanctioned 32 Completed 22 Ongoing 9 Work not Started 1
	BH	32	32	30					3					5	22	2			2	
	GH	32	32	31		1		1	3				1	3	22	1			1	
	PQ	18	18	17		1	1		1					1	13	1			1	
<b>CTE</b> College of Teacher Education	IB	14	14	14		2	1		3		1			3	4					Sanctioned 14 Completed 5 Ongoing 9 Work not Started 0
	BH	14	14	13	1	2					1		2	2	5	1			1	
	GH	14	14	14		1	1		1		1		1	2	7					
	PQ	14	14	14	1	2	1	1						5	4					
<b>PTEC</b> College of Primary Teacher Education	IB	22	22	22		1					1				20					Sanctioned 22 Completed 20 Ongoing 2 Work not Started 0
	BH	22	22	22		1					1				20					
	GH	22	22	22	1									1	20					
	PQ	22	22	20										1	19	2			2	
<b>BITE</b> Block Institute of Teacher Education	IB	4	4	4											4					Sanctioned 4 Completed 4
	BH	4	4	4											4					
	GH	4	4	4											4					
	PQ	4	4	4											4					
<b>BRC</b> Block Resources Center	185	183	173	4	1	1		2	2	4	4	6	29	120	12	157	11			Sanctioned 185 Completed 120 Ongoing 53 Work not Started 12
<b>Total</b>	<b>257</b>	<b>255</b>												<b>171</b>	<b>13</b>					
<b>SCERT</b> Related Project	5	4	4				1							1	2		1			
<b>ICT Lab, Renewal Energy Installation</b>	ICT LAB (in DIET / BITE / PTEC / CTE) : 44 site completed. ; ICT Lab in BRC -348 site completed. Solar Energy Installation (in DIET) : Completed - 21 site; Work in progress (work order issued) - 3 site.																			
<b>Total No. of Completed TE Scheme --- 171</b>																				