

**Progress Report of BRC (Block Resources Center) Project**

**Bihar State Educational Infrastructure Development Corporation Ltd.**

**Report as on dated 31 / 03 / 18**

Sl. No.	Name of Scheme	Name of District	BSEIDC Division	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Committed Date of Completion	Up to date Exp.	Work Stage	Remarks	
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing					Complete
					<b>INDEX</b>	<b>Stage Completed</b>	<b>In Progress</b>														
1	BRC Naugachhia, Bhagalpur	Bhagalpur	Bhagalpur	3/9/2018	Lal Babu Prasad, 9334311436	6/8/2019														Work in progress	
2	BRC Pirpainti, Bhagalpur	Bhagalpur	Bhagalpur	12/5/2017	Amit Kumar 8050100000	3/4/2019														Work in progress	
3	BRC Shakhund, Bhagalpur	Bhagalpur	Bhagalpur	6/29/2017	Rakesh Kumar Singh 9431422504	9/28/2018												Jan-18	31.450	Work in progress	
4	BRC Katoria, Banka	Banka	Bhagalpur	1/16/2017	MK Enterprises 7301740211	4/15/2018												Dec-17	27.380	Work in progress	
5	BRC Rajaun, Banka	Banka	Bhagalpur	5/17/2017	Shyam Sunder Yadav 9934769886	8/16/2018												Dec-17	10.130	Work in progress	
6	BRC Barahat, Banka	Banka	Bhagalpur	2/28/2017	Niwesh Kumar 9576272505	5/27/2018												Dec-17	24.260	Work in progress	
7	BRC Belhar, Banka	Banka	Bhagalpur	2/28/2017	Niwesh Kumar 9576272505	5/27/2018												Dec-17	22.980	Work in progress	
8	BRC Manigachhi, Darbhanga	Darbhanga	Darbhanga	3/14/2018	Ajay Kumar Mandal, Durgipatti, Hudpa,	6/13/2019														Work in progress	
9	BRC Keoti, Darbhanga	Darbhanga	Darbhanga	1/30/2017	Girdhari Lal Poddar 9334934135	4/29/2018												Dec-17	21.640	Work in progress	
10	BRC Kusheshwarsthan, Darbhanga	Darbhanga	Darbhanga	1/18/2017	Ramesh Chandra Yadav 9472800478	4/17/2018												Dec-17	30.400	Work in progress	
11	BRC Ghanshyampur, Darbhanga	Darbhanga	Darbhanga	12/28/2017	Niraj Kumar Jha 7004513693	3/27/2019														Work in progress	
12	BRC Kiratpur, Darbhanga	Darbhanga	Darbhanga	6/29/2017	Suro Ojha Tol Bachwara Begusarai															Work in progress	
13	BRC Baheri, Darbhanga	Darbhanga	Darbhanga	1/18/2017	Ramesh Chandra Yadav 9472800478	4/17/2018													11.049	Work in progress	
14	BRC Hanumannagar, Darbhanga	Darbhanga	Darbhanga	12/14/2017	Sitesh Kumar Singh 9430864518	3/13/2019														Work in progress	
15	BRC Lakhnaur, Madhubani	Madhubani	Darbhanga	12/13/2017	M/S Kumar Trading Co. 9431276100	3/12/2019														Work in progress	

Sl. No.	Name of Scheme	Name of District	BSEIDC Division	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Committed Date of Completion	Up to date Exp.	Work Stage	Remarks		
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing					Complete	
					INDEX	Stage Completed	In Progress															
16	BRC Jhanjharpur, Madhubani	Madhubani	Darbhanga	12/23/2016	Jugnoo Kumar 8083370525	3/22/2018													Mar-18	21.600	Work in progress	
17	BRC Phulparas, Madhubani	Madhubani	Darbhanga	12/11/2017	Akash Kumar 9334362048	3/10/2019															Work in progress	
18	BRC Khutauna, Madhubani	Madhubani	Darbhanga	12/23/2016	Jugnoo Kumar 8083370525	3/22/2018													Oct-17	73.450	<b>Completed</b>	
19	BRC Khajouli, Madhubani	Madhubani	Darbhanga	1/25/2017	Bhawani Shankar Construction Pvt. Ltd. 9430084612	4/24/2018													Nov-17	25.690	Work in progress	
20	BRC Bisfi, Madhubani	Madhubani	Darbhanga	6/29/2017	Ajay Kumar Mandal 9199499618																Work in progress	
21	BRC Rahika, Madhubani	Madhubani	Darbhanga	3/14/2018	Ajay Kumar Mandal, Durgipatti, Hudpa, Khutauna Madhubani	6/13/2019															Work in progress	
22	BRC Harlakhi, Madhubani	Madhubani	Darbhanga	8/22/2017	Kanhaiya Kumar Mehta 9934949629	11/21/2018															Work in progress	
23	BRC Babubarhi, Madhubani	Madhubani	Darbhanga	1/30/2017	Girdhari Lal Poddar 9334934135	4/29/2018													Oct-17	61.250	Work in progress	
24	BRC Rosera, Samastipur	Samastipur	Darbhanga	1/13/2017	Jeewan Kishore Singh 9934795831	4/12/2018													Nov-17	37.030	Work in progress	
25	BRC Samastipur	Samastipur	Darbhanga	1/6/2018	M/s Khan Brothers And Co. 9431406004	4/5/2019															Work in progress	
26	BRC Khanpur, Samastipur	Samastipur	Darbhanga	9/8/2017	Anjani Kumar 9430577566																Work in progress	
27	BRC Hasanpur, Samastipur	Samastipur	Darbhanga	8/25/2017	Nitish Kumar 9473452853	11/24/2018													Jan-18	20.540	Work in progress	
28	BRC Mohanpur, Samastipur	Samastipur	Darbhanga	5/11/2017	Vipin Kumar Sahni 9931468694	8/10/2018													Jan-18	14.410	Work in progress	
29	BRC Patori, Samastipur	Samastipur	Darbhanga	12/31/2016	Kaushlendra Kumar Singh 9939646103, 9334633151	3/30/2018													Nov-17	40.380	Work in progress	
30	BRC Shivajinagar, Samastipur	Samastipur	Darbhanga	3/18/2017	Abhay Kumar Singh 9934279823	6/17/2018													Nov-17	28.660	Work in progress	

Sl. No.	Name of Scheme	Name of District	BSEIDC Division	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Committed Date of Completion	Up to date Exp.	Work Stage	Remarks	
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing					Complete
					INDEX	Stage Completed	In Progress														
31	BRC Saurbazar, Saharsa	Saharsa	Koshi	8/28/2017	Ajay Kumar 9472208858	11/27/2018														Work in progress	
32	BRC Nauhatta, Saharsa	Saharsa	Koshi	5/24/2017	Madan Kumar Singh 9521267060	8/23/2018												Jan-18	12.028	Work in progress	
33	BRC Mahesi, Saharsa	Saharsa	Koshi	8/28/2017	Ajay Kumar 9472208858	11/27/2018														Work in progress	
34	BRC Sonbarsa, Saharsa	Saharsa	Koshi	10/18/2016	Bambam Kumar Singh 9934071093															Not Started	Land problem
35	BRC Simri Bakhtiyarpur, Saharsa	Saharsa	Koshi	1/16/2017	MK Enterprises 7301740211	4/15/2018												Mar-18	19.220	Work in progress	
36	BRC Puraini, Madhepura	Madhepura	Koshi	2/22/2017	Shiv Chandra Kumar 9431046145	5/21/2018												Nov-17	34.860	Work in progress	
37	BRC Gwalpada, Madhepura	Madhepura	Koshi	12/1/2017	Shiv Chandra Kumar 9431046145	2/28/2019														Work in progress	
38	BRC Kumarkhand, Madhepura	Madhepura	Koshi	12/11/2017	Akash Kumar 9334362048	3/10/2019														Work in progress	
39	BRC Gailarh, Madhepura	Madhepura	Koshi	5/16/2017	Ajay Kumar 9472208858	8/15/2018												Sep-17	39.170	Work in progress	
40	BRC Supaul	Supaul	Koshi	2/16/2017	Dhiraj Kumar Agrawal 9771645678	5/15/2018												Oct-17	35.040	Work in progress	
41	BRC Pipra, Supaul	Supaul	Koshi	11/14/2017	Bambam Kumar Singh 9934071093	2/13/2019												Mar-18		Work in progress	
42	BRC Pratapganj, Supaul	Supaul	Koshi	2/13/2017	Madan Kumar Singh 9521267060	5/12/2018												Oct-17	62.170	Work in progress	
43	BRC Nirmali, Supaul	Supaul	Koshi	3/13/2018	Balram Singh, Patori, Panchgachhia, Saharsa.	6/12/2019														Work in progress	
44	BRC Raghapur, Supaul	Supaul	Koshi	12/23/2016	Sachindra Kumar 9955032820	3/22/2018												Mar-18	14.708	Work in progress	
45	BRC Atari, Gaya	Gaya	Magadh	6/14/2017	Mithlesh Kumar Singh 9931471924	9/13/2018												Feb-18	7.780	Work in progress	

Sl. No.	Name of Scheme	Name of District	BSEIDC Division	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Committed Date of Completion	Up to date Exp.	Work Stage	Remarks	
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing					Complete
					INDEX	Stage Completed	In Progress														
46	BRC Neemchak, Gaya	Gaya	Magadh	3/20/2017	Guddu Kumar 9386927378	6/19/2018												Feb-18	24.850	Work in progress	
47	BRC Wazirganj, Gaya	Gaya	Magadh	12/12/2017	Mithlesh Kumar Singh 9931471924	3/11/2019														Work in progress	
48	BRC Mohanpur, Gaya	Gaya	Magadh	12/5/2017	Keola Construction 9931222534	3/4/2019														Work in progress	
49	BRC Imamganj, Gaya	Gaya	Magadh	11/27/2017	Mritunjay Kumar Singh	2/26/2019														Work in progress	
50	BRC Amas, Gaya	Gaya	Magadh	3/9/2017	Jai Kumar 9835202464	6/8/2018												Jan-18	32.440	Work in progress	
51	BRC Koch, Gaya	Gaya	Magadh	10/18/2016	Surendra Kumar 9431085035															Work in progress	
52	BRC Arwal	Arwal	Magadh	9/15/2017	Brajesh Kumar 9939124848	12/14/2018												Feb-18		Work in progress	
53	BRC Karpi, Arwal	Arwal	Magadh	8/6/2017	Kaushlendra Kumar Singh 9939646103, 9334633151	11/5/2018												Mar-18	17.630	Work in progress	
54	BRC Obra, Aurangabad	Aurangabad	Magadh	4/3/2017	Digital Construction Pvt. Ltd. 9430569021	7/2/2018												Jan-18	25.400	Work in progress	
55	BRC Dev, Aurangabad	Aurangabad	Magadh	3/9/2017	Satish Kumar Singh 9430044277	6/8/2018												Jan-18	27.250	Work in progress	
56	BRC Madanpur, Aurangabad	Aurangabad	Magadh	2/14/2017	Dhananjay Kumar Singh 9931128631	5/13/2018												Mar-18	10.280	Work in progress	
57	BRC Kutumba, Aurangabad	Aurangabad	Magadh	2/14/2017	Dhananjay Kumar Singh 9931128631	5/13/2018												Jan-18	25.130	Work in progress	
58	BRC Jehanabad	Jehanabad	Magadh	1/13/2017	Satish Kumar 9973881398	4/12/2018												Feb-18	17.250	Work in progress	
59	BRC Kako, Jehanabad	Jehanabad	Magadh	6/14/2017	Mithlesh Kumar Singh 9931471924	9/13/2018												Feb-18	8.196	Work in progress	
60	BRC Ghosi, Jehanabad	Jehanabad	Magadh	10/18/2016	Progressive Engicon Pvt. Ltd. 930419639															Work in progress	

Sl. No.	Name of Scheme	Name of District	BSEIDC Division	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status									Committed Date of Completion	Up to date Exp.	Work Stage	Remarks
							Layout Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing				
					INDEX	Stage Completed													
61	BRC Pakribarawan, Nawada	Nawada	Magadh	1/18/2017	Ashish Ranjan 9931215326	4/17/2018									Oct-17	38.230	Work in progress		
62	BRC Warisaliganj, Nawada	Nawada	Magadh	12/1/2017	Saroj Kumar 9934641068	2/28/2019											Work in progress		
63	BRC Akabarpur, Nawada	Nawada	Magadh	1/24/2017	Keeran Devi 9931271533	4/23/2018									Sep-17	56.520	Completed		
64	BRC Narhat, Nawada	Nawada	Magadh	11/8/2017	Sanjay Kumar Technocrate Pvt. Ltd. 9162333009	2/7/2019											Work in progress		
65	BRC Asarganj, Munger	Munger	Munger	1/27/2017	M/s Kuhu Construction Co. 9431431148, 9470070171	4/26/2018									Sep-17	60.370	Completed		
66	BRC Begusarai	Begusarai	Munger	2/27/2018	Sai Highway And Builders Pvt Ltd 9771455967	5/26/2019											Not Started	Land problem	
67	BRC Matihani, Begusarai	Begusarai	Munger	2/15/2017	Nitish Kumar 9473452853	5/14/2018									Oct-17	42.700	Work in progress		
68	BRC Bhagwanpur, Begusarai	Begusarai	Munger	2/28/2017	Nitish Kumar 9473452853	5/27/2018									Nov-17	30.330	Work in progress		
69	BRC Bakhari, Begusarai	Begusarai	Munger	1/30/2018	M/s Binod Kumar 9431287763	4/29/2019											Not Started	Land problem	
70	BRC Mansoorchak, Begusarai	Begusarai	Munger	10/26/2016	M/s B P Singh And Co. 9431834042												Not Started	Land problem	
71	BRC Cheria Bariyarpur, Begusarai	Begusarai	Munger	10/19/2016	Nitish Kumar 9473452853												Not Started	Land problem	
72	BRC Chuatham, Khagaria	Khagaria	Munger	8/6/2017	Rana Construction 9334104328	11/5/2018											Work in progress		
73	BRC Gogari, Khagaria	Khagaria	Munger	5/23/2017	M/s Binod Kumar 9431287763	8/22/2018									Dec-17	23.210	Work in progress		
74	BRC Beldour, Khagaria	Khagaria	Munger	8/6/2017	M/s Dhanpat Kumar Jain 9470016700	11/5/2018											Not Started	Land problem	
75	BRC Parbatta, Khagaria	Khagaria	Munger	2/23/2017	Sanjay Kumar 9430003830	5/22/2018									Oct-17	40.640	Work in progress		

Sl. No.	Name of Scheme	Name of District	BSEIDC Division	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Committed Date of Completion	Up to date Exp.	Work Stage	Remarks	
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing					Complete
					<b>INDEX</b>	<b>Stage Completed</b>	<b>In Progress</b>														
76	BRC Jamui	Jamui	Munger	3/8/2018	Prabhat Kumar Singh 9471615433	6/7/2019	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete			Work in progress	
77	BRC Barhat, Jamui	Jamui	Munger	8/5/2017																Not Started	Land problem
78	BRC Chakai, Jamui	Jamui	Munger	8/9/2017	Brajesh Kumar Singh 8521839685	11/8/2018	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete			Work in progress	
79	BRC Gidhour, Jamui	Jamui	Munger	2/27/2018	Sai Highway And Builders Pvt Ltd 9771455967	5/26/2019														Not Started	Land problem
80	BRC Sikandra, Jamui	Jamui	Munger	1/18/2017	Ashish Ranjan 9931215326	4/17/2018	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete	Mar-18	15.290	Work in progress	
81	BRC Barhiya, Lakhisarai	Lakhisarai	Munger	2/27/2018	Sai Highway And Builders Pvt Ltd 9771455967	5/26/2019	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete			Work in progress	
82	BRC Alinagar, Suryagarha, Lakhisarai	Lakhisarai	Munger	2/27/2018	Sai Highway And Builders Pvt Ltd 9771455967	5/26/2019	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete			Work in progress	
83	BRC Chewda, Shekhpura	Shekhpura	Munger	2/9/2017	Sanjay Kumar Technocrat Pvt Ltd 9162333009	5/8/2018	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete	Dec-17	28.350	Work in progress	
84	BRC Fatuhan, Patna	Patna	Patna East	10/18/2016	Arvind Kumar 9431016249		Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete			Work in progress	
85	BRC Bakhtiyarpur, Patna	Patna	Patna East	10/29/2016	Umakant Singh 9431096239															Not Started	Land problem
86	BRC Naubatpur, Patna	Patna	Patna East	1/18/2017	Shaurya Premier Infrastructure Pvt Ltd 9955993202	4/17/2018	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete	Oct-17	40.720	Work in progress	
87	BRC Maner, Patna	Patna	Patna East	10/18/2016	Ashok Kumar Yadav 9386050569															Not Started	Land problem
88	BRC Jagdishpur, Bhojpur	Bhojpur	Patna East	1/24/2017	Triveni Prasad Singh 9835427570	4/23/2018	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete	Nov-17	32.590	Work in progress	
89	BRC Charpokhri, Bhojpur	Bhojpur	Patna East	5/3/2017	Ramsinghasan Singh	8/2/2018	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete	Feb-18	9.860	Work in progress	
90	BRC Udwananagar, Bhojpur	Bhojpur	Patna East	5/15/2017	Manoj Kumar Singh 9473358591	8/14/2018	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete	Mar-18	16.903	Work in progress	

Sl. No.	Name of Scheme	Name of District	BSEIDC Division	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Committed Date of Completion	Up to date Exp.	Work Stage	Remarks		
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing					Complete	
					INDEX	Stage Completed	In Progress															
91	BRC Garhani, Bhojpur	Bhojpur	Patna East	1/24/2017	Triveni Prasad Singh 9835427570	4/23/2018												Nov-17	37.870	Work in progress		
92	BRC Koilwar, Bhojpur	Bhojpur	Patna East	8/19/2017	JKS Construction 9939871932, 8936032811	11/18/2018												Mar-18		Work in progress		
93	BRC Chandi, Nalanda	Nalanda	Patna East	3/23/2017	Shaurya Premier Infrastructure Pvt Ltd 9955993202	6/22/2018												Dec-17	16.780	Work in progress		
94	BRC Austhawan, Nalanda	Nalanda	Patna East	2/4/2017	M/s Nikhil Sri Enterprises 9430030033	5/3/2018												Dec-17	20.560	Work in progress		
95	BRC Rahui, Nalanda	Nalanda	Patna East	4/13/2017	Arbind Prasad 9431258802	7/12/2018												Dec-17	26.350	Work in progress		
96	BRC Ekangarsarai, Nalanda	Nalanda	Patna East	12/6/2016	M/s Narayani Buildcon & Construction 7631035471	3/5/2018												Dec-17	32.310	Work in progress		
97	BRC Silaw, Nalanda	Nalanda	Patna East	1/17/2017	Bhola Singh 9631995365	4/16/2018												Nov-17	27.720	Work in progress		
98	BRC Katrisarai, Nalanda	Nalanda	Patna East	3/3/2017	Ashok Kumar 9431258621	6/2/2018												Oct-17	37.710	Work in progress		
99	BRC Karaiparsurai, Nalanda	Nalanda	Patna East																		Not Started	Retender case
100	BRC Chakki, Buxar	Buxar	Patna West	6/30/2017	Laxmi Constructions 9931299615																Work in progress	
101	BRC Buxar	Buxar	Patna West	6/30/2017	M/s Shri Krishana Construction 9470802866																Work in progress	
102	BRC Chausa, Buxar	Buxar	Patna West	10/29/2016	Govind Kumar Singh 9507064013																Work in progress	
103	BRC Ramgarh, Kaimur	Kaimur	Patna West	5/5/2017	Vijay Vardhan 9430895791, 9430227778	8/4/2018												Jan-18		Work in progress		
104	BRC Chainpur, Kaimur	Kaimur	Patna West	5/5/2017	Vijay Vardhan 9430895791, 9430227778	8/4/2018												Dec-17	14.820	Work in progress		
105	BRC Bhagwanpur, Kaimur	Kaimur	Patna West	4/26/2017	Ram Lal Paswan 9934203317	7/25/2018												Dec-17	18.990	Work in progress		

Sl. No.	Name of Scheme	Name of District	BSEIDC Division	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Committed Date of Completion	Up to date Exp.	Work Stage	Remarks	
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing					Complete
					INDEX	Stage Completed	In Progress														
106	BRC Dinara, Rohtas	Rohtas	Patna West	2/22/2017	M/s S A B Construction 7250583221	5/21/2018												Sep-17	52.930	Work in progress	
107	BRC Karahgar, Rohtas	Rohtas	Patna West	4/15/2017	Smriti Technocrat Pvt Ltd 9135716060	7/14/2018												Nov-17	28.190	Work in progress	
108	BRC Kochas, Rohtas	Rohtas	Patna West	9/15/2017	Sanjay Singh 9431434130	12/14/2018												Jan-18		Work in progress	
109	BRC Tilauthu, Rohtas	Rohtas	Patna West	12/16/2016	Ishika Construction 9955514472	3/15/2018													70.880	Completed	
110	BRC Karakat, Rohtas	Rohtas	Patna West	8/23/2017	Lav Kumar Singh 9939663487, 8298711493	11/22/2018														Work in progress	
111	BRC Dawat, Rohtas	Rohtas	Patna West	6/13/2017	Shalendra Kumar 9431679615	9/12/2018												Nov-17	36.840	Work in progress	
112	BRC Purnea East	Purnea	Purnea	1/31/2017	Rajesh Kumar 8405012179	4/30/2018												Dec-17	32.950	Work in progress	
113	BRC Baisi, Purnea	Purnea	Purnea	2/3/2017	Parasnath Construction 9431097240	5/2/2018												Oct-17	50.650	Work in progress	
114	BRC Amour, Purnea	Purnea	Purnea	2/3/2017	Parasnath Construction 9431097240	5/2/2018												Nov-17	49.390	Work in progress	
115	BRC Dhamdaha, Purnea	Purnea	Purnea	3/20/2017	Kumar Chaman 7352999201	6/19/2018												Jan-18	26.240	Work in progress	
116	BRC Banmankhi, Purnea	Purnea	Purnea	2/3/2017	Parasnath Construction 9431097240	5/2/2018												Oct-17	37.830	Work in progress	
117	BRC Narpatganj, Araria	Araria	Purnea	10/19/2016	Binod Yadav 9534413473															Work in progress	
118	BRC Araria	Araria	Purnea	4/13/2017	Shashi Ranjan 7488173962															Work in progress	
119	BRC Jokihat, Araria	Araria	Purnea	6/30/2017	Anwar Hussain 9472021202															Work in progress	
120	BRC Bhargama, Araria	Araria	Purnea	2/22/2017	Kunal Kush 9431284182	5/21/2018												Jan-18	21.310	Work in progress	



Sl. No.	Name of Scheme	Name of District	BSEIDC Division	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Committed Date of Completion	Up to date Exp.	Work Stage	Remarks
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing				
					<b>INDEX</b>	<b>Stage Completed</b>														
121	BRC Kursakata, Araria	Araria	Purnea	3/13/2018	Anwar Hussain, Officers Colony, Mirchahari, Katihar	6/12/2019												Work in progress		
122	BRC Mansahi, Katihar	Katihar	Purnea	8/10/2017	M/s Moti Lal Agarwal 919431229375	11/9/2018												Work in progress		
123	BRC Manihari, Katihar	Katihar	Purnea	2/5/2018	Mahmad Jafiruddin 8051267203	5/4/2019												Work in progress		
124	BRC Pranpur, Katihar	Katihar	Purnea	8/10/2017	M/s Moti Lal Agarwal 919431229375	11/9/2018												Work in progress		
125	BRC Kadwa, Katihar	Katihar	Purnea	9/8/2017	Prakash Kumar Sah 9162909186	12/7/2018									Feb-18	21.570		Work in progress		
126	BRC Barsoi, Katihar	Katihar	Purnea	11/30/2017	M/s Motilal Agarwal 9431229375	3/1/2019												Work in progress		
127	BRC Azamnagar, Katihar	Katihar	Purnea	11/22/2017	Pankaj Kumar Singh 9431229327	2/21/2019												Work in progress		
128	BRC Terhagach, Kishanganj	Kishanganj	Purnea	1/24/2017	Navnit Kumar 8541818406	4/23/2018									Dec-17	25.460		Work in progress		
129	BRC Thakurganj, Kishanganj	Kishanganj	Purnea	12/21/2017	M/s Excellent Construction 9472021967	3/20/2019												Work in progress		
130	BRC Pothia, Kishanganj	Kishanganj	Purnea	12/21/2017	M/s Excellent Construction 9472021967	3/20/2019												Work in progress		
131	BRC Ekma, Saran	Saran	Saran	3/21/2017	Asiana Construction Pvt. Ltd. 9431088485	6/20/2018									Dec-17	24.260		Work in progress		
132	BRC Baniyapur, Saran	Saran	Saran	6/29/2017	Samrandra Kumar Singh, 9570290401													Work in progress		
133	BRC Masrak, Saran	Saran	Saran	6/14/2017	Vijay Narayan Singh 9470059120	9/13/2018												Work in progress		
134	BRC Marhowrah, Saran	Saran	Saran	6/29/2017	Samrandra Kumar Singh 9570290401													Work in progress		
135	BRC Amnour, Saran	Saran	Saran	5/8/2017	Mohan Prasad Developers & Const. Pvt. td. 9931019004	8/7/2018												Not Started	Land problem	

Sl. No.	Name of Scheme	Name of District	BSEIDC Division	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Committed Date of Completion	Up to date Exp.	Work Stage	Remarks
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing				
					INDEX	Stage Completed														
136	BRC Dariyapur, Saran	Saran	Saran	1/19/2017	Chandra Bhushan Prasad 9939325343	4/18/2018										Dec-17	28.590	Work in progress		
137	BRC Garkha, Saran	Saran	Saran	6/14/2017	Vijay Narayan Singh 9470059120	9/13/2018										Jan-18		Work in progress		
138	BRC Darauli, Siwan	Siwan	Saran	5/16/2017	M/s Pratap Construction 9953584047	8/15/2018										Jan-18	11.070	Work in progress		
139	BRC Hussainganj, Siwan	Siwan	Saran	8/9/2017	Balindra Chaudhary 8804119555	11/8/2018												Work in progress		
140	BRC Mairwa, Siwan	Siwan	Saran	8/9/2017	Balindra Chaudhary 8804119555	11/8/2018										Jan-18	20.890	Work in progress		
141	BRC Basantpur, Siwan	Siwan	Saran	4/28/2017	Asiana Construction Pvt. Ltd. 9431088485	7/27/2018										Dec-17	35.840	Work in progress		
142	BRC Maharajganj, Siwan	Siwan	Saran	9/25/2017	Renu Devi 9931003551	12/24/2018												Work in progress		
143	BRC Bhagwanpur, Siwan	Siwan	Saran	3/21/2017	Asiana Construction Pvt. Ltd. 9431088485	6/20/2018										Dec-17	17.033	Work in progress		
144	BRC Hasanpur, Siwan	Siwan	Saran	12/22/2017	Krishnapalli Construction Pvt. Ltd.	3/21/2019												Work in progress		
145	BRC Uchkagaon, Gopalganj	Gopalganj	Saran	9/20/2017	Raj Tanay Rai Const. Pvt. Ltd. 9431812498, 9801764647	12/19/2018												Work in progress		
146	BRC Sidhwalia, Gopalganj	Gopalganj	Saran	5/23/2017	Ram Pukar Prasad 9631395563	8/22/2018										Jan-18	14.160	Work in progress		
147	BRC Bhore, Gopalganj	Gopalganj	Saran	4/8/2017	Giridhar Gopal Construction Pvt. Ltd. 9973556452	7/7/2018										Jan-18	17.959	Work in progress		
148	BRC Bijaipur, Gopalganj	Gopalganj	Saran	1/16/2017	Prem Sagar Yadav 7763953930	4/15/2018										Dec-17	18.675	Work in progress		
149	BRC Pachdevari, Gopalganj	Gopalganj	Saran															Not Started	Retender case	
150	BRC Kuchaikot, Gopalganj	Gopalganj	Saran	9/8/2017	Rohan Construction Pvt. Ltd., Parewa Airport Road, Ward No.													Not Started	Land problem	

Sl. No.	Name of Scheme	Name of District	BSEIDC Division	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status								Committed Date of Completion	Up to date Exp.	Work Stage	Remarks	
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL					2ndF RL
					<b>INDEX</b>	<b>Stage Completed</b>	<b>In Progress</b>												
151	BRC Motipur, Muzaffarpur	Muzaffarpur	Tirhut East	8/21/2017	Kameshwar Prasad Singh 9507383184	11/20/2018												Work in progress	
152	BRC Gaighat, Muzaffarpur	Muzaffarpur	Tirhut East	3/6/2018	Bino Kumar Singh 8595216685	6/5/2019												Work in progress	
153	BRC Aurai, Muzaffarpur	Muzaffarpur	Tirhut East	5/3/2017	Manoj Kumar Singh 7870317817	8/2/2018												Work in progress	
154	BRC Bandra, Muzaffarpur	Muzaffarpur	Tirhut East	2/7/2017	Manoj Kumar 9931470561	5/6/2018									Oct-17	32.500	Work in progress		
155	BRC Minapur, Muzaffarpur	Muzaffarpur	Tirhut East	5/3/2017	Manoj Kumar Singh 7870317817	8/2/2018											Work in progress		
156	BRC Rega, Sitamarhi	Sitamarhi	Tirhut East	11/7/2017	Mukesh Kumar 99344665703	2/6/2019											Work in progress		
157	BRC Majorgang, Sitamarhi	Sitamarhi	Tirhut East	1/30/2018	Manohar Kumar 9430218256	4/29/2019											Work in progress		
158	BRC Pupri, Sitamarhi	Sitamarhi	Tirhut East	5/16/2017	Rajeev Kumar Singh 9939219159	8/15/2018									Mar-18	11.225	Work in progress		
159	BRC Barthnaha, Sitamarhi	Sitamarhi	Tirhut East	10/29/2016	Mukesh Kumar 99344665703												Work in progress		
160	BRC Runisaidpur, Sitamarhi	Sitamarhi	Tirhut East	5/3/2017	Manoj Kumar Singh 7870317817	8/2/2018									Jan-18	44.700	Work in progress		
161	BRC Suppi, Sitamarhi	Sitamarhi	Tirhut East	1/11/2017	Amresh Kumar 9525120333	4/10/2018									Dec-17	15.600	Work in progress		
162	BRC Bhagwanpur, Vaishali	Vaishali	Tirhut East	4/13/2017	Akash Kumar 9334362048												Not Started	Land problem	
163	BRC Raghobpur, Vaishali	Vaishali	Tirhut East	9/8/2017	Shristi Developers 9334310004												Work in progress		
164	BRC Desari, Vaishali	Vaishali	Tirhut East	12/31/2016	Rohit Raj Construction Pvt Ltd 9931059796	3/30/2018									Dec-17	25.640	Work in progress		
165	BRC Bidupur, Vaishali	Vaishali	Tirhut East	12/31/2016	Rohit Raj Construction Pvt Ltd 9931059796	3/30/2018									Nov-17	33.530	Work in progress		

Sl. No.	Name of Scheme	Name of District	BSEIDC Division	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Committed Date of Completion	Up to date Exp.	Work Stage	Remarks	
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing					Complete
					INDEX	Stage Completed	In Progress														
166	BRC Jandaha, Vaishali	Vaishali	Tirhut East	5/22/2017	Ranjan Gayatri Const. Pvt. Ltd.	8/21/2018													16.290	Work in progress	
167	BRC Mahua, Vaishali	Vaishali	Tirhut East	2/13/2017	Rohit Raj Construction Pvt Ltd 9931059796	5/12/2018												Nov-17	31.220	Work in progress	
168	BRC Garoul, Vaishali	Vaishali	Tirhut East	2/13/2017	Rohit Raj Construction Pvt Ltd 9931059796	5/12/2018												Nov-17	36.700	Work in progress	
169	BRC Sangrampur, E. Champaran	East Champaran	Tirhut West	12/23/2016	Arun Kumar 9470421603	3/22/2018												Jan-18	45.940	Work in progress	
170	BRC Kalyanpur, E. Champaran	East Champaran	Tirhut West	12/12/2017	Arun Kumar 9470847145	3/11/2019														Work in progress	
171	BRC Chakia, E. Champaran	East Champaran	Tirhut West	5/8/2017	Keshav Kumar Keshri 9430096435	8/7/2018												Jan-18	43.050	Work in progress	
172	BRC Sugauli, E. Champaran	East Champaran	Tirhut West	5/8/2017	Keshav Kumar Keshri 9430096435	8/7/2018												Jan-18	15.680	Work in progress	
173	BRC Madhuban, E. Champaran	East Champaran	Tirhut West	12/21/2016	Dhiraj Kumar Pandey 9430214702	3/20/2018												Dec-17	39.203	Work in progress	
174	BRC Patahi, E. Champaran	East Champaran	Tirhut West	1/30/2017	Satish Narayan Singh	4/29/2018												Jan-18	28.290	Work in progress	
175	BRC Raxaul, E. Champaran	East Champaran	Tirhut West	12/13/2017	Rohan Construction Pvt. Ltd.	3/12/2019														Work in progress	
176	BRC Adapur, E. Champaran	East Champaran	Tirhut West	5/24/2017	M/s Maa Vaishno Construction	8/23/2018												Mar-18	17.140	Work in progress	
177	BRC Bankatwa, E. Champaran	East Champaran	Tirhut West	6/29/2017	Harikishore Prasad Gupta 9955485652															Work in progress	
178	BRC Dhaka, E. Champaran	East Champaran	Tirhut West	12/11/2017	Ms Efti Construction 9523998000	3/10/2019														Work in progress	
179	BRC Bairia, W. Champaran	West Champaran	Tirhut West	12/26/2017	Suraj Kumar Kushvaha 9955010601	3/25/2019														Work in progress	
180	BRC Narkatiaganj, W. Champaran	West Champaran	Tirhut West	4/28/2017	Khurshid Alam 9955971081	7/27/2018												Feb-18	23.460	Work in progress	

Sl. No.	Name of Scheme	Name of District	BSEIDC Division	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status									Committed Date of Completion	Up to date Exp.	Work Stage	Remarks	
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL					Finishing
					<b>INDEX</b>	<b>Stage Completed</b>	<b>In Progress</b>													
181	BRC Sikta, W. Champaran	West Champaran	Tirhut West	4/27/2017	Santosh Bhagat	7/26/2018											Feb-18	12.240	Work in progress	
182	BRC Bhithan, W. Champaran	West Champaran	Tirhut West	9/8/2017	Mata Vaisno & Chandel														Work in progress	
183	BRC Lauriya, W. Champaran	West Champaran	Tirhut West	1/18/2017	Awadhesh Shukla 9431203836	4/17/2018											Dec-17	40.450	Work in progress	
184	BRC Piprasi, W. Champaran	West Champaran	Tirhut West	9/8/2017	Sharda Chandel Contract														Work in progress	
185	BRC Majhaulia, W. Champaran	West Champaran	Tirhut West	1/24/2017	Raj Kishore Akela 9507118626	4/23/2018											Dec-17	38.970	Work in progress	