

Bihar State Educational Infrastructure Development Corporation Limited, Patna
Physical Status of Construction of sactioned 193 Girls Hostel (2009-10 & 2010-11)

Report Dated: 31/03/2019

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Name of Agency	Completion Time	Physical Status								Remarks		
								Not Started	Lay out	Foun dation	Plin th	Groun d floor		1st Floor			Fin ish ing	Com plet e
												LL	RL	LL	RL			
1	GH-112-1	2010-11	Arwal	Karpi	High School, Karpi	Kaushlendra Kumar	12 Months										Inaugurated 16.07.2016. Handover	
2	GH-112-2	2010-11	Arwal	Arwal	Balika High School, Arwal	Kaushlendra Kumar	12 Months										Inaugurated 16.07.2016. Handover	
3	GH-09-1	2009-10	Aurangabad	Madanpur	Anugrah H.S., Madanpur	Jay Kumar, New Area, Nutan Nagar, Gaya- 823001	12 Months										Inaugurated. Handover	
4	GH-09-2	2009-10	Aurangabad	Rafiganj	R.B.R. High School, Rafiganj	Jay Kumar, New Area, Nutan Nagar, Gaya- 823001	12 Months										Inaugurated. Handover	
5	GH-148-1	2010-11	Banka	Rajaoun	R.H.S, Douni	Lalan Kumar	12 Months										Inaugurated. Handover	
6	GH-30-1	2009-10	Bhagalpur	Sanhoula	M.S., Arar, ☐	Kailash Prasad Yadav, Babu Tola, Banka.	12 Months										Inaugurated. Handover	
7	GH-31-2	2009-10	Bhagalpur	Narayanpur	M.S., Manoharpur,	Shristi Developers Pvt. Ltd., Patna city	12 Months										Inaugurated 16.07.2016. Handover	
8	GH-143-1	2010-11	Bhagalpur	Pirpaiti	M.S, Simanpur	M/S Rungta Enterprises	12 Months										Inaugurated. Handover	
9	GH-143-2	2010-11	Bhagalpur	Kahalgaoon	R. S. H.S, Rampur	M/S Rungta Enterprises	12 Months										Inaugurated. Handover	
10	GH-143-3	2010-11	Bhagalpur	Sabour	H.S, Mamalkha	M/S Rungta Enterprises	12 Months										Inaugurated. Handover	
11	GH-144-1	2010-11	Bhagalpur	Goradih	M.S, Goradih	M/S Kuhu Construction	12 Months										Inaugurated. Handover	

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Name of Agency	Completion Time	Physical Status								Remarks		
								No t Sta rte d	La yo ut	Fo un da tion	Pli nt h	Groun d floor		1st Floor			Fin ish ing	Com plet e
												LL	RL	LL	RL			
12	GH-144-2	2010-11	Bhagalpur	Sultanganj	K.N.S.M.H.S, Sultanganj	M/S Kuhu Construction	12 Months										Inaugurated. Handover	
13	GH-145-1	2010-11	Bhagalpur	Bihpur	H.S, Jairampur	M/s Dayaram Singh	12 Months										Inaugurated. Handover	
14	GH-145-2	2010-11	Bhagalpur	Naugachhia	H.S, Sahu Parbatta	M/s Dayaram Singh	12 Months										Inaugurated. Handover	
15	GH-146-1	2010-11	Bhagalpur	Gopalpur	Proj. Girls H.S, Saidpur	M/s Dayaram Singh	12 Months										Inaugurated. Handover	
16	GH-147-1	2010-11	Bhagalpur	Shahkund	Proj. H.S, Shahkund	Lalan Kumar	12 Months										Inaugurated. Handover	
17	GH-147-2	2010-11	Bhagalpur	Jagdishpur	Proj. Girls H.S, Jagdishpur	Lalan Kumar	12 Months										Inaugurated. Handover	
18	GH-07-1	2009-10	Bhojpur	Agioan	D.N.H.S., Gorpa	Rakesh Chaubey, AT-JakkiBigha, Dehri-on-Sone, Distt.-Rohtas	12 Months										Handover	
19	GH-08-1	2009-10	Bhojpur	Jagdishpur	Janta H.S., Baligaw	Himshikha Construction Pvt. Ltd., Setielite Road, Mecon Colony, Doranda, Ranchi-2.	12 Months										Handover	
20	GH-109-1	2010-11	Buxar	Rajpur	H.S.Rajpur Compound	Sanjay Kumar 9931589813	12 Months										Inaugurated 16.07.2017. Handover	
21	GH-109-2	2010-11	Buxar	Itarhi	H.S.Itarhi	Sanjay Kumar 9931589813	12 Months										Inaugurated 16.07.2017. Handover	
22	GH-109-3	2010-11	Buxar	Nawanagar	H.S. Nawanagar	Sanjay Kumar 9931589813	12 Months										Inaugurated 16.07.2016. Handover	
23	GH-133-1	2010-11	Darbhanga	Keoti	R. S. H.S, Keoti	Avneesh Enterprises	12 Months										Inaugurated. Handover	
24	GH-133-2	2010-11	Darbhanga	Ghanshyampur	H.S, Pohadidibela	Avneesh Enterprises	12 Months										Inaugurated. Handover	

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Name of Agency	Completion Time	Physical Status								Remarks		
								No t Sta rte d	La yo ut	Fo un da tion	Pli nt h	Groun d floor		1st Floor			Fin ish ing	Com plet e
												LL	RL	LL	RL			
25	GH-134-1	2010-11	Darbhanga	Kusheswara	M.S, Kushe .Sthan	Avneesh Enterprises	12 Months										Inaugurated. Handover	
26	GH-134-2	2010-11	Darbhanga	Hanuman Nagar	G..H. S.Kolhanta Patori	Avneesh Enterprises	12 Months										Inaugurated. Handover	
27	GH-135-2	2010-11	Darbhanga	Manigachhi	H.S, Balour	Avneesh Enterprises	12 Months										Inaugurated. Handover	
28	GH-135-3	2010-11	Darbhanga	Tardih	H.S, Narainpur	Avneesh Enterprises	12 Months										Inaugurated. Handover	
29	GH-116-2	2010-11	East Champaran	Kalyanpur	K.G.B.N., Kalyanpur	Sushil kumar	12 Months										Inaugurated 16.07.2016	
30	GH-117-1	2010-11	East Champaran	Dhaka	K.G.B.N., Dhaka	Combined Builder vijay Bharti	12 Months										Inaugurated 16.07.2016. Handover	
31	GH-117-2	2010-11	East Champaran	Ghorasahan	K.G.B.N.,Ghorasahan	Combined Builder vijay Bharti	12 Months										Inaugurated 16.07.2016. Handover	
32	GH-118-1	2010-11	East Champaran	Kesariya	K.G.B.N., Kesariya	Hitendra kr. Mishra	12 Months										Inaugurated 16.07.2016. Handover	
33	GH-118-2	2010-11	East Champaran	Kotwa	K.G.B.N., Kotwa	Hitendra kr. Mishra	12 Months										Inaugurated 2017. Handover	
34	GH-118-3	2010-11	East Champaran	Sangrampur	K.G.B.N., Sangrampur	Hitendra kr. Mishra	12 Months										Inaugurated 2017	
35	GH-129-1	2010-11	Gopalganj	Baikunthpur	H.S, Sirsa	Shiv Shankar Singh Construction Pvt. Ltd	12 Months										Inaugurated. Handover	
36	GH-129-2	2010-11	Gopalganj	Sidhwaliya	H.S, Mahamadpur	Shiv Shankar Singh Construction Pvt. Ltd	12 Months										Inaugurated. Handover	
37	GH-129-3	2010-11	Gopalganj	Manjha	H.S, Manjha(old) / H.S. Dharm Parsa (New)	Shiv Shankar Singh Construction Pvt. Ltd	12 Months										Location Changed on 27.08.15. Handover	

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Name of Agency	Completion Time	Physical Status								Remarks		
								No t Sta rte d	La yo ut	Fo un da tio n	Pli nt h	Groun d floor		1st Floor			Fin ish ing	Com plet e
												LL	RL	LL	RL			
38	GH-130-1	2010-11	Gopalganj	Panchdewari	H.S, Jamunaha Bazar	Anand Mishra	12 Months										Inaugurated. Handover	
39	GH-132-1	2010-11	Gopalganj	Kuchaikote	H.S, Sonekola	M/S Saheb Singh Construction	12 Months										Inaugurated. Handover	
40	GH-132-2	2010-11	Gopalganj	Gopalganj	S.S Girls Inter School, Gopalganj	M/S Saheb Singh Construction	12 Months										Inaugurated. Handover	
41	GH-150-1	2010-11	Jamui	Khaira	Project G.H.S, Khaira	Ashok & Co Nivas p(ltd)	12 Months										Inaugurated. Handover	
42	GH-150-2	2010-11	Jamui	Sono	Project H.S, Sona	Ashok & Co Nivas p(ltd)	12 Months										Inaugurated. Handover	
43	GH-111-1	2010-11	Kaimur	Durgawati	K.G.B.V. Compound	Ajay Kumar singh	12 Months										Inaugurated. Handover	
44	GH-111-2	2010-11	Kaimur	Adhaura	H. S. Adhaura	Ajay Kumar singh	12 Months										Inaugurated. Handover	
45	GH-27-1	2009-10	Katihar	Kadwa	N. C. C. Smarak H. S Balia Belon	Uma Kant Singh, Mirchaibari, Officer Colony, Katihar-854105	12 Months										Inaugurated	
46	GH-27-2	2009-10	Katihar	Balrampur	S. S., High School, Telta	Uma Kant Singh, Mirchaibari, Officer Colony, Katihar-854105	12 Months										Inaugurated	
47	GH-27-3	2009-10	Katihar	Sameli	D. G. H. S., Krishna Nagar	Uma Kant Singh, Mirchaibari, Officer Colony, Katihar-854105	12 Months										Inaugurated	
48	GH-28-1	2009-10	Katihar	Manihari	B. P. S. P. H. S., Manihari	Uma Kant Singh, Mirchaibari, Officer Colony, Katihar-854105	12 Months										Inaugurated	
49	GH-28-2	2009-10	Katihar	Azamnagar	H. S., Salmari	Uma Kant Singh, Mirchaibari, Officer Colony, Katihar-854105	12 Months										Inaugurated	
50	GH-29-2	2009-10	Katihar	Kursela	Sampat Raj Devi Girl's H.S., Kursela	M/S Amar Construction Patna	12 Months											

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Name of Agency	Completion Time	Physical Status								Remarks		
								No t Sta rte d	La yo ut	Fo un da tion	Pli nt h	Groun d floor		1st Floor			Fin ish ing	Com plet e
												LL	RL	LL	RL			
51	GH-34-2	2009-10	Lakhisarai	Pipariya	M.M.P. H.S., Walipur	Rinku Kumar, Vill- Jakarpura, P.O.- Surajgarha, Distt.- Lakhisarai.	12 Months										Inaugurated 16.07.2016. Handover	
52	GH-15-1	2009-10	Madhubani	Madhepur	H.S. Madhepur*	Avneesh Enterprises Ghaziabad	12 Months										Inaugurated 16.07.2016. Handover	
53	GH-15-2	2009-10	Madhubani	Lakhanaur	P Girl H.S. Lakhanaur*	Avneesh Enterprises Ghaziabad	12 Months										Inaugurated 16.07.2016. Handover	
54	GH-15-3	2009-10	Madhubani	Andarathari	M.S., Andarathari	Avneesh Enterprises Ghaziabad	12 Months										Inaugurated 16.07.2016	
55	GH-16-2	2009-10	Madhubani	Pandaul	Anup Lal Project Girls H.S. Barmotra Pandaul*	M/S Laxman Sharma	12 Months										Inaugurated 16.07.2016. Handover	
56	GH-16-3	2009-10	Madhubani	Babubarhi	M.S., Bhupatti	M/S Laxman Sharma	12 Months										Inaugurated 16.07.2016. Handover	
57	GH-17-2	2009-10	Madhubani	Jainagar	M.S., Dullipatti	Rajesh Kumar Patna	12 Months										Inaugurated. Handover	
58	GH-18-1	2009-10	Madhubani	Basopatti	H.S. Basopatti *	Avneesh Enterprises Ghaziabad	12 Months										Handover	
59	GH-18-2	2009-10	Madhubani	Madhwapur	H.S. Madhwapur*	Avneesh Enterprises Ghaziabad	12 Months										Handover	
60	GH-18-3	2009-10	Madhubani	Ghoghardiha	H.S., Dewadh	Avneesh Enterprises Ghaziabad	12 Months										Handover	
61	GH-136-2	2010-11	Madhubani	Harlakhi	H.S, Umgau	Sunil Kumar Purvey	12 Months										Inaugurated. Handover	
62	GH-33-1	2009-10	Munger	Haveli Kharagpur	Govt.+2 H.S., Haweli Kharagpur	Shristi Developers Pvt. Ltd., Patna city	12 Months										Inaugurated	
63	GH-33-3	2009-10	Munger	Tetiabamber	Jagannath H.S Tetia Bamber	Shristi Developers Pvt. Ltd., Patna city	12 Months										Inaugurated	

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Name of Agency	Completion Time	Physical Status								Remarks		
								No t Sta rte d	La yo ut	Fo un da tion	Pli nt h	Groun d floor		1st Floor			Fin ish ing	Com plet e
												LL	RL	LL	RL			
64	GH-101-1	2010-11	Patna	Daniyawa	Rajkiyakrit H.S., Sigariyawa	Shristi Developers Pvt. Ltd Krishiutpadan Bazar Samiti Katra Bazar Patna City	12 Months										Inaugurated 16.07.2016. Handover	
65	GH-101-2	2010-11	Patna	Khusrupur	Rajkiyakrit Mahadeo H.S., Fatuwa, Khusrupur	Shristi Developers Pvt. Ltd Krishiutpadan Bazar Samiti Katra Bazar Patna City	12 Months										Inaugurated. Handover	
66	GH-102-2	2010-11	Patna	Belchhi	Rajkiyakrit H.S., Saksohar	Satish Kusum Raj	12 Months										Inaugurated 2017. Handover	
67	GH-103-1	2010-11	Patna	Paliganj	Rajkiyakrit H.S., Paliganj	M/s Vivek & co.8/m/23 Bahadurpur Housing colony, Patna-26	12 Months										Inaugurated 2017. Handover	
68	GH-103-2	2010-11	Patna	Dulhin Bazar	Banshidhari H.S., Bharatpura	M/s Vivek & co.8/m/23 Bahadurpur Housing colony, Patna-26	12 Months										Inaugurated 2017. Handover	
69	GH-103-3	2010-11	Patna	Bikram	Parwati H.S., Bikram	M/s Vivek & co.8/m/23 Bahadurpur Housing colony, Patna-26	12 Months										Inaugurated. Handover	
70	GH-104-1	2010-11	Patna	Masaurih	Smt. Girija Kuwar H.S., Masaurih	Shristi Developers pvt.Ltd Krishiutpadan Bazar Samiti Katra Bazar Patna City	12 Months										Inaugurated 2017. Handover	
71	GH-104-2	2010-11	Patna	Punpun	Sahid Ramanand R. Govind H.S., Punpun	Shristi Developers pvt.Ltd Krishiutpadan Bazar Samiti Katra Bazar Patna City	12 Months										Inaugurated 2017. Handover	
72	GH-105-2	2010-11	Patna	Danapur	Baldeo Senior Secondary School, Danapur	M/s Vivek & co.8/m/23 Bahadurpur Housing colony, Patna-26	12 Months										Inaugurated. Handover	
73	GH-105-3	2010-11	Patna	Maner	Rajkiyakrit H/S, Maner	M/s Vivek & co.8/m/23 Bahadurpur Housing colony, Patna-26	12 Months										Handover	
74	GH-106-1	2010-11	Patna	Mokama	Railway Aided H.S., Mokama	M/S Rama Construction	12 Months										Inaugurated. Handover	
75	GH-106-2	2010-11	Patna	Ghoswari	Rajkiyakrit H.S., Kumhra	M/S Rama Construction	12 Months										Inaugurated. Handover	
76	GH-107-1	2010-11	Patna	Barh	Rajkiyakrit Anugrah Narayan Singh Senior Secondary School, Barh	Ramakant Singh	12 Months										Inaugurated. Handover	

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Name of Agency	Completion Time	Physical Status								Remarks		
								No t Sta rte d	La yo ut	Fo un da tio n	Pli nt h	Groun d floor		1st Floor			Fin ish ing	Com plet e
												LL	RL	LL	RL			
77	GH-108-1	2010-11	Patna	Naubatpur	Rajkiyakrit H.S., Amarpura	M/s Ananya Construction	12 Months										Inaugurated. Handover	
78	GH-108-2	2010-11	Patna	Sampatchak	Gramin S.S.School Chakbairiya, Patna	M/s Ananya Construction	12 Months										Inaugurated. Handover	
79	GH-22-1	2009-10	Purnea	Dhamdaha	H.S., Dhamdaha	Chandan Abhishek, Vill-Araria, Azad Nagar, Distt.-Araria.	12 Months										Inaugurated 2017	
80	GH-24-2	2009-10	Purnea	Jalalgarh	N.D Rungata H.S., Jalalgarh	Rajendra Prasad Poddar	12 Months										Inaugurated. Handover	
81	GH-24-3	2009-10	Purnea	Kasba	Kalanand H.S., Garabnaili	Rajendra Prasad Poddar	12 Months										Inaugurated. Handover	
82	GH-110-1	2010-11	Rohtas	Chenari	Middle School, Khurmabad, Chenari	Manoj kumar singh	12 Months										Inaugurated. Handover	
83	GH-141-1	2010-11	Saharsa	Kahra	Govt. Girls H. S, Saharsa	Ashok Kumar	12 Months										Inaugurated	
84	GH-141-2	2010-11	Saharsa	Saur Bazar	Gajadhar Sahu H.S, Saur Bazar	Ashok Kumar	12 Months										Inaugurated	
85	GH-142-2	2010-11	Saharsa	Sonbarsa	Sir Hariballabh Inst.	Ashok Kumar	12 Months										Inaugurated 2017	
86	GH-19-2	2009-10	Samastipur	Bithan	H.S., Bithan	Binod Kumar Singh, AT+P.O- Ahmadpur,	12 Months										Inaugurated. Handover	
87	GH-20-1	2009-10	Samastipur	Warisnagar	M.S., Hajpurwa, Warisnagar	Sudhakant Enterprises Pvt. Ltd., Punjabi Colony, Dharpur, Samastipur.	12 Months										Inaugurated. Handover	
88	GH-137-2	2010-11	Samastipur	Pusa	Girls Int. Sch. Pusa	MS Jaysankar Kumar	12 Months										Inaugurated. Handover	
89	GH-138-1	2010-11	Samastipur	Ujiarpur	B.R.C, Ujiarpur Campus	Vinod Kumar Singh	12 Months										Inaugurated. Handover	

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Name of Agency	Completion Time	Physical Status								Remarks		
								No t Sta rte d	La yo ut	Fo un da tio n	Pli nt h	Groun d floor		1st Floor			Fin ish ing	Com plet e
												LL	RL	LL	RL			
90	GH-138-2	2010-11	Samastipur	Sarayranjan	H.S, Bathua Bujurg	Vinod Kumar Singh	12 Months										Inaugurated. Handover	
91	GH-138-3	2010-11	Samastipur	Samastipur	M. I. S. Samastipur	Vinod Kumar Singh	12 Months										Inaugurated. Handover	
92	GH-139-1	2010-11	Samastipur	Vidyapati Nagar	I.Sch.Vidyapati Nagar N	Vinod Kumar Singh	12 Months										Inaugurated. Handover	
93	GH-139-2	2010-11	Samastipur	Bibhutipur	M.S, Sirsi	Vinod Kumar Singh	12 Months										Inaugurated. Handover	
94	GH-139-3	2010-11	Samastipur	Dalsingh Sarai	C.H. I. S.Dalsingh Sarai	Vinod Kumar Singh	12 Months										Inaugurated. Handover	
95	GH-140-1	2010-11	Samastipur	Hasanpur	N.H.S, Hasanpur Road	Ray & Raj Engineering pvt Ltd	12 Months										Inaugurated. Handover	
96	GH-140-2	2010-11	Samastipur	Sihivaji nagar	H.S, Shivaji Nagar	Ray & Raj Engineering pvt Ltd	12 Months										Inaugurated. Handover	
97	GH-140-3	2010-11	Samastipur	Khanpur	I.Sch. Siropatti Khatu	Ray & Raj Engineering pvt Ltd	12 Months										Inaugurated. Handover	
98	GH-13-1	2009-10	Saran	Parsa	M.S., Bishnupur, Parsa	M/S Ananya Construction Patna	12 Months										Inaugurated. Handover	
99	GH-126-1	2010-11	Saran	Garkha	MS Chainpur Bhaiswara	Bajarangi Singh	12 Months										Handover. Handover	
100	GH-126-2	2010-11	Saran	Maker	UMS Baghakol	Bajarangi Singh	12 Months										Inaugurated. Handover	
101	GH-01-1	2009-10	Sitamarhi	Parihar	S.G.H.S., Parihar	Malti Singh, Vill+P.O-Jogiara, P.S-Jalley, Distt.-Darbhanga	12 Months										Inaugurated. Handover	
102	GH-01-2	2009-10	Sitamarhi	Sonbarsa	H.S., Bhutahi	Malti Singh, Vill+P.O-Jogiara, P.S-Jalley, Distt.-Darbhanga	12 Months										Inaugurated. Handover	

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Name of Agency	Completion Time	Physical Status								Remarks		
								No t Sta rte d	La yo ut	Fo un da tion	Pli nt h	Groun d floor		1st Floor			Fin ish ing	Com plet e
												LL	RL	LL	RL			
103	GH-01-3	2009-10	Sitamarhi	Bathnaha	H.S., Yogibana Bazar	Malti Singh, Vill+P.O-Jogiara, P.S-Jalley, Distt.-Darbhanga	12 Months										Inaugurated. Handover	
104	GH-02-1	2009-10	Sitamarhi	Parsauni	H.S., Parsauni Chowk	M/S. Maa Bhawani Construction Company, Punaura Road, Sitamarhi.	12 Months										Inaugurated 16.07.2016. Handover	
105	GH-02-2	2009-10	Sitamarhi	Riga	H.S., Rewasi	M/S. Maa Bhawani Construction Company, Punaura Road, Sitamarhi.	12 Months										Inaugurated 16.07.2016. Handover	
106	GH-02-3	2009-10	Sitamarhi	Belsand	H.S., Belsand	M/S. Maa Bhawani Construction Company, Punaura Road, Sitamarhi.	12 Months										Inaugurated 16.07.2016. Handover	
107	GH-4-1	2009-10	Sitamarhi	Sursand	Saryu H.S., Sursand	Praveen Kumar, Kailashpuri Ward No-9,Dumra Sitamarhi	12 Months										Handover	
108	GH-4-3	2009-10	Sitamarhi	Choraut	H.S., Choraut	Praveen Kumar, Kailashpuri Ward No-9,Dumra Sitamarhi	12 Months										Inaugurated 2017. Handover	
109	GH-5-1	2009-10	Sitamarhi	Bajpatti	H.S., Bajpatti	Malti Singh, Vill+P.O-Jogiara, P.S-Jalley, Distt.-Darbhanga	12 Months										Inaugurated. Handover	
110	GH-5-2	2009-10	Sitamarhi	Nanpur	H.S., Janipur	Malti Singh, Vill+P.O-Jogiara, P.S-Jalley, Distt.-Darbhanga	12 Months										Inaugurated. Handover	
111	GH-5-3	2009-10	Sitamarhi	Bokhra	H.S., Kharka	Malti Singh, Vill+P.O-Jogiara, P.S-Jalley, Distt.-Darbhanga	12 Months										Inaugurated. Handover	
112	GH-6-1	2009-10	Sitamarhi	Dumra	K.G.H.S., Dumra	Malti Singh, Vill+P.O-Jogiara, P.S-Jalley, Distt.-Darbhanga	12 Months										Inaugurated 2017. Handover	
113	GH-6-2	2009-10	Sitamarhi	Runni saidpur	H.S., Morsand	Malti Singh, Vill+P.O-Jogiara, P.S-Jalley, Distt.-Darbhanga	12 Months										Inaugurated 2017. Handover	
114	GH-127-1	2010-11	Siwan	Maharajganj	H. S. Sikatiya	Shiv Shankar Singh Construction Pvt. Ltd	12 Months										Inaugurated. Handover	
115	GH-127-2	2010-11	Siwan	Barhariya	Sri Krishan H. S. Kailgarh	Shiv Shankar Singh Construction Pvt. Ltd	12 Months										Inaugurated. Handover	

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Name of Agency	Completion Time	Physical Status								Remarks		
								No t Sta rte d	La yo ut	Fo un da tion	Pli nt h	Groun d floor		1st Floor			Fin ish ing	Com plet e
												LL	RL	LL	RL			
116	GH-127-3	2010-11	Siwan	Bhagwanpur Hatt	S. S. High School, Bhagawanpur Hatt	Shiv Shankar Singh Construction Pvt. Ltd	12 Months										Inaugurated. Handover	
117	GH-128-1	2010-11	Siwan	Goreya Kothi	Narayan Karmayogi H. S., Goreyakothi	Shiv Shankar Singh Construction Pvt. Ltd	12 Months										Inaugurated. Handover	
118	GH-128-2	2010-11	Siwan	Basantpur	H.S., Basantpur	Shiv Shankar Singh Construction Pvt. Ltd	12 Months										Inaugurated. Handover	
119	GH-128-3	2010-11	Siwan	Dharaunda	G. S. H.S., Ujaini	Shiv Shankar Singh Construction Pvt. Ltd	12 Months										Inaugurated. Handover	
120	GH-21-1	2009-10	Supaul	Raghopur	M.S., Kajayan, Raghopur	Kailash Prasad Yadav Const.Pvt. Ltd., P.O-Hulas, P.S-Raghopur, Distt.-Supaul, Pin-852111	12 Months										Inaugurated	
121	GH-21-2	2009-10	Supaul	Pratapganj	Public H.S., Pratapganj	Kailash Prasad Yadav Const.Pvt. Ltd., P.O-Hulas, P.S-Raghopur, Distt.-Supaul, Pin-852111	12 Months										Inaugurated	
122	GH-121-2	2010-11	Vaishali	Mahua	M.S. Singhara	Sai Shree Balajee Construcrction and developers pvt.Ltd	12 Months										Inaugurated. Handover	
123	GH-122-2	2010-11	Vaishali	Bidupur	S.S.V.M.H.S., Ramdauli	Shristi Developers & pvt.Ltd	12 Months										Inaugurated. Handover	
124	GH-123-1	2010-11	Vaishali	Patepur	S.R.C.H.S.,Patepur, Vaishali	Arjun Kumar, Vill- Andarkila, P.O.- Hajipur, Distt.-Vaishali.	12 Months										Inaugurated 16.07.2016. Handover	
125	GH-124-2	2010-11	Vaishali	Bhagwanpur	M.S.Ratnapura Bhagwanpur	Kejriwal & Associates, AT- 14-B, Camac Street, Top Floor, Kolkata, Pin-700017.	12 Months										Inaugurated 16.07.2016. Handover	
126	GH-124-3	2010-11	Vaishali	Chehrakala	B.N. High School, Sehan *	Kejriwal & Associates, AT- 14-B, Camac Street, Top Floor, Kolkata, Pin-700017.	12 Months										Inaugurated 2017. Handover	
127	GH-135-1	2010-11	Darbhanga	Gora Bauram	H.S, Gourabauram	Avneesh Enterprises	12 Months											
128	GH-120-1	2010-11	East Champaran	Ramgharwa	K.G.B.N., Ramgharwa	Hemant kishore Verma , M/S S.G.K. Nirmal Sansthan	12 Months											

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Name of Agency	Completion Time	Physical Status								Remarks		
								No t Sta rte d	La yo ut	Fo un da tio n	Pli nt h	Groun d floor		1st Floor			Fin ish ing	Com plet e
												LL	RL	LL	RL			
129	GH-131-1	2010-11	Gopalganj	Uchakagaon	H.S, Uchakagaon	Anand Mishra	12 Months											
130	GH-12-1	2009-10	Saran	Marhourah	U.M.S., Awari, Marhourah	M/S Nitish Raj, AT- Narayan Nagar, Rathour Nowaji Tola, P.O- Gurukul Mehiyan, Distt.- Saran.	12 Months											Inaugurated
131	GH-130-2	2010-11	Gopalganj	Bhorey	H.S, Bhore	Anand Mishra	12 Months											
132	GH-29-1	2009-10	Katihar	Falka	B. S. M. High School, Pothiya	M/S Amar Construction Patna	12 Months											
133	GH-35-1	2009-10	Lakhisarai	Halsi	High School, Halsi	Rajendra Kumar	12 Months											
134	GH-35-2	2009-10	Lakhisarai	Ramgarh Chowk	D.M H.S., Sharma	Rajendra Kumar	12 Months											
135	GH-14-1	2009-10	Madhubani	Benipatti	B.J.J.H.S. Adher*	Malti Singh, Vill+P.O-Jogiara, Near Gandhi Chowk,P.S- Jale, Distt.-Darbhanga.	12 Months											
136	GH-14-2	2009-10	Madhubani	Bisfi	H.S. Parsauni*	Malti Singh, Vill+P.O-Jogiara, Near Gandhi Chowk,P.S- Jale, Distt.-Darbhanga.	12 Months											
137	GH-149-1	2010-11	Munger	Tarapur	M.S, Tarapur	Rajendra Kumar	12 Months											
138	GH-22-2	2009-10	Purnea	Rupouli	Project Girl's H.S., Rupouli	Chandan Abhishek, Vill-Araria, Azad Nagar, Distt.-Araria.	12 Months											letter issued to contractor to start the work
139	GH-22-3	2009-10	Purnea	Bhawanipur	H. S., Bhawanipur	Chandan Abhishek, Vill-Araria, Azad Nagar, Distt.-Araria.	12 Months											letter issued to contractor to start the work
140	GH-23-1	2009-10	Purnea	Barharakothi	Shyama H.S., Bhatotar	Chandan Abhishek, Vill-Araria, Azad Nagar, Distt.-Araria.	12 Months											letter issued to contractor to start the work

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Name of Agency	Completion Time	Physical Status								Remarks		
								No t Sta rte d	La yo ut	Fo un da tio n	Pl in t h	Groun d floor		1st Floor			Fin ish ing	Com plet e
												LL	RL	LL	RL			
141	GH-23-2	2009-10	Purnea	K. Nagar	H. S., Champanagar	Chandan Abhishek, Vill-Araria, Azad Nagar, Distt.-Araria.	12 Months										letter issued to contractor to start the work	
142	GH-26-1	2009-10	Purnea	Baisa	H.S., Rauta	Birendra Kr. Singh Katihar	12 Months											
143	GH-26-2	2009-10	Purnea	Amour	Project Girl's School, Amour	Birendra Kr. Singh Katihar	12 Months											
144	GH-3-1	2009-10	Sitamarhi	Bairgania	Jaurimal H.S., Bairgania	R.S. Construction, Telhara Kala, East Champaran	12 Months										Work Stop (Letter given)/13/12/2014	
145	GH-3-2	2009-10	Sitamarhi	Suppi	H.S., Suppi	R.S. Construction, Telhara Kala, East Champaran	12 Months											
146	GH-3-3	2009-10	Sitamarhi	Majarganj	H.S., Majarganj	R.S. Construction, Telhara Kala, East Champaran	12 Months										Shuttering Running	
147	GH-10-1	2009-10	Aurangabad	Haspura	Haspura H.S., Haspura	Raj Mangal Singh	12 Months										Land Disput, due to court-stay order. PROPOSED FOR DROP.- LETTER	
148	GH-11-1	2009-10	Aurangabad	Kutumba	Govt. Middle School, Kutumba	Raj Mangal Singh	12 Months										Insufficient land. Letter to CE. PROPOSED FOR DROP.- LETTER	
149	GH-31-1	2009-10	Bhagalpur	Nathnagar	M.S., Kanjhiya,	Shristi Developers Pvt. Ltd., Patna city	12 Months										Land not available. (DROP OUT)	
150	GH-32-1	2009-10	Bhagalpur	Rangra Chowk	M.S, Rangra Chowk	M/S Krishna Construction Bhagalpur	12 Months										Land not available.	
151	GH-32-2	2009-10	Bhagalpur	Kharik Bazar	Basic Sch. Teldih*	M/S Krishna Construction Bhagalpur	12 Months										Land not available.	
152	GH-32-3	2009-10	Bhagalpur	Ishmailpur	M.S.Parvatta*	M/S Krishna Construction Bhagalpur	12 Months										Land not available.	

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Name of Agency	Completion Time	Physical Status								Remarks		
								No t Sta rte d	La yo ut	Fo un da tio n	Pli nt h	Groun d floor		1st Floor			Fin ish ing	Com plet e
												LL	RL	LL	RL			
153	GH-116-1	2010-11	East Champaran	Chakiya	K.G.B.N., Chakiya	Sushil kumar	12 Months										Land not available	
154	GH-131-2	2010-11	Gopalganj	Kateya	Kanya H.S, Kateya(old) G.A H/S Kateya	Anand Mishra	12 Months										Land Dispute	
155	GH-113-1	2010-11	Jehanabad	Jehanabad	H.S., Jehanabad	Sanjay Kumar Singh, AT-A-57, Sachivalay Colony, Kankarbagh, Patna-20	12 Months										Not started. EMD to be returned	
156	GH-113-2	2010-11	Jehanabad	Kako	H.S. Pali Bazar	Sanjay Kumar Singh, AT-A-57, Sachivalay Colony, Kankarbagh, Patna-20	12 Months										Not started. EMD to be returned	
157	GH-113-3	2010-11	Jehanabad	Ghosi	H.S. Ghosi	Sanjay Kumar Singh, AT-A-57, Sachivalay Colony, Kankarbagh, Patna-20	12 Months										Not started. EMD to be returned	
158	GH-114-1	2010-11	Jehanabad	Ratni Faridpur	H.S. Dayalbagh, Nehalpur	Kaushlendra Kumar	12 Months										Not started EMD to be returned	
159	GH-114-2	2010-11	Jehanabad	Makhdumpur	S.S. Tehta	Kaushlendra Kumar	12 Months										Low land. EMD to be returned	
160	GH-115-1	2010-11	Jehanabad	Hulashganj	H.S. Hulashganj	Maa Sherawali Constructions, Boring Patliputra Road, Road No.-03, New Patliputra Colony,	12 Months										Local problem. EMD to be returned	
161	GH-115-2	2010-11	Jehanabad	Modanganj	D.N.H.S. Bandhuganj	Maa Sherawali Constructions, Boring Patliputra Road, Road No.-03, New Patliputra Colony,	12 Months										Not Started. EMD to be returned	
162	GH-28-3	2009-10	Katihar	Pranpur	M. S., Bastol	Uma Kant Singh, Mirchaibari, Officer Colony, Katihar-854105	12 Months										Land Dispute	
163	GH-34-1	2009-10	Lakhisarai	Surajgarha	Project K. K.H., Surajgarha	Rinku Kumar, Vill- Jakarpura, P.O.- Surajgarha, Distt.- Lakhisarai.	12 Months										Land not available.	
164	GH-151-1	2010-11	Lakhisarai	Lakhisarai	M.V.M H.S.Nayatola, Lakhisarai	Lalan Kumar	12 Months										Dropped.	
165	GH-151-2	2010-11	Lakhisarai	Barahiya	S.R.R.S Girls H.S, Barahiya	Lalan Kumar	12 Months										Dropped. Land problem	

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Name of Agency	Completion Time	Physical Status								Remarks	
								Not Started	Layout	Foundation	Ground floor		1st Floor		Finishing		Complete
											LL	RL	LL	RL			
166	GH-16-1	2009-10	Madhubani	Rajnagar	R. H.S.Raj Nagar*	M/S Laxman Sharma	12 Months										Required land 125'x100' available land50'x25'
167	GH-17-1	2009-10	Madhubani	Ladania	M.S., Ladania Girl's	Rajesh Kumar Patna	12 Months										Land not available. required land 125'x100' available land25'x10'
168	GH-136-1	2010-11	Madhubani	Kaulahi	H.S, Kaulahi	Sunil Kumar Purvey	12 Months										Land not available.
169	GH-33-2	2009-10	Munger	Dharahara	K.R.S.K.H H.S., Dharahra	Shristi Developers Pvt. Ltd., Patna city	12 Months										Land not available
170	GH-102-1	2010-11	Patna	Bakhtiyarpur	Rajkiyakrit H.S., Salimpur	Satish Kusum Raj	12 Months										Land not available.
171	GH-105-1	2010-11	Patna	Patna Sadar (Gramin)	Rajkiyakrit Mahanth Hanuman Sharan H.S.School,Rajapur	M/s Vivek & co.8/m/23 Bahadurpur Housing colony, Patna-26	12 Months										Land Dispute
172	GH-107-2	2010-11	Patna	Pandarak	Laxmi Narayan Rajbanshi H.S., Dhbar	Ramakant Singh	12 Months										Sufficient land not available
173	GH-24-1	2009-10	Purnea	Purnia East	Proj. Girl's H.S., Ranipatra	Rajendra Prasad Poddar	12 Months										Land encroachment
174	GH-25-1	2009-10	Purnea	Dagarua	Abul Kalam H.S., Ichalo	M/S Satya Narayan Singh, Sri Krishnapuri, Deoghar, Jharkhand.	12 Months										Not Started. Agreement pending
175	GH-25-2	2009-10	Purnea	Srinagar	Govt. S.S., Srinagar	M/S Satya Narayan Singh, Sri Krishnapuri, Deoghar, Jharkhand.	12 Months										Not Started. Agreement pending
176	GH-25-3	2009-10	Purnea	Baisi	Proj. Girl's School Baisi	M/S Satya Narayan Singh, Sri Krishnapuri, Deoghar, Jharkhand.	12 Months										Not Started. Agreement pending
177	GH-142-1	2010-11	Saharsa	Salkhua	H.S, Salkhua	Ashok Kumar	12 Months										Land not available.
178	GH-19-1	2009-10	Samastipur	Singhia	K.G., Academy, Singhia	Binod Kumar Singh, AT+P.O- Ahmadpur,	12 Months										Land not available (required land 125'x100' available land22'x11')

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Name of Agency	Completion Time	Physical Status										Remarks
								Not Started	Layout	Foundation	Plinth	Ground floor		1st Floor		Finishing	Complete	
												LL	RL	LL	RL			
179	GH-20-2	2009-10	Samastipur	Marwa	H.S., Morwa	Sudhakant Enterprises Pvt. Ltd., Punjabi Colony, Dharpur, Samastipur.	12 Months											Land not available. (required land 125'x100' available land 18'x13')
180	GH-137-1	2010-11	Samastipur	Kalyanpur	K.G.B.V, Kalyanpur	MS Jaysankar Kumar	12 Months											Land not available. required land 125'x100' available land 17'x15'
181	GH-12-2	2009-10	Saran	Taraiyan	M.S., Gawandary, Taria	M/S Nitish Raj, AT- Narayan Nagar, Rathour Nowaji Tola, P.O- Gurukul Mehiyan, Distt.- Saran.	12 Months											Land not available.
182	GH-13-2	2009-10	Saran	Ishuapur	U.M.S., Satasi, Ishuapur	M/S Ananya Construction Patna	12 Months											Land not available.
183	GH-4-2	2009-10	Sitamarhi	Pupri	Proj. H.S., Pupri	Praveen Kumar, Kailashpuri Ward No-9, Dumra Sitamarhi	12 Months											Insufficient Land
184	GH-121-1	2010-11	Vaishali	Rajapakar	H.S., Rajapakar	Sai Shree Balajee Construction and developers pvt.Ltd	12 Months											Land Dispute
185	GH-122-1	2010-11	Vaishali	Raghopur	B.S.J.S.H.S.Fatehpur, Vaishali	Shristi Developers & pvt.Ltd	12 Months											Land problem
186	GH-122-3	2010-11	Vaishali	Deshri	H.S. Bhataulla	Shristi Developers & pvt.Ltd	12 Months											Land Problem. Mandir on land Old Building to be Dismantle
187	GH-123-2	2010-11	Vaishali	Lalganj	G.A.H/S, Lalganj	Arjun Kumar, Vill- Andarkila, P.O.- Hajipur, Distt.-Vaishali.	12 Months											Land in Field Area Headmaster Objecting To Construct
188	GH-123-3	2010-11	Vaishali	Goraul	H.S., Goraul	Arjun Kumar, Vill- Andarkila, P.O.- Hajipur, Distt.-Vaishali.	12 Months											Land in Field Area Headmaster Objecting To Construct
189	GH-124-1	2010-11	Vaishali	Vaishali	S.M.T.H.S., Vaishali	Kejriwal & Associates, AT- 14-B, Camac Street, Top Floor, Kolkata, Pin-700017.	12 Months											No approach road
190	GH-119-1	2010-11	East Champaran	Madhuwan	K.G.B.N., Madhuwan		12 Months											To be Retender

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Name of Agency	Completion Time	Physical Status										Remarks
								No t Started	La yout	Fo undation	Pli nth	Groun d floor		1st Floor		Fin ish ing	Com plet e	
												LL	RL	LL	RL			
191	GH-119-2	2010-11	East Champaran	Mehsi	K.G.B.N., Mehsi		12 Months											To be Retender
192	GH-119-3	2010-11	East Champaran	Tetariya	K.G.B.N., Tetariya		12 Months											To be Retender
193	GH-125-1	2010-11	West Champaran	Bagha-1	R.S.H.S. Parsuniform		12 Months											To be Retender
Total No. Of Girls Hostel (2009-10)					80			20	0	0	0	1	0	0	3	10	46	
Total No. Of Girls Hostel (2010-11)					113			27	0	0	0	0	0	0	1	1	84	
TOTAL					193			47	0	0	0	1	0	0	4	11	130	