

**Progress Report Related to Construction of DIET, CTE, PTEC & BIET Buildings**

*Bihar State Educational Infrastructure Development Corporation Ltd.*

Report as on dated 31 / 03 / 19

(Amount in Rs. Lac)

Sl. No.	Name of Scheme	Name of District	BSEIDC Division	Administrative Approval	Agreement Value	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status											Expenditure (in Rs. Lac)	% Physical Progress	Work Stage	Remarks											
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing					Complete										
									In Progress																									
INDEX						Stage Completed																												
1	CTE building at Bhagalpur	Bhagalpur	Bhagalpur	1131.000	970.065	Sai Highway & Builders Pvt. Ltd	25/04/16	24/10/17	IB												x	x	984.219	100.0%	Completed									
									BH																									
									GH																									
									PQ																							x	x	x
2	PTEC building at Phulwaria	Bhagalpur	Bhagalpur	1000.000	910.017	Lalan Kumar	13/10/14	12/04/16	IB															1024.694	100.0%	Completed								
									BH																									
									GH																									
									PQ																							x	x	x
3	PTEC building at Nagarpara	Bhagalpur	Bhagalpur	1000.000	934.438	Sai Highway & Builders Pvt. Ltd	02/09/15	01/03/17	IB															963.336	100.0%	Completed								
									BH																									
									GH																									
									PQ																							x	x	x
4	DIET Building at Babu Tola, Banka	Banka	Bhagalpur	1002.000	945.408	Satyendra Kumar Construction 9431130085	15/11/14	14/05/16	IB															975.815	98.0%	Completed								
									BH																									
									GH																									
									PQ	x	x	x	x	x	x	x	x	x	x	x	x	x	x					x	x	x	x	x	x	x
5	BITE Building at Madhopatti	Darbhanga	Darbhanga	1080.000	981.917	M/s Jyoti Construction	20/02/16	19/08/17	IB															1031.010	100.0%	Completed								
									BH																									
									GH																									
									PQ																							x	x	x
6	DIET Building at Kilaghat	Darbhanga	Darbhanga	1131.000	981.538	M/s Babloo Kumar Bhagat 9931132402	19/06/17	18/12/18	IB															681.220		Completed	Demolition of old building required.							
									BH																									
									GH																									
									PQ																							x	x	x
7	CTE building at Samastipur	Samastipur	Darbhanga	1131.000	952.520	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB															957.063	86.1%	Completed								
									BH																									
									GH																									
									PQ																							x	x	x
8	DIET Building at Pusa	Samastipur	Darbhanga	1002.000	980.820	Delco Infrastructure Project Ltd.	05/02/14	04/08/15	IB															546.130	53.5%	Work in progress	Work of IB not started due to existing old Bldg							
									BH																									
									GH																									
									PQ	x	x	x	x	x	x	x	x	x	x	x	x	x	x					x	x	x	x	x	x	x

Sl. No.	Name of Scheme	Name of District	BSEIDC Division	Administrative Approval	Agreement Value	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status											Expenditure (in Rs. Lac)	% Physical Progress	Work Stage	Remarks													
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing					Complete												
						<b>INDEX</b>	<b>Stage Completed</b>			<b>In Progress</b>																										
9	PTEC building at Rampur Jalalpur	Samastipur	Darbhanga	1000.000	936.154	M/s Surendra Prasad Singh	28/11/14	27/05/16	IB																	983.157	100.0%	<b>Completed</b>								
									BH																											
									GH																											
									PQ																											
10	PTEC building at Shahpur Patori	Samastipur	Darbhanga	1000.000	930.262	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB																	100.0%	<b>Completed</b>									
									BH																											
									GH																											
									PQ																											
11	DIET Building at Narar	Madhubani	Darbhanga	1002.000	1036.761	Phular Construction Pvt. Ltd 9431813608	06/03/14	05/09/15	IB																	1223.960	100.0%	<b>Completed</b>								
									BH																											
									GH																											
									PQ	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x					x	x	x	x	x	x	
12	PTEC building at Ghoghardiha	Madhubani	Darbhanga	1000.000	1032.615	Phular Construction	02/08/14	01/02/16	IB																1017.947	100.0%	<b>Completed</b>									
									BH																											
									GH																											
									PQ																											
13	CTE building at Saharsa	Saharsa	Koshi	1131.000	1023.939	R K Construction	11/08/17	10/02/19	IB																660.575		Work in progress									
									BH																											
									GH																											
									PQ																											
14	DIET Building at Suhath, Saharsa	Saharsa	Koshi	1457.014	1190.214	Umakant Singh, Officer's colony, Mirchaibari, Katihar	30/01/18	29/07/19	IB																		Not Started									
									BH																											
									GH																											
									PQ																											
15	DIET Building at Madhepura	Madhepura	Koshi	1002.000	1017.862	Delco Infrastructure	05/02/14	04/08/15	IB																774.840	72.6%	Work in progress									
									BH																											
									GH																											
									PQ	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x					x	x	x	x	x	x		
16	PTEC building at Sukhasan Manhara, Madhepura	Madhepura	Koshi	1000.000	988.182	Umakant Singh	23/12/14	22/06/16	IB																956.333	100.0%	<b>Completed</b>									
									BH																											
									GH																											
									PQ																											
17	DIET Building at Basaha	Supaul	Koshi	1480.973	1227.717	Prasad Construction and Co..	26/07/17	25/01/19	IB																899.239		Work in progress									
									BH																											
									GH																											
									PQ																											
18	CTE building at Gaya	Gaya	Magadh	1131.000	1019.392	Ramakant Singh	23/02/15	22/08/16	IB																516.031	47.1%	Work in progress									
									BH																											
									GH																											
									PQ																											

Sl. No.	Name of Scheme	Name of District	BSEIDC Division	Administrative Approval	Agreement Value	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status									Expenditure (in Rs. Lac)	% Physical Progress	Work Stage	Remarks
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL				
						<b>INDEX</b>	<b>Stage Completed</b>														
19	PTEC building at Sherghati	Gaya	Magadh	1000.000	934.310	Budha Infrastructure Pvt. Ltd	03/02/16	02/08/17	IB												
									BH												
									GH												
									PQ				x	x	x	x					
20	CTE building at Tarar	Aurangabad	Magadh	1351.401	1094.031	Prasad Associates	20/07/17	19/01/19	IB												
									BH												
									GH												
									PQ				x	x	x	x					
21	DIET Building at Tarar	Aurangabad	Magadh	1002.000	978.771	Satyendra Kumar Construction 9431130085	05/05/16	04/11/17	IB												
									BH												
									GH												
									PQ				x	x	x	x					
22	PTEC building at Shahpur	Aurangabad	Magadh	1000.000	919.552	M/s Hariom Construction	06/06/14	05/12/15	IB												
									BH												
									GH												
									PQ				x	x	x	x					
23	DIET Building at Jawahar Nagar	Nawada	Magadh	1131.000	981.611	Satyendra Kumar Construction 9431130085	15/11/14	14/05/16	IB												
									BH												
									GH												
									PQ				x	x	x	x					
24	DIET Building at Haibatpur	Arwal	Magadh	1378.650	1112.670	Ms Raj Construction	11/12/17	10/06/19	IB												
									BH												
									GH												
									PQ				x	x	x	x					
25	DIET Building at Dogra, Hulasganj	Jehanabad	Magadh	1349.601	1207.492	Kauslender Kumar Jehanabad	08/02/19	07/08/20	IB												
									BH												
									GH												
									PQ				x	x	x	x					
26	CTE building at Haweli Kharagpur	Munger	Munger	1359.379	1117.089	Rajendra Pd Yadav, Shastrinagar, Munger 8409097566	20/01/18	19/07/19	IB												
									BH												
									GH												
									PQ				x	x	x	x					
27	DIET Building at Purabsarai	Munger	Munger	1131.000	1012.762	Satya Narayan Singh	15/06/15	14/12/16	IB												
									BH												
									GH												
									PQ				x	x	x	x					
28	PTEC building at Haweli Kharagpur	Munger	Munger	1000.000	971.945	Budha Infrastructure Pvt. Ltd, Hanuman Nagar, Kharagpur	03/02/16	02/08/17	IB												
									BH												
									GH												
									PQ				x	x	x	x					

Sl. No.	Name of Scheme	Name of District	BSEIDC Division	Administrative Approval	Agreement Value	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status								Expenditure (in Rs. Lac)	% Physical Progress	Work Stage	Remarks							
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL					2ndF LL	2ndF RL	Finishing	Complete			
						INDEX	Stage Completed																				
29	DIET Building at Shahpur	Begusarai	Munger	1131.000	1001.124	M/S Vikash Construction	25/02/15	24/08/16	IB							x	x				1007.208	90.6%	Completed				
									BH																		
									GH																		
									PQ				x	x	x	x											
30	PTEC building at Vishnupur	Begusarai	Munger	1000.000	918.055	M/s Surendra Prasad Singh	20/10/14	19/04/16	IB																		
									BH																		
									GH																		
									PQ				x	x	x	x											
31	DIET Building at Ramganj	Khagaria	Munger	1131.000	1041.521	Surendra Prasad Singh	22/12/14	21/06/16	IB																		
									BH																		
									GH																		
									PQ				x	x	x	x											
32	DIET Building at Lakhisarai	Lakhisarai	Munger	1002.000	1035.640	Sai Highway & Builder Pvt. Ltd	19/05/16	18/11/17	IB																		
									BH																		
									GH																		
									PQ							x	x	x	x								
33	DIET Building at Giddhaur	Jamui	Munger	1381.236	1123.479	Sudesh Kumar Singh & Co Const Pvt.Ltd Kalyanpur, Near Girish	29/06/17	28/12/18	IB																		
									BH																		
									GH																		
									PQ				x	x	x	x											
34	DIET Building at Sheikhpura	Sheikhpura	Munger	1131.000	1005.483	Satya Narayan Singh	15/06/15	14/12/16	IB																		
									BH																		
									GH																		
									PQ				x	x	x	x											
35	CTE building at Barh	Patna	Patna East	1391.707	1130.841	Vimlesh Prasad Singh, 302, Abadh Kunj Appt. 9431267511	24/11/17	23/05/19	IB																		
									BH																	Work in progress	
									GH																		
									PQ				x	x	x	x											
36	DIET Building at Vikram	Patna	Patna East	1131.000	982.123	Arvind Kumar 9431016249	17/11/14	16/05/16	IB																		
									BH																		
									GH																		
									PQ				x	x	x	x											
37	PTEC building at Mahendru	Patna	Patna East	1000.000	943.717	Umakant Singh	23/12/14	22/06/16	IB																		
									BH																		
									GH																		
									PQ				x	x	x	x											
38	PTEC building at Masaurhi	Patna	Patna East	1000.000	899.039	Arvind Kumar 9431016249	14/02/15	13/08/16	IB																		
									BH																		
									GH																		
									PQ				x	x	x	x											

Sl. No.	Name of Scheme	Name of District	BSEIDC Division	Administrative Approval	Agreement Value	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status										Expenditure (in Rs. Lac)	% Physical Progress	Work Stage	Remarks								
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL					Finishing	Complete						
					<b>INDEX</b>		<b>Stage Completed</b>		<b>1</b>	<b>In Progress</b>																				
39	PTEC building at Barh	Patna	Patna East	1000.000	1991.273	M/s S K Enterprises	24/02/15	23/08/16	IB								x	x			1618.795	82.4%	Work in progress							
									BH																					
									GH																					
									PQ				x	x	x	x														
40	PTEC (BNRTC) building at Gulzarbagh	Patna	Patna East	1000.000		M/s S K Enterprises	24/02/15	23/08/16	IB															25.0%	Completed					
									BH																					
									GH																					
									PQ				x	x	x	x														
41	PTEC building at Bihiya	Bhojpur	Patna East	1000.000	929.029	Dilip Kumar Sharma 9470642869	12/09/14	11/03/16	IB																100.7%	Completed				
									BH																					
									GH																					
									PQ				x	x	x	x														
42	DIET Building at Noorsarai	Nalanda	Patna East	1002.000	961.519	Shristi Developer Pvt.Ltd 9334998030	31/07/14	30/01/16	IB																100.0%	Completed				
									BH																					
									GH																					
									PQ	x	x	x	x	x	x	x	x	x	x	x										
43	CTE building at Dumraon	Buxar	Patna West	1451.553	1154.370	Prasad Associates	20/07/17	19/01/19	IB																	606.293	Work in progress			
									BH																					
									GH																					
									PQ																					
44	DIET Building at Dumraon	Buxar	Patna West	1002.000	989.822	Recon Construction 9771496617	18/09/14	17/03/16	IB																	474.085	46.3%	Work in progress		
									BH																					
									GH																					
									PQ	x	x	x	x	x	x	x	x	x	x	x										
45	DIET Building at Mohania	Kaimur	Patna West	1002.000	968.238	Recon Construction 9771496617	18/09/14	17/03/16	IB																	826.476	81.3%	Work in progress		
									BH																					
									GH																					
									PQ	x	x	x	x	x	x	x	x	x	x	x										
46	DIET Building at Fazalganj, Sasaram	Sasaram	Patna West	1580.000					IB																			Work in progress		
									BH																					
									GH																					
									PQ																					
47	PTEC building at Sasaram	Rohtas	Patna West	1000.000	923.220	M/s Hariom Construction	06/06/14	05/12/15	IB																	90.258	Work in progress			
									BH																					
									GH																					
									PQ																					
48	CTE building at Purnea	Purnea	Purnea	1378.948	1131.669	Rajendra Prasad Poddar MANGAL BAZAR, KATHAR	29/06/17	28/12/18	IB																		1074.409	84.4%	Work in progress	
									BH																					
									GH																					
									PQ																					

Sl. No.	Name of Scheme	Name of District	BSEIDC Division	Administrative Approval	Agreement Value	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status									Expenditure (in Rs. Lac)	% Physical Progress	Work Stage	Remarks							
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL					2ndF RL	Finishing	Complete				
									INDEX Stage Completed													In Progress						
49	DIET Building at Srinanar, Purnea	Purnea	Purnea	1131.000	1051.220	Topline Infrastructure 9431088439	12/12/14	11/06/16	IB								x	x		1128.358	100.0%	Completed						
									BH																			
									GH																			
									PQ					x	x	x	x											
50	BITE Building at Musapur, Katihar	Katihar	Purnea	1080.000	951.638	Pankaj Kumar Singh	03/03/16	02/09/17	IB								x	x		846.645	100.0%	Completed						
									BH																			
									GH																			
									PQ					x	x	x	x											
51	DIET Building at Teekapatti	Katihar	Purnea	1002.000	955.751	Topline Infrastructure	29/05/14	28/11/15	IB									x	x		1084.007	100.0%	Completed					
									BH																			
									GH																			
									PQ	x	x	x	x	x	x	x	x	x	x	x					x	x		
52	CTE building at Forbesganj	Araria	Purnea	1445.093	1181.268	M/s J. Corp, Dariyapur Gola, Patna	29/06/17	28/12/18	IB									x	x		925.742	65.6%	Work in progress					
									BH																			
									GH																			
									PQ							x	x	x	x									
53	DIET Building at Forbesganj	Araria	Purnea	1002.000	979.245	Topline Infrastructure	24/02/14	23/08/15	IB									x	x		1123.762	100.0%	Completed					
									BH																			
									GH																			
									PQ	x	x	x	x	x	x	x	x	x	x	x					x	x		
54	DIET Building at Kishanganj	Kishanganj	Purnea	1002.000	922.894	Ashok Kumar 9431096238	29/08/15	28/02/17	IB										1	1		934.850	100.0%	Completed				
									BH																			
									GH																			
									PQ	x	x	x	x	x	x	x	x	x	x	x	x					x		
55	CTE building at Chhapra	Saran	Saran	1131.000	1005.620	UKS KPCPL (JV) 9431259756	01/07/16	31/12/17	IB									x	x		451.093		Work in progress					
									BH																			
									GH																			
									PQ									x	x	x					x			
56	DIET Building at Sonapur	Saran	Saran	1002.000	941.946	Phular Construction Pvt. Ltd 9431813608	06/03/14	05/09/15	IB										1	1		684.482	100.0%	Completed				
									BH																			
									GH																			
									PQ	x	x	x	x	x	x	x	x	x	x	x	x					x		
57	PTEC building at Bangra	Saran	Saran	1000.000	926.849	Indian Progressive Construction Pvt. Ltd	01/04/15	30/09/16	IB										x	x		839.762	100.0%	Completed				
									BH																			
									GH																			
									PQ							x	x	x	x									
58	CTE building at Siwan	Siwan	Saran	1350.238	1166.058	G.M. Construction Siwan	17/05/18	16/11/19	IB										x	x		192.576		Work in progress				
									BH																			
									GH																			
									PQ								x	x	x	x								

Sl. No.	Name of Scheme	Name of District	BSEIDC Division	Administrative Approval	Agreement Value	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status										Expenditure (in Rs. Lac)	% Physical Progress	Work Stage	Remarks												
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL					Finishing	Complete										
INDEX								Stage Completed		In Progress																								
59	DIET Building at Siwan	Siwan	Saran	1002.000	1004.674	Durga Pratap Singh 7781003700	30/11/13	29/05/15	IB									x	x			1137.937	100.0%	Completed										
									BH																									
									GH																									
									PQ	x	x	x	x	x	x	x	x	x	x	x	x													
60	PTEC building at Siwan	Siwan	Saran	1000.000	1063.116	M/S Durga pratap singh	17/02/16	16/08/17	IB									x	x															
									BH																									
									GH																									
									PQ					x	x	x	x																	
61	DIET Building at Thawe	Gopalganj	Saran	1002.000	1011.052	C K Infrastructure	10/10/14	09/04/16	IB																									
									BH																									
									GH																									
									PQ	x	x	x	x	x	x	x	x	x	x	x	x													
62	CTE building at Turki	Muzaffarpur	Tirhut East	1131.000	1077.448	M/S Sanjay Constraction	14/08/15	13/02/17	IB									x	x															
									BH																									
									GH																									
									PQ					x	x	x	x																	
63	PTEC building at Chandwara	Muzaffarpur	Tirhut East	1000.000	954.476	Sanjay Kumar Singh	14/08/14	13/02/16	IB																									
									BH																									
									GH																									
									PQ					x	x	x	x																	
64	PTEC building at Patahi	Muzaffarpur	Tirhut East	1000.000	976.329	Rakesh Ranjan	15/07/14	14/01/16	IB																									
									BH																									
									GH																									
									PQ					x	x	x	x																	
65	PTEC building at Pokhraira	Muzaffarpur	Tirhut East	1000.000	1004.753	M/s C S Construction	30/03/16	29/09/17	IB																									
									BH																									
									GH																									
									PQ					x	x	x	x																	
66	PTEC building at Sorhattha	Vaishali	Tirhut East	1000.000	955.808	Vimlesh Prasad Singh	17/12/14	16/06/16	IB																									
									BH																									
									GH																									
									PQ					x	x	x	x																	
67	BITE Building at Dariyapur	East Champaran	Tirhut West	1080.000	1061.920	M/S C C Construction	30/03/16	29/09/17	IB																									
									BH																									
									GH																									
									PQ					x	x	x	x																	
68	DIET Building at Chhatauni	East Champaran	Tirhut West	1002.000	982.096	Ramesh Kumar 8294249534	01/11/13	30/04/15	IB																									
									BH																									
									GH																									
									PQ	x	x	x	x	x	x	x	x	x	x	x	x													

Sl. No.	Name of Scheme	Name of District	BSEIDC Division	Administrative Approval	Agreement Value	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status								Expenditure (in Rs. Lac)	% Physical Progress	Work Stage	Remarks					
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL					2ndF LL	2ndF RL	Finishing	Complete	
						INDEX	Stage Completed	1	In Progress																
69	BITE Building at Balmikinagar	West Champaran	Tirhut West	1080.000	1102.383	M/S C S Construction	23/12/15	22/06/17	IB										x	x		941.517	100.0%	Completed	
									BH																
									GH																
									PQ					x	x	x	x								
70	CTE building at Kumarbagh	West Champaran	Tirhut West	1417.448		Sanjay Construction Mahendru Patna			IB																
									BH																Work in progress
									GH																
									PQ					x	x	x	x								
71	DIET Building at W Champaran	West Champaran	Tirhut West	1131.000	1155.880	Satyendra Kumar Construction 9431130085	05/05/16	04/11/17	IB																Completed
									BH																
									GH																
									PQ					x	x	x	x								
72	DIET Building at Sheohar	Sheohar	Tirhut West	1131.000	1142.716	Shashikant singh	20/04/16	19/10/17	IB																Completed
									BH																
									GH																
									PQ					x	x	x	x								