

Progress Report Related to Construction of DIET, CTE, PTEC & BIET Buildings

Bihar State Educational Infrastructure Development Corporation Ltd.

Report as on dated 31 / 03 / 20

(Amount in Rs. Lac)

Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status										Expenditure (in Rs. Lac)	Work Stage	Remarks	
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL				Finishing
						INDEX		Stage Completed				In Progress										
1	DIET Building at Babu Tola, Banka	Banka	2013-14	1002.000 dt. 16/09/13	945.408	Satyendra Kumar Construction 9431130085	15/11/14	14/05/16	IB								x	x		975.815	Completed	
									BH													
									GH													
									PQ	x	x	x	x	x	x	x	x	x	x	x		
2	DIET Building at Dumraon	Buxar	2013-14	1002.000 dt. 16/09/13	989.822	Recon Construction 9771496617	18/09/14	17/03/16	IB													
									BH													
									GH													
									PQ	x	x	x	x	x	x	x	x	x	x	x		
3	DIET Building at Mohania	Kaimur	2013-14	1002.000 dt. 16/09/13	968.238	Recon Construction 9771496617	18/09/14	17/03/16	IB													
									BH													
									GH													
									PQ	x	x	x	x	x	x	x	x	x	x	x		
4	DIET Building at Kishanganj	Kishanganj	2013-14	1002.000 dt. 16/09/13	922.894	Ashok Kumar 9431096238	29/08/15	28/02/17	IB													
									BH													
									GH													
									PQ	x	x	x	x	x	x	x	x	x	x	x		
5	DIET Building at Lakhisarai	Lakhisarai	2013-14	1002.000 dt. 16/09/13	1035.640	Sai Highway & Builder Pvt. Ltd	19/05/16	18/11/17	IB													
									BH													
									GH													
									PQ	1	1	1	1	1	x	x	x	x	1	1		
6	DIET Building at Forbesganj	Araria	2013-14	1002.000 dt. 16/09/13	979.245	Topline Infrastructure	24/02/14	23/08/15	IB													
									BH													
									GH													
									PQ	x	x	x	x	x	x	x	x	x	x	x		
7	DIET Building at Thawe	Gopalganj	2013-14	1002.000 dt. 16/09/13	1011.052	C K Infrastructure	10/10/14	09/04/16	IB													
									BH													
									GH													
									PQ	x	x	x	x	x	x	x	x	x	x	x		
8	DIET Building at Narar	Madhubani	2013-14	1002.000 dt. 16/09/13	1036.761	Phular Construction Pvt. Ltd 9431813608	06/03/14	05/09/15	IB													
									BH													
									GH													
									PQ	x	x	x	x	x	x	x	x	x	x	x		
9	DIET Building at Sonapur	Saran	2013-14	1002.000 dt. 16/09/13	941.946	Phular Construction Pvt. Ltd 9431813608	06/03/14	05/09/15	IB													
									BH													
									GH													
									PQ	x	x	x	x	x	x	x	x	x	x	x		No work in Boys Hostel due to Land problem

Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status										Expenditure (in Rs. Lac)	Work Stage	Remarks										
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL				Finishing	Complete								
						INDEX	Stage Completed			1	In Progress						0.5														
20	DIET Building at Jawahar Nagar	Nawada	2013-14	1131.000 dt. 02/12/13	981.611	Satyendra Kumar Construction 9431130085	15/11/14	14/05/16	IB											x	x					985.607	Completed				
									BH																						
									GH																						
									PQ	1	1	1	1	1	x	x	x	x	1	1											
21	DIET Building at Purabsarai	Munger	2013-14	1131.000 dt. 02/12/13	1012.762	Satya Narayan Singh	15/06/15	14/12/16	IB																			958.472	Completed		
									BH																						
									GH																						
									PQ	1	1	1	1	1	x	x	x	x	1	1											
22	DIET Building at Ramganj	Khagaria	2013-14	1131.000 dt. 02/12/13	1041.521	Surendra Prasad Singh	22/12/14	21/06/16	IB																				1160.270	Completed	
									BH																						
									GH																						
									PQ	1	1	1	1	1	x	x	x	x	1	1											
23	DIET Building at Sheikhpura	Sheikhpura	2013-14	1131.000 dt. 02/12/13	1005.483	Satya Narayan Singh	15/06/15	14/12/16	IB																				1083.494	Completed	
									BH																						
									GH																						
									PQ	1	1	1	1	1	x	x	x	x	1	1											
24	DIET Building at Srinanar, Purnea	Purnea	2013-14	1131.000 dt. 02/12/13	1051.220	Topline Infrastructure 9431088439	12/12/14	11/06/16	IB																				1128.358	Completed	
									BH																						
									GH																						
									PQ	1	1	1	1	1	x	x	x	x	1	1											
25	DIET Building at W Champaran	West Champaran	2013-14	1131.000 dt. 02/12/13	1155.880	Satyendra Kumar Construction 9431130085	05/05/16	04/11/17	IB																				1146.020	Completed	
									BH																						
									GH																						
									PQ	1	1	1	1	1	x	x	x	x	1	1											
26	DIET Building at Sheohar	Sheohar	2013-14	1131.000 dt. 02/12/13	1142.716	Shashikant singh	20/04/16	19/10/17	IB																				1061.207	Completed	
									BH																						
									GH																						
									PQ	1	1	1	1	1	x	x	x	x	1	1											
27	DIET Building at Haibatpur	Arwal	2016-17	1378.650 dt. 23/08/16	1112.670	Ms Raj Construction	11/12/17	10/06/19	IB																				635.119	Work in progress	
									BH																						
									GH																						
									PQ	1	1	1	1	1	x	x	x	x	1	1											
28	DIET Building at Giddhaur	Jamui	2016-17	1381.236 dt. 23/08/16	1123.479	Sudesh Kumar Singh & Co Const Pvt.Ltd Kalyanpur, Near Girish Talkies, Jamui, 9934658786 Sudesh Kumar Singh & Co	29/06/17	28/12/18	IB																				1153.558	Completed	
									BH																						
									GH																						
									PQ	1	1	1	1	1	x	x	x	x	1	1											
29	DIET Building at Dogra, Hulasganj	Jehanabad	2016-17	1349.601 dt. 23/08/16	1207.492	Kauslender Kumar Jehanabad	08/02/19	07/08/20	IB																				1062.192	Work in progress	
									BH																						
									GH																						
									PQ	1	1	1	1	1	x	x	x	x	0.5												

Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status								Expenditure (in Rs. Lac)	Work Stage	Remarks		
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL				2ndF LL	2ndF RL
						INDEX		Stage Completed	1	In Progress				0.5							
40	PTEC building at Phulwaria	Bhagalpur	2012-13	1000.000 dt. 21/02/13	910.017	Lalan Kumar	13/10/14	12/04/16	IB							x	x		Included	Completed	
									BH												
									GH												
									PQ	1	1	1	1	1		x	x	x	x	1	1
41	PTEC building at Nagarpara	Bhagalpur	2012-13	1000.000 dt. 21/02/13	934.438	Sai Highway & Builders Pvt. Ltd	02/09/15	01/03/17	IB								x	x			
									BH												
									GH												
									PQ	1	1	1	1	1		x	x	x	x	1	1
42	PTEC building at Shahpur	Aurangabad	2012-13	1000.000 dt. 21/02/13	919.552	M/s Hariom Construction	06/06/14	05/12/15	IB								x	x			
									BH												
									GH												
									PQ	1	1	1	1	1		x	x	x	x	0.5	
43	PTEC building at Vishnupur	Begusarai	2012-13	1000.000 dt. 21/02/13	918.055	M/s Surendra Prasad Singh	20/10/14	19/04/16	IB								x	x			
									BH												
									GH												
									PQ	1	1	1	1	1		x	x	x	x	1	1
44	PTEC building at Bangra	Saran	2012-13	1000.000 dt. 21/02/13	926.849	Indian Progressive Construction Pvt. Ltd	01/04/15	30/09/16	IB								x	x			
									BH												
									GH												
									PQ	1	1	1	1	1		x	x	x	x	1	1
45	PTEC building at Sukhasan Manhara, Madhepura	Madhepura	2012-13	1000.000 dt. 21/02/13	988.182	Umakant Singh	23/12/14	22/06/16	IB								x	x			
									BH												
									GH												
									PQ	1	1	1	1	1		x	x	x	x	1	1
46	PTEC building at Rampur Jalalpur	Samastipur	2012-13	1000.000 dt. 21/02/13	936.154	M/s Surendra Prasad Singh	28/11/14	27/05/16	IB								x	x			
									BH												
									GH												
									PQ	1	1	1	1	1		x	x	x	x	1	1
47	PTEC building at Ghoghardiha	Madhubani	2012-13	1000.000 dt. 21/02/13	1032.615	Phular Construction	02/08/14	01/02/16	IB								x	x			
									BH												
									GH												
									PQ	1	1	1	1	1		x	x	x	x	1	1
48	PTEC building at Barh	Patna	2013-14	1000.000 dt. 02/12/13	1991.273	M/s S K Enterprises	24/02/15	23/08/16	IB								x	x			
									BH												
									GH												
									PQ	1	1	1	1	1		x	x	x	x	1	1
49	PTEC building at Sherghati	Gaya	2013-14	1000.000 dt. 02/12/13	934.310	Budha Infrastructure Pvt. Ltd	03/02/16	02/08/17	IB								x	x			
									BH												
									GH												
									PQ	1	1	1	1	1		x	x	x	x	1	1

Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status											Expenditure (in Rs. Lac)	Work Stage	Remarks			
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing				Complete		
						INDEX	Stage Completed			1	In Progress														
60	CTE building at Gaya	Gaya	2013-14	1131.000 dt. 02/12/13	1019.392	Ramakant Singh	23/02/15	22/08/16	IB														536.983	Work in progress	
									BH																
									GH																
									PQ	1	1	1	1	1	X	X	X	X	0.5						
61	CTE building at Barh	Patna	2016-17	1391.707 dt. 23/08/16	1130.841	Vimlesh Prasad Singh, 302, Abadh Kunj Appt. 9431267511	24/11/17	23/05/19	IB								X	X					719.510	Work in progress	
									BH																
									GH																
									PQ	1	1	1	1	1	X	X	X	X	0.5						
62	CTE building at Haweli Kharagpur	Munger	2016-17	1359.379 dt. 23/08/16	1117.089	Rajendra Pd Yadav, Shastrinagar, Munger 8409097566	20/01/18	19/07/19	IB										X	X			606.216	Work in progress	
									BH																
									GH																
									PQ	1	1	1	1	0.5	X	X	X	X							
63	CTE building at Purnea	Purnea	2016-17	1378.948 dt. 23/08/16	1131.669	Rajendra Prasad Poddar MANGAL BAZAR, KATIHAR), 0121881220	29/06/17	28/12/18	IB										X	X			1164.981	Completed	
									BH																
									GH																
									PQ	1	1	1	1	1	X	X	X	X	1	1					
64	CTE building at Dumraon	Buxar	2016-17	1451.553 dt. 23/08/16	1154.370	Prasad Associates	20/07/17	19/01/19	IB										X	X			862.043	Work in progress	
									BH																
									GH																
									PQ	1	1	1	1	1	X	X	X	X	0.5						
65	CTE building at Tarar	Aurangabad	2016-17	1351.401 dt. 23/08/16	1094.031	Prasad Associates	20/07/17	19/01/19	IB										X	X			350.213	Work in progress	
									BH																
									GH																
									PQ	1	1	1	1	1	X	X	X	X	1	1					
66	CTE building at Kumarbagh	West Champaran	2016-17	1417.448 dt. 23/08/16		Baba Bateshwar	05/03/19	04/09/20	IB										X	X			502.150	Work in progress	
									BH																
									GH																
									PQ	1	1	1	1	0.5	X	X	X	X							
67	CTE building at Siwan	Siwan	2016-17	1350.238 dt. 23/08/16	1166.058	G.M. Construction Siwan	17/05/18	16/11/19	IB														547.985	Work in progress	
									BH																
									GH																
									PQ	1	1	0.5			X	X	X	X							
68	CTE building at Forbesganj	Araria	2016-17	1445.093 dt. 23/08/16	1181.268	M/s J. Corp, Dariyapur Gola, Patna	29/06/17	28/12/18	IB														973.904	Completed	
									BH																
									GH																
									PQ	1	1	1	1	0.5	X	X	X	X							
69	BITE Building at Dariyapur	East Champaran	2013-14	1080.000 dt. 16/09/13	1061.920	M/S C C Construction	30/03/16	29/09/17	IB										X	X			950.090	Completed	
									BH																
									GH																
									PQ	1	1	1	1	1	X	X	X	X	1	1					

Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status										Expenditure (in Rs. Lac)	Work Stage	Remarks							
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL				Finishing	Complete					
						INDEX	Stage Completed			1																		
70	BITE Building at Balmikinagar	West Champaran	2013-14	1080.000 dt. 16/09/13	1102.383	M/S C S Construction	23/12/15	22/06/17	IB																			
									BH																			
									GH																			
									PQ	1	1	1	1	1	X	X	X	X	1	1								
71	BITE Building at Musapur, Katihar	Katihar	2013-14	1080.000 dt. 16/09/13	951.638	Pankaj Kumar Singh	03/03/16	02/09/17	IB																			
									BH																			
									GH																			
									PQ	1	1	1	1	1	X	X	X	X	1	1								
72	BITE Building at Madhopatti	Darbhanga	2013-14	1080.000 dt. 16/09/13	981.917	M/s Jyoti Construction	20/02/16	19/08/17	IB																			
									BH																			
									GH																			
									PQ	1	1	1	1	1	X	X	X	X	1	1								