

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA (BIHAR).

SUMMARY OF PROJECTS

As On:- 31/05/2016

S. N.	PROJECT	Total Sancti oned	Contract Awarded	Physical Status										Summary			Recieved Amount (in Lakh)	Fin. Exp. (31.05.2016) (in Lakhs)	Financial Achievement (%)
		No. of Schools		No. of School	Lay-out	Foundation	PL	Ground floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress			
			LL					RL	LL	RL	LL	RL							
1	USS(Upgraded Secondary School) (2009-10) State	45	44	0	1	1	0	0	0	3	0	0	1	26	6	12	2134.20	1526.95	71.55%
2	USS(Upgraded Secondary School) (2009-10) central	323	323	0	1	3	7	14	5	5	0	0	14	244	49	30	13170.14	12482.86	94.78%
3	USS(Upgraded Secondary School) (2010-11) central	403	396	2	7	5	5	21	4	11	0	0	83	203	138	55	14947.24	14372.29	96.15%
	Total :-	771	763	2	9	9	12	35	9	19	0	0	98	473	193	97	30251.58	28382.1	
4	GH(Girl's Hostel) (2009-10)	81	80	2	1	0	2	4	1	3	0	0	21	29	34	17	11307.36	6744.80	59.65%
5	GH(Girl's Hostel) (2010-11)	113	113	1	0	0	0	3	1	0	0	0	17	65	22	26	5872.80	10897.97	185.57%
6	GH(Girl's Hostel) (2013-14)	7	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0.00	0.00	
	Total :-	201	193	3	1	0	2	7	2	3	0	0	38	94	56	43	17180.16	17642.77	
7	MS(Model School) (2009-10)	98	98	0	1	0	0	4	0	8	0	0	4	70	17	11	15855.00	19402.33	122.37%
8	MS(Model School) (2010-11)	255	247	0	2	1	0	14	1	21	1	8	16	146	64	37	39714.17	46135.10	116.17%
	Total :-	353	345	0	3	1	0	18	1	29	1	8	20	216	81	48	55569.17	65537.43	
9	SSS (Senior Secondary School) 2013-14	993	978	16	37	36	23	62	23	118	0	0	165	366	480	132	80000.00	65387.88	81.73%
10	HSS(Higher Secondary School) 2013-14	226	220	3	5	2	2	5	4	24	0	0	90	58	135	27	10451.81	17503.12	167.46%
11	SSSM (Senior Secondary School Minority) 2014-15	121	113	3	12	3	7	10	1	12	0	0	30	10	78	25	11921.07	5391.99	45.23%
12	USSS (Upgraded Senior Secondary School) 2011-12 & 2013-14	357	260	6	11	17	9	27	14	26	0	0	63	29	173	58	1404.00	13382.93	953.20%
13	EXAMINATION HALL 2013-14	26	26	0	0	0	0	2	1	2	0	3	9	9	17	0	7333.42	6852.35	93.44%

S. N.	PROJECT	Total Sancti oned	Contract Awarded	Physical Status										Summary			Recieved Amount (in Lakh)	Fin. Exp. (31.05.2016) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start			
							LL	RL	LL	RL	LL	RL							
14	CT (College Toilet)	250	250	4	0	3	1	6	0	0	0	0	10	175	24	51	1012.00	725.35	71.67%
15	Shiksha Bhawan 2013-14	9	9	1	0	0	2	0	0	0	0	2	1	1	6	2	1138.00	751.06	66.00%
16	Deegree College	10	10	1	1	0	0	1	0	1	0	0	0	0	4	6	2000.00	692.75	34.64%
17	Renovation Work/New Building (College Building)	77	54	0	0	0	0	0	0	0	0	0	0	18	27	9	10107.70	4781.11	47.30%
18	Renovation Work (Secondary/HSS Building)	57	26	0	0	0	0	0	0	0	0	0	0	5	21	0	2842.56	3943.08	138.72%
19	Child Development Project Office co-housing (CDPO)	33	33	3	4	2	0	4	3	2	0	3	3	0	24	9	3745.50	928.84	24.80%
20	ICT Shools	1000	832	0	0	0	0	0	0	0	0	0	0	832		0	6947.00	7417.58	106.77%
21	ICT Projects - World Bank	1000	0	0	0	0	0	0	0	0	0	0	0	0	0	0	4323.85	460.05	10.64%
	Total :-	5484	4112	42	83	73	58	177	58	236	1	16	527	2286	1319	507	246227.82	239780.39	97.38%