

Progress Report of BRC (Block Resources Center) Project

Bihar State Educational Infrastructure Development Corporation Ltd.

Report as on dated 31 / 05 / 19

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks			
							Layout Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete						
					INDEX	Stage Completed	1	In Progress								0.5						
1	BRC Ekma, Saran	Saran	87.994	21/03/17	Asiana Construction Pvt. Ltd. 9431088485	20/06/18	1	1	1	1	1	1	1	1	1	1	1	1	1	60.719	Completed	
2	BRC Baniyapur, Saran	Saran	87.994	29/06/17	Samrandra Kumar Singh, 9570290401		1	1	0.5												Work in progress	
3	BRC Masrak, Saran	Saran	87.994	14/06/17	Vijay Narayan Singh 9470059120	13/09/18	1	1	1	1	1	1	1	1	1	1	1	0.5		53.226	Work in progress	
4	BRC Marhowrah, Saran	Saran	87.994	29/06/17	Samrandra Kumar Singh 9570290401																Not Started	
5	BRC Amnour, Saran	Saran	87.994	08/05/17	Mohan Prasad Developers & Const. Pvt. td. 9931019004	07/08/18	1	1	1	1	1	1	1	1	1	1	1	1	1	63.787	Completed	
6	BRC Dariyapur, Saran	Saran	87.994	19/01/17	Chandra Bhushan Prasad 9939325343	18/04/18	1	1	1	1	1	1	1	1	1	1	1	1	1	63.568	Completed	
7	BRC Garkha, Saran	Saran	87.994	14/06/17	Vijay Narayan Singh 9470059120	13/09/18	1	1	1	1	1	1	1	1	1	1	1	0.5		37.528	Work in progress	
8	BRC Manigachhi, Darbhanga	Darbhanga	87.994	14/03/18	Ajay Kumar Mandal, Durgipatti, Hudpa, Khutauna, Madhubani 9431088485	13/06/19	1	1	1	1	1	0.5								21.755	Work in progress	
9	BRC Keoti, Darbhanga	Darbhanga	87.994	30/01/17	Girdhari Lal Poddar 9334934135	29/04/18	1	1	1	1	1	1	1	1	1	1	1	1	1	71.237	Completed	
10	BRC Kusheshwarsthan, Darbhanga	Darbhanga	87.994	18/01/17	Ramesh Chandra Yadav 9472800478	17/04/18	1	1	1	1	1	1	1	1	1	1	1	1	1	62.602	Completed	
11	BRC Ghanshyampur, Darbhanga	Darbhanga	87.994	28/12/17	Niraj Kumar Jha 7004513693	27/03/19	1	1	1	1	1	1	1	1	1	1	0.5			27.725	Work in progress	
12	BRC Kiratpur, Darbhanga	Darbhanga	87.994	29/06/17	Sitesh Kumar Singh Bhabhanagar, Bhagwanpur Chowk,																Not Started	
13	BRC Baheri, Darbhanga	Darbhanga	87.994	18/01/17	Ramesh Chandra Yadav 9472800478	17/04/18	1	1	1	1	1	1	1	1	1	1	1	0.5		44.422	Work in progress	

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks	
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing				Complete
							INDEX		Stage Completed		In Progress									
44	BRC Bhithan, W. Champaran	West Champaran	87.994	13/04/18	Mata Vaisno & Chandel	12/07/19	1	1	1	1	1	1	1	1	1	1	0.5	40.245	Work in progress	
45	BRC Lauriya, W. Champaran	West Champaran	87.994	18/01/17	Awadhesh Shukla 9431203836	17/04/18	1	1	1	1	1	1	1	1	1	1	1	66.717	Completed	
46	BRC Piprasi, W. Champaran	West Champaran	87.994	13/04/18	Sharda Chandel Contract	12/07/19	1	1	1	1	1	1	1	1	1	1	0.5	44.518	Work in progress	
47	BRC Majhaulia, W. Champaran	West Champaran	87.994	24/01/17	Raj Kishore Akela 9507118626	23/04/18	1	1	1	1	1	1	1	1	1	1	1	65.644	Completed	
48	BRC Darauli, Siwan	Siwan	87.994	16/05/17	M/s Pratap Construction 9953584047	15/08/18	1	1	1	1	1	1	1	1	1	1	1	65.367	Completed	
49	BRC Hussainganj, Siwan	Siwan	87.994	09/08/17	Balindra Chaudhary 8804119555	08/11/18	1	1	1	1	1	1	1	1	1	1	0.5	50.464	Work in progress	
50	BRC Mairwa, Siwan	Siwan	87.994	09/08/17	Balindra Chaudhary 8804119555	08/11/18	1	1	1	1	1	1	1	1	1	1	0.5	63.255	Work in progress	
51	BRC Basantpur, Siwan	Siwan	87.994	28/04/17	Asiana Construction Pvt. Ltd. 9431088485	27/07/18	1	1	1	1	1	1	1	1	1	1	1	63.005	Completed	
52	BRC Maharajganj, Siwan	Siwan	87.994	25/09/17	Renu Devi 9931003551	24/12/18	1	1	1	1	1	1	1	1	1	1	1	56.605	Completed	
53	BRC Bhagwanpur, Siwan	Siwan	87.994	21/03/17	Asiana Construction Pvt. Ltd. 9431088485	20/06/18	1	1	1	1	1	1	1	1	1	1	1	63.247	Completed	
54	BRC Hasanpur, Siwan	Siwan	87.994	22/12/17	Krishnapalli Construction Pvt. Ltd.	21/03/19	1	1	1	1	1	1	1	1	1	1	0.5	40.206	Work in progress	
55	BRC Uchkagaon, Gopalganj	Gopalganj	87.994	20/09/17	Raj Tanay Rai Const. Pvt. Ltd. 9431812498, 9801764647	19/12/18	1	1	1	1	1	1	1	1	1	1	0.5	24.457	Work in progress	
56	BRC Sidhwalia, Gopalganj	Gopalganj	87.994	23/05/17	Ram Pukar Prasad 9631395563	22/08/18	1	1	1	1	1	1	1	1	1	1	1	69.527	Completed	
57	BRC Bhore, Gopalganj	Gopalganj	87.994	08/04/17	Giridhar Gopal Construction Pvt. Ltd. 9973556452	07/07/18	1	1	1	1	1	1	1	1	1	1	0.5	29.080	Work in progress	
58	BRC Bijaipur, Gopalganj	Gopalganj	87.994	16/01/17	Prem Sagar Yadav 7763953930	15/04/18	1	1	1	1	1	1	1	1	1	1	1	66.420	Completed	

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks				
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing				Complete			
							INDEX	Stage Completed	1	In Progress								3.5					
74	BRC Manihari, Katihar	Katihar	87.994	05/02/18	Mahmad Jafiruddin 8051267203	04/05/19	1	1	1	1	1	1	1	1	1	1	1	1	1	1	68.176	Completed	
75	BRC Pranpur, Katihar	Katihar	87.994	10/08/17	M/s Moti Lal Agarwal 919431229375	09/11/18	1	1	1	1	1	1	1	1	1	1	1	1	1	1	71.816	Completed	
76	BRC Kadwa, Katihar	Katihar	87.994	08/09/17	Prakash Kumar Sah 9162909186	07/12/18	1	1	1	1	1	1	1	1	1	1	1	1	1	1	66.667	Completed	
77	BRC Barsoi, Katihar	Katihar	87.994	30/11/17	M/s Motilal Agarwal 9431229375	01/03/19	1	1	1	1	1	1	1	1	1	1	1	1	1	1	72.466	Completed	
78	BRC Azamnagar, Katihar	Katihar	87.994	22/11/17	Pankaj Kumar Singh 9431229327	21/02/19	1	1	1	1	1	1	1	1	1	1	1	1	1	1	63.416	Completed	
79	BRC Narpatganj, Araria	Araria	87.994	29/10/18	Binod Yadav 9534413473	28/01/20	1	1	1	1	1	0.5									18.760	Work in progress	
80	BRC Araria	Araria	87.994	10/05/18	Shashi Ranjan 7488173962	09/08/19	1	1	1	1	1	1	0.2								25.147	Work in progress	
81	BRC Jokihat, Araria	Araria	87.994	30/06/17	Anwar Hussain 9472021202		0.5															Work in progress	
82	BRC Bhargama, Araria	Araria	87.994	22/02/17	Kunal Kush 9431284182	21/05/18	1	1	1	1	1	1	1	1	1	1	1	1	1	1	71.913	Completed	
83	BRC Kursakata, Araria	Araria	87.994	13/03/18	Anwar Hussain, Officers Colony, Mirchaibari, Katihar 9472021202	12/06/19	1	1	1	1	1	1	1	1	1	1	0.9				43.452	Work in progress	
84	BRC Purnea East	Purnea	87.994	31/01/17	Rajesh Kumar 8405012179	30/04/18	1	1	1	1	1	1	1	1	1	1	1	1	1	1	63.773	Completed	
85	BRC Baisi, Purnea	Purnea	87.994	03/02/17	Parasnath Construction 9431097240	02/05/18	1	1	1	1	1	1	1	1	1	1	1	1	1	1	67.861	Completed	
86	BRC Amour, Purnea	Purnea	87.994	03/02/17	Parasnath Construction 9431097240	02/05/18	1	1	1	1	1	1	1	1	1	1	1	1	1	1	73.017	Completed	
87	BRC Dhamdaha, Purnea	Purnea	87.994	20/03/17	Kumar Chaman 7352999201	19/06/18	1	1	1	1	1	1	1	1	1	1	1	1	1	1	70.087	Completed	
88	BRC Banmankhi, Purnea	Purnea	87.994	03/02/17	Parasnath Construction 9431097240	02/05/18	1	1	1	1	1	1	1	1	1	1	1	1	1	1	67.678	Completed	

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks				
							Layout Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete							
							INDEX	Stage Completed	1	In Progress								3					
149	BRC Silaw, Nalanda	Nalanda	87.994	17/01/17	Bhola Singh 9631995365	16/04/18	1	1	1	1	1	1	1	1	1	1	1	1	1	1	41.650	Completed	
150	BRC Katrisarai, Nalanda	Nalanda	87.994	03/03/17	Ashok Kumar 9431258621	02/06/18	1	1	1	1	1	1	1	1	1	1	1	1	1	1	62.911	Completed	
151	BRC Karaiparsurai, Nalanda	Nalanda	87.994																			Not Started	
152	BRC Motipur, Muzaffarpur	Muzaffarpur	87.994	21/08/17	Kameshwar Prasad Singh 9507383184	20/11/18	1	1	1	1	1	1	1	1	1	1	1	1	1	1	60.502	Completed	
153	BRC Gaihat, Muzaffarpur	Muzaffarpur	87.994	06/03/18	Bino Kumar Singh 8595216685	05/06/19	1	1	1	1	1	1	1	1	1	1	1	0.5			30.461	Work in progress	
154	BRC Aurai, Muzaffarpur	Muzaffarpur	87.994	03/05/17	Manoj Kumar Singh 7870317817	02/08/18	1	1	1	1	1	1	1	1	1	1	1	0.5			46.048	Work in progress	
155	BRC Bandra, Muzaffarpur	Muzaffarpur	87.994	07/02/17	Manoj Kumar 9931470561	06/05/18	1	1	1	1	1	1	1	1	1	1	1	1	1	1	59.170	Completed	
156	BRC Minapur, Muzaffarpur	Muzaffarpur	87.994	03/05/17	Manoj Kumar Singh 7870317817	02/08/18	1	1	1	1	1	1	1	1	1	1	1	1	1	1	62.168	Completed	
157	BRC Bhagwanpur, Vaishali	Vaishali	87.994	13/04/17	Akash Kumar 9334362048		0.5															Work in progress	
158	BRC Jagdishpur, Bhojpur	Bhojpur	87.994	24/01/17	Triveni Prasad Singh 9835427570	23/04/18	1	1	1	1	1	1	1	1	1	1	1	1	1	1	60.544	Completed	
159	BRC Charpokhri, Bhojpur	Bhojpur	87.994	03/05/17	Ramsinghasan Singh	02/08/18	1	1	1	1	1	1	1	1	1	1	1	0.5			39.060	Work in progress	
160	BRC Udwanthnagar, Bhojpur	Bhojpur	87.994	15/05/17	Manoj Kumar Singh 9473358591	14/08/18	1	1	1	1	1	1	1	1	1	1	1	1	1	1	65.943	Completed	
161	BRC Garhani, Bhojpur	Bhojpur	87.994	24/01/17	Triveni Prasad Singh 9835427570	23/04/18	1	1	1	1	1	1	1	1	1	1	1	1	1	1	66.101	Completed	
162	BRC Koilwar, Bhojpur	Bhojpur	87.994	19/08/17	JKS Construction 9939871932, 8936032811	18/11/18	1	1	1	1	1	1	1	1	1	1	1	0.5			60.388	Work in progress	
163	BRC Fatuhan, Patna	Patna	87.994	18/05/18	Arvind Kumar 9431016249	17/08/19	1	1	1	1	1	1	1	1	1	1	1	0.5			27.302	Work in progress	

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks	
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing				Complete
							INDEX		Stage Completed	1	In Progress					3				
164	BRC Bakhtiyarpur, Patna	Patna	87.994	29/10/16	Umakant Singh 9431096239													Not Started		
165	BRC Naubatpur, Patna	Patna	87.994	18/01/17	Shaurya Premier Infrastructure Pvt Ltd 9955993202	17/04/18	1	1	1	1	1	1	1	1	1	1	1	69.897	Completed	
166	BRC Maner, Patna	Patna	87.994	18/10/16	Ashok Kumar Yadav 9386050569														Not Started	
167	BRC Begusarai	Begusarai	87.994	27/02/18	Sai Highway And Builders Pvt Ltd 9771455967	26/05/19													Not Started	
168	BRC Matihani, Begusarai	Begusarai	87.994	15/02/17	Nitish Kumar 9473452853	14/05/18	1	1	1	1	1	1	1	1	1	1	1	69.530	Completed	
169	BRC Bhagwanpur, Begusarai	Begusarai	87.994	28/02/17	Nitish Kumar 9473452853	27/05/18	1	1	1	1	1	1	1	1	1	1	1	51.771	Completed	
170	BRC Bakhari, Begusarai	Begusarai	87.994	30/01/18	M/s Binod Kumar 9431287763	29/04/19	1	1	1	1	1	1	1	1	0.5			19.774	Work in progress	
171	BRC Mansoorchak, Begusarai	Begusarai	87.994	26/10/16	M/s B P Singh And Co. 9431834042		0.5												Work in progress	
172	BRC Cheria Bariyarpur, Begusarai	Begusarai	87.994	19/10/16	Nitish Kumar 9473452853		0.5												Work in progress	
173	BRC Chuatham, Khagaria	Khagaria	87.994	06/08/17	Rana Construction 9334104328	05/11/18	1	1	1	1	1	1	1	1	1	0.5		47.314	Work in progress	
174	BRC Gogari, Khagaria	Khagaria	87.994	23/05/17	M/s Binod Kumar 9431287763	22/08/18	1	1	1	1	1	1	1	1	1	1	1	66.676	Completed	
175	BRC Beldour, Khagaria	Khagaria	87.994	06/08/17	M/s Dhanpat Kumar Jain 9470016700	05/11/18	1	1	1	1	1	1	1	1	1	1	1	63.307	Completed	
176	BRC Parbatta, Khagaria	Khagaria	87.994	23/02/17	Sanjay Kumar 9430003830	22/05/18	1	1	1	1	1	1	1	1	1	1	1	65.154	Completed	
177	BRC Raghapur, Vaishali	Vaishali	87.994	03/04/18	Shristi Developers 9334310004	02/07/19	1	1	1	1	1	1	1	1	1	0.5		38.097	Work in progress	
178	BRC Desari, Vaishali	Vaishali	87.994	31/12/16	Rohit Raj Construction Pvt Ltd 9931059796	30/03/18	1	1	1	1	1	1	1	1	1	1	1	64.268	Completed	
179	BRC Bidupur, Vaishali	Vaishali	87.994	31/12/16	Rohit Raj Construction Pvt Ltd 9931059796	30/03/18	1	1	1	1	1	1	1	1	1	1	1	65.774	Completed	

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks	
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing				Complete
							INDEX	Stage Completed	1	In Progress							3			
180	BRC Jandaha, Vaishali	Vaishali	87.994	22/05/17	Ranjan Gayatri Const. Pvt. Ltd.	21/08/18	1	1	1	1	1	1	1	1	1	1	1	55.235	Completed	
181	BRC Mahua, Vaishali	Vaishali	87.994	13/02/17	Rohit Raj Construction Pvt Ltd 9931059796	12/05/18	1	1	1	1	1	1	1	1	1	1	1	61.505	Completed	
182	BRC Garoul, Vaishali	Vaishali	87.994	13/02/17	Rohit Raj Construction Pvt Ltd 9931059796	12/05/18	1	1	1	1	1	1	1	1	1	1	1	64.825	Completed	
183	BRC Chewda, Shekhpura	Shekhpura	87.994	09/02/17	Sanjay Kumar Technocrat Pvt Ltd 9162333009	08/05/18	1	1	1	1	1	1	1	1	1	1	1	67.730	Completed	
184	BRC Barhiya, Lakhisarai	Lakhisarai	87.994	27/02/18	Sai Highway And Builders Pvt Ltd 9771455967	26/05/19	1	1	1	1	1	1	1	1	1	0.5		40.848	Work in progress	
185	BRC Alinagar, Suryagarha, Lakhisarai	Lakhisarai	87.994	27/02/18	Sai Highway And Builders Pvt Ltd 9771455967	26/05/19	1	1	1	1	1	1	1	1	1	0.5		36.109	Work in progress	