

**Bihar State Educational Infrastructure Development Corporation Limited, Patna**  
Physical status of construction of Examination Hall (BSEB)-2016 at Commissioner Headquarter

**Report Dated : 31/05/2019**

S.N.	Group No.	Name of District	Name of Schools	Physical Status														Remarks										
				Lay out	Fou nda tion	Plin th	Ground floor		1st floor		2nd floor		3rd floor		4th floor		5th floor		Fini shing	Co mplete								
							LL	RL	LL	RL	LL	RL	LL	RL	LL	RL	LL				RL							
1	BSEB - 2	Bhagalpur	Jaglal H.S. School, Exam Hall, Bhagalpur																	X	X							
2	BSEB - 6	Saran	B. Seminary High School, Exam Hall, Saran																		X	X						
3	BSEB - 3	Darbhanga	Exam Hall, Darbhanga																		X	X						
4	BSEB - 4	Gaya	Haridas Seminary High School, Exam Hall, Gaya																		X	X		Almost Complete				
5	BSEB - 7	Munger	Zila School, Exam Hall, Munger																		X	X						
6	BSEB - 5	Muzaffarpur	B. B. Collagiate, Muzaffarpur																					Aluminium Work , Electrical , Plumbing work Running Mumty Casted				
7	BSEB - 1	Patna	Exam Hall, Patna																					Flooring ,Plaster,in progress				
8	BSEB - 8	Purnea	Zila School, Exam Hall, Purnea																		X	X		Handover				
9	BSEB - 9	Saharsa	Zila School, Exam Hall, Saharsa																		X	X		Structure Complete, Finishing work in Progress				
10	BSEB-ADMIN	Patna	ADMIN BLOCK IN BSEB CAMPUS, PATNA																					Misc work (Flooring, plaster, putty ) is in progress				
<b>Total No. of BSEB Examination Hall &amp; Admin Block (BSEB)</b>				<b>10</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>3</b>	<b>0</b>	<b>0</b>	<b>6</b>	<b>1</b>