

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA (BIHAR).

SUMMARY OF PROJECTS

Date :- 31/05/2019

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Recieved Amount (in Lakh)	Fin. Exp. (31.05.2019) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start			
							LL	RL	LL	RL	LL	RL							
1	USS (Upgraded Secondary School) (2009-10) State	45	45	0	0	0	0	0	0	0	0	0	2	31	2	12	2134.20	1718.51	80.52%
2	USS (Upgraded Secondary School) (2009-10) central	323	323	0	1	2	2	7	3	3	0	0	15	260	33	30	24170.15	13166.70	54.48%
3	USS (Upgraded Secondary School) (2010-11) central	403	400	0	0	0	1	2	0	5	0	0	12	331	20	52	23947.24	17922.43	74.84%
Total :-		771	768	0	1	2	3	9	3	8	0	0	29	622	55	94	50251.59	32807.64	65.29%
4	GH (Girl's Hostel) (2009-10)	80	77	0	0	0	1	0	0	3	0	0	9	47	13	20	11307.36	8047.93	71.17%
5	GH (Girl's Hostel) (2010-11)	113	109	0	0	0	0	0	0	1	0	0	1	84	2	27	5872.80	12222.94	208.13%
																	17704.87	0.00	
Total :-		193	186	0	0	0	1	0	0	4	0	0	10	131	15	47	34885.03	20270.87	58.11%
6	MS (Model School) (2009-10)	98	98	0	1	0	0	3	0	2	0	1	8	71	15	12	15855.00	21186.78	133.63%
7	MS (Model School) (2010-11)	255	240	0	1	0	0	6	2	9	0	2	27	163	47	45	39714.17	51395.41	129.41%
																	18667.00		0.00%
Total :-		353	338	0	2	0	0	9	2	11	0	3	35	234	62	57	74236.17	72582.19	97.77%
8	SSS (Senior Secondary School) (2013-14)	993	992	1	8	7	9	17	6	33	0	0	126	681	207	105	107000.00	96310.55	90.01%
9	HSS (Higher Secondary School) (2013-14)	226	222	1	0	0	2	1	2	2	0	0	33	156	41	29	27142.50	21999.87	81.05%
10	SSSM (Senior Secondary School Minority) (2014-15)	242	197	2	2	5	0	10	2	8	0	0	21	91	50	101	22946.61	15125.95	65.92%

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Recieved Amount (in Lakh)	Fin. Exp. (31.05.2019) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start			
							LL	RL	LL	RL	LL	RL							
11	USSS (Upgraded Senior Secondary School) 2011-12	156	150	3	3	5	3	13	2	12	1	2	28	43	72	41	8951.28	9217.47	102.97%
12	USSS (Upgraded Senior Secondary School) 2013-14	201	197	1	2	5	5	2	3	6	0	0	35	125	59	17	7238.01	19294.21	266.57%
13	EXAM. HALL (2013-14)	26	26	0	0	0	0	0	0	1	0	0	0	25	1	0	7833.42	8733.35	111.49%
14	Shiksha Bhawan (2013-14)	9	9	0	0	0	0	0	0	0	0	0	1	7	1	1	1628.00	1610.77	98.94%
15	Deegree College	12	12	0	0	0	0	0	0	0	0	0	0	7	0	5	6000.00	3546.02	59.10%
16	CDPO (Child Development Project Office co-housing)	33	33	0	0	0	0	0	0	0	0	0	5	23	5	5	3180.50	3055.81	96.08%
17	ICT@Shcools	1000	832	0	0	0	0	0	0	0	0	0	0	832	0	168	13515.00	10747.93	79.53%
18	ICT Projects - World Bank	250	250	0	0	0	0	0	0	0	0	0	0	250	0	0	4323.85	4323.85	100.00%
	Total :-	4465	4212	8	18	24	23	61	20	85	1	5	323	3227	568	670	369131.96	319626.48	86.59%