								•	•	•		•	Norld I	Bank A	Assisted) l	PROJE			
	Bihar State Educational Infrastructure Development Corporation Ltd.															Report as on		31/05/19	
		Total no. Projects				Total 260 110775.909		BRC 185 16278.890		32 49151.106		CTE 14	PTEC 22	8ITE 4 2760.000			SCERT		
Sanction:		sanctioned Administrative Approval (Rs. In lac)															3 2654.146		
	A											1793	31.767 22000.00)			
Financiai (For DIET, I					mount Released (Rs. In lac) ITE, CTE, PTEC, BRC & SCERT				RT)	Expenditure (Amount of Utilisation (For DIET, BITE, CTE, PTEC, BRC					, , , , , , , , , , , , , , , , , , ,			sation w.r.t Amount Released	
Achievement :				91199.028							68104.136							74.68%	
		T g		Work in Progress Wor													ork Not Started		
	ି . କ୍ରି	warde	=													Reason for not start			
Physical	No Se		o £			T a	l <u> </u>	1				ب		ъ	. t ⊂	- b			_
Progress :	Total No. (sanctioned)	Contract Awarded	Total No. (Work started)	Layout	Foundation	Plinth Level	GrF Lintel Level	GrF Roof Level	1stF Lintel Level	1stF Roof Level	2ndF Lintel Level	2ndF Roof Level	Finishing	Completed	Total no. (work not started)	NIT / Tender		Remarks	
DIET II	32	32	30		1			1		2			4	22	2			2	Sanctioned 32
DIET BI		32	30					3					5	22	2]		2	Completed 22
District Institute of Teacher Education		32	31	1		1		3				1	3	22	1			1	Ongoing 9
 •		18	17		1	1		1					1	13	1			1	Work not Started 1
CTE I		14	14	<u> </u>	2	1		3		1			3	4					Sanctioned 14
BI		14	13	1	2			4		1		2	3	4	1			1	Completed 4
Education GI		14	14	 	1	1	_	1		1		1	2	7					Ongoing 10
P(•	14 22	14 22	1	2	1	1			1			5	4 20					Work not Started 0 Sanctioned 22
PTEC BI		22	22		1					1				20		ł			Completed 20
College of Primary GI		22	22	1	-					'			1	20		1		\vdash	Ongoing 2
Teacher Education Po		22	20	t '									1	19	2	l		2	Work not Started 0
	-	4	4											4				-	Sanctioned 4
BITE BI	1 4	4	4											4	1				Completed 4
T	4	4	4											4]				·
P(<u>4</u>	4	4	<u> </u>										4					
BRC Block Resources Center	185	183	174	4	2	1		2	2	4	4	8	35	112	11	157	11		Sanctioned 189 Completed 112 Ongoing 69 Work not Started 19
Total	257	255												162	12				
SCERT Related Project	5	4	4				1						1	2		1			
ICT Lab, Renewal	ICT L	AB (in	DIET / B	ITE /	PTEC	/ CTE)	: 44 s	ite com	pleted.	; ICT La	b in Bl	RC -348	site co	mpleted		•			
Energy Installation Solar Energy Installation (in DIET): Completed - 21 site; Work in progress (work order issued) - 3 site.										ite.									
	Total No. of Completed TE Scheme 162																		