

**BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA**  
**PHYSICAL STATUS OF CONSTRUCTION OF BRC (BLOCK RESOURCE CENTRE)**

Report Dated : 30.11.2017

Sl. No.	Name of District	Group No.	Name of School	Retender	Tender Process	Not Start	Physical Status										Remarks	
							Lay out	Fou nda tio n	Plin th	Ground Floor		First Floor		Second Floor		Fini shing		Co mp let e
										LL	RL	LL	RL	LL	RL			
1	Araria	BRC-79	BRC, Narpatganj, Araria			1											5' deep land made available, sand filling estimate sent to HO.	
2	Araria	BRC-80	BRC, Araria			1											Land available , NOC not given till date	
3	Araria	BRC-81	BRC, Jokihat, Araria			1											Govt tree plantation over the land , letter issued to c.o. to clear the land	
4	Araria	BRC-82	BRC, Bhargama, Araria															
5	Araria	BRC-83	BRC, Kursakata, Araria															
6	Arwal	BRC-129	BRC , Arwal														Stop due to water logged in the site	
7	Arwal	BRC-130	BRC , Karpi, Arwal															
8	Aurangabad	BRC-131	BRC, Obra, Aurangabad															
9	Aurangabad	BRC-132	BRC, Dev, Aurangabad															
10	Aurangabad	BRC-133	BRC , Madanpur, Aurangabad															
11	Aurangabad	BRC-134	BRC , Kutumba, Aurangabad															
12	Banka	BRC-92	BRC Katoria, Banka														S.F. ROOF CASTED.	
13	Banka	BRC-93	BRC Rajaun, Banka														F.F. ROOF NOT CASTED.	
14	Banka	BRC-94	BRC, Barhat, Banka														S.F ROOF NOT CASTED AND GROUND FLOOR PLASTERING WORK IN PROGRESS	
15	Banka	BRC-95	BRC Belhar, Banka														S.F. ROOF NOT CASTED	
16	Begusarai	BRC-167	BRC, Begusarai			1											Land not avilable	
17	Begusarai	BRC-168	BRC, Matihani, Begusarai															
18	Begusarai	BRC-169	BRC, Bhagwanpur, Begusarai															
19	Begusarai	BRC-170	BRC, Bakhri, Begusarai			1											Land not avilable	
20	Begusarai	BRC-171	BRC, Mansoorchak, Begusarai			1											Land not avilable	
21	Begusarai	BRC-172	BRC, Cheria Bariyarpur, Begusarai			1											Land not avilable	

Sl. No.	Name of District	Group No.	Name of School	Retender	Tender Process	Not Start	Physical Status										Remarks	
							Lay out	Fou nda tion	Plin th	Ground Floor		First Floor		Second Floor		Fini shing		Co mp let e
										LL	RL	LL	RL	LL	RL			
22	Bhagalpur	BRC-102	BRC Naugachhia,Bhagalpur			1											Not Started. Pending Agreement	
23	Bhagalpur	BRC-103	BRC Pirpainti,Bhagalpur														TIE BEAM LEVEL. FOUNDATION BRICK WORK COMPLETED	
24	Bhagalpur	BRC-104	BRC Shahkund,Bhagalpur														S.F ROOF CASTED AND INTERNAL PLASTER IN PROGRESS	
25	Bhojpur	BRC-158	BRC,Jagdishpur, Bhojpur														Plaster Work	
26	Bhojpur	BRC-159	BRC ,Charpokhri, Bhojpur															
27	Bhojpur	BRC-160	BRC, Udwanthnagar, Bhojpur														Shuttering	
28	Bhojpur	BRC-161	BRC, Garhani, Bhojpur														Plaster Work	
29	Bhojpur	BRC-162	BRC , Koilwar, Bhojpur														B/W upto PL	
30	Buxar	BRC-64	BRC Chakki, Buxar			1											LOA Issue	
31	Buxar	BRC-65	BRC Buxar			1											LOA Issue	
32	Buxar	BRC-66	BRC, Chausa, Buxar			1											LAND IS NOT AVAILABLE.	
33	Darbhanga	BRC-8	BRC,Manigachhi, Darbhanga			1											Not Started. H.T. Cable cross	
34	Darbhanga	BRC-9	BRC, Keoti,Darbhanga															
35	Darbhanga	BRC-10	BRC,kusheshwarsthan,Darbhanga															
36	Darbhanga	BRC-11	BRC, Ghanshyampur, Darbhanga															
37	Darbhanga	BRC-12	BRC,Kiratpur, Darbhanga			1											Not Started. NOC Pending	
38	Darbhanga	BRC-13	BRC,Baheri,Darbhanga															
39	Darbhanga	BRC-14	BRC,Hanumannagar, Darbhanga															
40	East Champaran	BRC-31	BRC, Sangrampur, East Champaran															
41	East Champaran	BRC-32	BRC,Kalyanpur, East Champaran															
42	East Champaran	BRC-33	BRC Chakia, East Champaran															
43	East Champaran	BRC-34	BRC Sugauli, East Champaran															
44	East Champaran	BRC-35	BRC Madhuban, East Champaran															

Sl. No.	Name of District	Group No.	Name of School	Retender	Tender Process	Not Start	Physical Status										Remarks					
							Layout	Foundation	Plinth	Ground Floor		First Floor		Second Floor		Finishing		Complete				
										LL	RL	LL	RL	LL	RL							
45	East Champaran	BRC-36	BRC Patahi, East Champaran																			
46	East Champaran	BRC-37	BRC Raxaul, East Champaran																			
47	East Champaran	BRC-38	BRC Adapur, East Champaran																			
48	East Champaran	BRC-39	BRC Bankatwa, East Champaran																			LOA Issue
49	East Champaran	BRC-40	BRC Dhaka, East Champaran																			LOA Issue
50	Gaya	BRC-119	BRC, Atari, Gaya																			
51	Gaya	BRC-120	BRC, Neemchak, Gaya																			
52	Gaya	BRC-121	BRC, Wazirganj, Gaya																			LOA Issue
53	Gaya	BRC-122	BRC, Mohanpur, Gaya																			LOA Issue
54	Gaya	BRC-123	BRC, Imamganj, Gaya																			Land Available
55	Gaya	BRC-124	BRC, Amas, Gaya																			
56	Gaya	BRC-125	BRC, Koch, Gaya																			LOA issue
57	Gopalganj	BRC-55	BRC, Uchkagaon, Gopalganj																			
58	Gopalganj	BRC-56	BRC, Sidhwalia, Gopalganj																			
59	Gopalganj	BRC-57	BRC, Bhorey, Gopalganj																			
60	Gopalganj	BRC-58	BRC, Bijaipur, Gopalganj																			
61	Gopalganj	BRC-59	BRC, Pachdeuri, Gopalganj	1																		Retender
62	Gopalganj	BRC-60	BRC, Kuchaikot, Gopalganj																			LOA Issue
63	Jamui	BRC-96	BRC Jamui																			
64	Jamui	BRC-97	BRC Barhat, Jamui																			LOA Issue
65	Jamui	BRC-98	BRC Chakai, Jamui																			
66	Jamui	BRC-99	BRC Gidhour, Jamui																			Land not avilable
67	Jamui	BRC-100	BRC Sikandra, Jamui																			

Sl. No.	Name of District	Group No.	Name of School	Retender	Tender Process	Not Start	Physical Status										Remarks			
							Layout	Foundation	Plinth	Ground Floor		First Floor		Second Floor		Finishing		Complete		
										LL	RL	LL	RL	LL	RL					
68	Jehanabad	BRC-126	BRC, Jehanabad																	
69	Jehanabad	BRC-127	BRC, Kako, Jehanabad																	
70	Jehanabad	BRC-128	BRC, Ghosi, Jehanabad			1														LOA Issue
71	Kaimur	BRC-61	BRC,Ramgarh,Kaimur																	
72	Kaimur	BRC-62	BRC Chainpur,Kaimur																	
73	Kaimur	BRC-63	BRC Bhagwanpur,Kaimur																	
74	Katihar	BRC-73	BRC, Mansahi, Katihar																	
75	Katihar	BRC-74	BRC,Manihar, Katihar																	
76	Katihar	BRC-75	BRC, Pranpur, Katihar																	
77	Katihar	BRC-76	BRC, Kadwa, Katihar																	
78	Katihar	BRC-77	BRC, Barsoi, Katihar																	
79	Katihar	BRC-78	BRC, Azamnagar, Katihar																	
80	Khagariaa	BRC-173	BRC ,Chuatham,Khagaria																	
81	Khagariaa	BRC-174	BRC ,Gogari,Khagaria																	
82	Khagariaa	BRC-175	BRC, Beldour,Khagaria			1														Land allotment in process
83	Khagariaa	BRC-176	BRC,Parbatta,Khagaria																	
84	Kishanganj	BRC-89	BRC, Tarhagach, Kishanganj																	
85	Kishanganj	BRC-90	BRC, Thakurganj, Kishanganj																	Agreement pending
86	Kishanganj	BRC-91	BRC, Pothia, Kishanganj																	
87	Lakhisarai	BRC-184	BRC,Barhiya,Lakhisarai			1														LETTER ISSUED TO CONTRACTOR TO START WORK IMMEDIATELY
88	Lakhisarai	BRC-185	BRC , Alinagar, Suryagarha,			1														LOA issue
89	Madhepura	BRC-105	BRC Puraini, Madhepura																	
90	Madhepura	BRC-106	BRC Gwalpada, Madhepura			1														Land not available

Sl. No.	Name of District	Group No.	Name of School	Retender	Tender Process	Not Start	Physical Status										Remarks	
							Lay out	Fou nda tion	Plin th	Ground Floor		First Floor		Second Floor		Fini shing		Co mp let e
										LL	RL	LL	RL	LL	RL			
91	Madhepura	BRC-107	BRC Kumarkhand, Madhepura															
92	Madhepura	BRC-108	BRC Gailarh, Madhepura															
93	Madhubani	BRC-15	BRC, Lakhsaur, Madhubani															
94	Madhubani	BRC-16	BRC, Jhanjharpur, Madhubani															
95	Madhubani	BRC-17	BRC, Phulparas, Madhubani															
96	Madhubani	BRC-18	BRC, Khutauna, Madhubani															
97	Madhubani	BRC-19	BRC, Khajouli, Madhubani															
98	Madhubani	BRC-20	BRC, Bisfi, Madhubani															
99	Madhubani	BRC-21	BRC, Rahika, Madhubani															
100	Madhubani	BRC-22	BRC, Harlakhi, Madhubani															
101	Madhubani	BRC-23	BRC, Babubarhi, Madhubani															
102	Munger	BRC-101	BRC Asharganj, Munger															
103	Muzaffarpur	BRC-152	BRC , Motipur, Muzaffarpur															Land for work still not given by C.O.
104	Muzaffarpur	BRC-153	BRC , Gaighat, Muzaffarpur															NOC Awaited, Letter Given
105	Muzaffarpur	BRC-154	BRC, Aurai, Muzaffarpur															NOC Awaited, Letter Given
106	Muzaffarpur	BRC-155	BRC, Bandra, Muzaffarpur															Brickwork Running
107	Muzaffarpur	BRC-156	BRC, Minapur, Muzaffarpur															Sand filling
108	Muzaffarpur	BRC-157	BRC, Bhagwanpur, Muzaffarpur															No named Block Present Letter Given to HQ
109	Nalanda	BRC-146	BRC, Austhawan , Nalanda															
110	Nalanda	BRC-147	BRC, Rahui, Nalanda															
111	Nalanda	BRC-148	BRC, Ekangarsarai, Nalanda															
112	Nalanda	BRC-149	BRC, Silaw, Nalanda															
113	Nalanda	BRC-150	BRC, Katrisarai, Nalanda															

Sl. No.	Name of District	Group No.	Name of School	Retender	Tender Process	Not Start	Physical Status										Remarks	
							Lay out	Fou nda tio n	Plin th	Ground Floor		First Floor		Second Floor		Fini shing		Co mp let e
										LL	RL	LL	RL	LL	RL			
114	Nalanda	BRC-151	BRC, Karaiparsurai, Nalanda			1											DPR में अंकित स्थल Road से 11 फीट गहरा है तथा 4 फीट जलजमाव है, नये स्थल हेतु BEO से L.No.- 558 /19.11.16 द्वारा अनुरोध किया गया है	
115	Nawada	BRC-141	BRC, Pakribarawan, Nawada															
116	Nawada	BRC-142	BRC, Warisaliganj, Nawada															
117	Nawada	BRC-143	BRC, Akbarpur, Nawada															
118	Nawada	BRC-144	BRC, Narhat, Nawada															
119	Nawada	BRC-145	BRC, Chandi, Nalanda															
120	Patna	BRC-163	BRC, Fatuhan, Patna														Foundation Earth Excavation in progress (CO के पत्रांक 597 दिनांक 28.07.17 द्वारा भूमि उपलब्ध कराया गया	
121	Patna	BRC-164	BRC, Bakhtiyarpur, Patna			1											उपलब्ध कराया गया भूमि पूर्व में किसी अन्य विभाग को आवंटित था पुनः अन्य भूमि उपलब्ध कराने का अनुरोध BEO से L.N.-93/03.03.17 एवं 140/20.04.17 द्वारा अनुरोध किया गया है तथा DEO पटना द्वारा भी सम्बंधित को निर्देशित किया गया	
122	Patna	BRC-165	BRC, Naubatpur, Patna														Plaster Work	
123	Patna	BRC-166	BRC, Maner, Patna			1											DPR में स्थल अंकित नहीं है स्थल उपलब्ध कराने हेतु BEO से L.No.-574 /20.11.16, L.No.-33 /20.01.17 एवं 138/20.04.17 द्वारा अनुरोध किया गया है तथा DEO पटना द्वारा भी सम्बंधित को निर्देशित किया गया	
124	Purnea	BRC-85	BRC, Baisi, Purnea															
125	Purnea	BRC-86	BRC, Amour, Purnea															
126	Purnea	BRC-87	BRC, Dhamdaha, Purnea															
127	Purnea	BRC-88	BRC, Banmankhi, Purnea															
128	Purnea East	BRC-84	BRC, Purnea East,															
129	Rohtas	BRC-67	BRC Dinara, Rohtas															
130	Rohtas	BRC-68	BRC Karahgar, Rohtas															
131	Rohtas	BRC-69	BRC Kochas, Rohtas															
132	Rohtas	BRC-70	BRC Tilauthu, Rohtas														Inaugurated 16.07.2017	

Sl. No.	Name of District	Group No.	Name of School	Retender	Tender Process	Not Start	Physical Status										Remarks	
							Layout	Foundation	Plinth	Ground Floor		First Floor		Second Floor		Finishing		Complete
										LL	RL	LL	RL	LL	RL			
133	Rohtas	BRC-71	BRC Karakat, Rohtas			1											LOA Issued	
134	Rohtas	BRC-72	BRC Dawat, Rohtas															
135	Saharsa	BRC-109	BRC Saurbazar, Saharsa															
136	Saharsa	BRC-110	BRC, Navhatta, Saharsa															
137	Saharsa	BRC-111	BRC Mahensi, Saharsa														Work stop due water logged	
138	Saharsa	BRC-112	BRC Sonbarsa, Saharsa			1											Low Land/Ditch available about 7ft	
139	Saharsa	BRC-113	BRC , Simri Bakhtiyarpur, Saharsa															
140	Samastipur	BRC-24	BRC Rosara,Samastipur															
141	Samastipur	BRC-25	BRC Samastipur															
142	Samastipur	BRC-26	BRC, Khanpur,Samastipur															
143	Samastipur	BRC-27	BRC, Hasanpur,Samastipur															
144	Samastipur	BRC-28	BRC, Mohanpur,Samastipur															
145	Samastipur	BRC-29	BRC, Patori,Samastipur															
146	Samastipur	BRC-30	BRC, Shivajinagar,Samastipur															
147	Saran	BRC-1	BRC, Ekma, Saran															
148	Saran	BRC-2	BRC, Baniyapur, Saran			1											LOA Issue	
149	Saran	BRC-3	BRC, Masrak, Saran			1											LOA Issue	
150	Saran	BRC-4	BRC, Marhowrah, Saran			1											LOA Issue	
151	Saran	BRC-5	BRC , Amnour, Saran			1											LOA Issue	
152	Saran	BRC-6	BRC , Dariyapur, Saran															
153	Saran	BRC-7	BRC , Garkha, Saran															
154	Shekhpura	BRC-183	BRC,Chewada,Shekhpura															
155	Sitamarhi	BRC-135	BRC, Rega, Sitamarhi															

Sl. No.	Name of District	Group No.	Name of School	Retender	Tender Process	Not Start	Physical Status										Remarks	
							Layout	Foundation	Plinth	Ground Floor		First Floor		Second Floor		Finishing		Complete
										LL	RL	LL	RL	LL	RL			
156	Sitamarhi	BRC-136	BRC, Mesarganj, Sitamarhi			1											Land Available. Agreement Not Done.	
157	Sitamarhi	BRC-137	BRC, Pupri, Sitamarhi														Brick work upto lintel in progress	
158	Sitamarhi	BRC-138	BRC, Barthnaha, Sitamarhi															
159	Sitamarhi	BRC-139	BRC, Runisaidpur, Sitamarhi														Roof Casted	
160	Sitamarhi	BRC-140	BRC, Suppi, Sitamarhi														Reinforcement work completed , roof casted soon	
161	Siwan	BRC-48	BRC , Darauli, Siwan															
162	Siwan	BRC-49	BRC , Hussainganj, Siwan															
163	Siwan	BRC-50	BRC , Mairwa, Siwan															
164	Siwan	BRC-51	BRC Basantpur, Siwan															
165	Siwan	BRC-52	BRC Maharajganj, Siwan															
166	Siwan	BRC-53	BRC, Bhagwanpur, Siwan															
167	Siwan	BRC-54	BRC, Hasanpur, Siwan															
168	Supaul	BRC-114	BRC , Supaul															
169	Supaul	BRC-115	BRC , Pipra, Supaul															
170	Supaul	BRC-116	BRC , Pratapganj, Supaul															
171	Supaul	BRC-117	BRC , Nirmali, Supaul														Work stop due water logged	
172	Supaul	BRC-118	BRC , Raghobpur, Supaul															
173	Vaishali	BRC-177	BRC, Raghobpur, Vaishali															
174	Vaishali	BRC-178	BRC , Desari, Vaishali														Internal plaster, sanitary work, m.s grill in window going on	
175	Vaishali	BRC-179	BRC, Bidupur, Vaishali														Brick work upto roof level	
176	Vaishali	BRC-180	BRC, Jandaha, Vaishali														Brick work between lintel and Sill level going on	
177	Vaishali	BRC-181	BRC , Mahua, Vaishali														Plaster running, M.S grill fixing	
178	Vaishali	BRC-182	BRC, Garoul, Vaishali														Internal Plaster, kota flooring, electrical work, plumbing work in progress.	



Sl. No.	Name of District	Group No.	Name of School	Retender	Tender Process	Not Start	Physical Status										Remarks	
							Lay out	Fou nda tio n	Plin th	Ground Floor		First Floor		Second Floor		Fini shing		Co mp let e
										LL	RL	LL	RL	LL	RL			
179	West Champaran	BRC-41	BRC Bairiya, West Champaran			1											LOA Issue	
180	West Champaran	BRC-42	BRC Narkatiaganj, West Champaran															
181	West Champaran	BRC-43	BRC Sikta, West Champaran															
182	West Champaran	BRC-44	BRC Bhithan, West Champaran			1											LOA Issue	
183	West Champaran	BRC-45	BRC Lauriya, West Champaran															
184	West Champaran	BRC-46	BRC,Piprasi, West Champaran			1											LOA Issue	
185	West Champaran	BRC-47	BRC,Majhaulia, West Champaran															
<b>Total No. of BRC (Block Resource Centre)</b>			<b>185</b>	<b>1</b>	<b>0</b>	<b>45</b>	<b>10</b>	<b>22</b>	<b>7</b>	<b>2</b>	<b>15</b>	<b>9</b>	<b>13</b>	<b>5</b>	<b>20</b>	<b>30</b>	<b>6</b>	