

Progress Report of BRC (Block Resources Center) Project

Bihar State Educational Infrastructure Development Corporation Ltd.

Report as on dated 30 / 11 / 19

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks		
							Layout Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete					
					INDEX	Stage Completed	1	In Progress													
1	BRC Ekma, Saran	Saran	87.994	21/03/17	Asiana Construction Pvt. Ltd. 9431088485	20/06/18	1	1	1	1	1	1	1	1	1	1	1	1	60.719	Completed	
2	BRC Baniyapur, Saran	Saran	87.994	05/03/19	Samrandra Kumar Singh, 9570290401	04/06/20	1	1	0.5											Work in progress	
3	BRC Masrak, Saran	Saran	87.994	14/06/17	Vijay Narayan Singh 9470059120	13/09/18	1	1	1	1	1	1	1	1	1	1	0.5		53.226	Work in progress	
4	BRC Marhowrah, Saran	Saran	87.994	29/06/17	Samrandra Kumar Singh 9570290401															Not Started	
5	BRC Amnour, Saran	Saran	87.994	08/05/17	Mohan Prasad Developers & Const. Pvt. td. 9931019004	07/08/18	1	1	1	1	1	1	1	1	1	1	1	1	63.787	Completed	
6	BRC Dariyapur, Saran	Saran	87.994	19/01/17	Chandra Bhushan Prasad 9939325343	18/04/18	1	1	1	1	1	1	1	1	1	1	1	1	63.568	Completed	
7	BRC Garkha, Saran	Saran	87.994	14/06/17	Vijay Narayan Singh 9470059120	13/09/18	1	1	1	1	1	1	1	1	1	1	1	1	37.528	Completed	
8	BRC Manigachhi, Darbhanga	Darbhanga	87.994	14/03/18	Ajay Kumar Mandal, Durgipatti, Hudpa, Khutauna, Madhubani 9431088485	13/06/19	1	1	1	1	1	0.5							21.755	Work in progress	
9	BRC Keoti, Darbhanga	Darbhanga	87.994	30/01/17	Girdhari Lal Poddar 9334934135	29/04/18	1	1	1	1	1	1	1	1	1	1	1	1	71.237	Completed	
10	BRC Kusheshwarsthan, Darbhanga	Darbhanga	87.994	18/01/17	Ramesh Chandra Yadav 9472800478	17/04/18	1	1	1	1	1	1	1	1	1	1	1	1	62.602	Completed	
11	BRC Ghanshyampur, Darbhanga	Darbhanga	87.994	28/12/17	Niraj Kumar Jha 7004513693	27/03/19	1	1	1	1	1	1	1	1	1	1	0.5		27.725	Work in progress	
12	BRC Kiratpur, Darbhanga	Darbhanga	87.994	29/06/17	Sitesh Kumar Singh Bhabhanagar, Bhagwanpur Chowk,															Not Started	
13	BRC Baheri, Darbhanga	Darbhanga	87.994	18/01/17	Ramesh Chandra Yadav 9472800478	17/04/18	1	1	1	1	1	1	1	1	1	1	0.5		44.422	Work in progress	

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks	
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing				Complete
							INDEX		Stage Completed		In Progress									
14	BRC Hanumannagar, Darbhanga	Darbhanga	87.994	14/12/17	M/s Omshree Enterprises, Begusarai,	13/03/19	1	1	1	1	1	1	1	1	1	1	0.5	28.004	Work in progress	
15	BRC Lakhsaur, Madhubani	Madhubani	87.994	13/12/17	M/S Kumar Trading Co. 9431276100	12/03/19	1	1	1	1	1	1	1	1	1	1	1	58.009	Completed	
16	BRC Jhanjharpur, Madhubani	Madhubani	87.994	23/12/16	Jugnoo Kumar 8083370525	22/03/18	1	1	1	1	1	1	1	1	1	1	1	71.718	Completed	
17	BRC Phulparas, Madhubani	Madhubani	87.994	11/12/17	Akash Kumar 9334362048	10/03/19	1	1	1	1	1	1	0.5					12.871	Work in progress	
18	BRC Khutauna, Madhubani	Madhubani	87.994	23/12/16	Jugnoo Kumar 8083370525	22/03/18	1	1	1	1	1	1	1	1	1	1	1	77.552	Completed	
19	BRC Khajouli, Madhubani	Madhubani	87.994	25/01/17	Bhawani Shankar Construction Pvt. Ltd. 9430084612	24/04/18	1	1	1	1	1	1	1	1	1	1	1	67.199	Completed	
20	BRC Bisfi, Madhubani	Madhubani	87.994	06/08/18	Ajay Kumar Mandal 9199499618	05/11/19	1	1	1	1	1	1	1	1	1	0.5		28.898	Work in progress	
21	BRC Rahika, Madhubani	Madhubani	87.994	14/03/18	Ajay Kumar Mandal, Durgipatti, Hudpa, Khutauna, Madhubani	13/06/19	1	1	1	1	1	1	1	1	1	1	1	58.957	Completed	
22	BRC Harlaxhi, Madhubani	Madhubani	87.994	22/08/17	Kanhaiya Kumar Mehta 9934949629	21/11/18	1	1	1	1	1	1	1	1	1	1	1	50.607	Completed	
23	BRC Babubarhi, Madhubani	Madhubani	87.994	30/01/17	Girdhari Lal Poddar 9334934135	29/04/18	1	1	1	1	1	1	1	1	1	1	1	72.832	Completed	
24	BRC Rosera, Samastipur	Samastipur	87.994	13/01/17	Jeewan Kishore Singh 9934795831	12/04/18	1	1	1	1	1	1	1	1	1	1	1	64.488	Completed	
25	BRC Samastipur	Samastipur	87.994	06/01/18	M/s Khan Brothers And Co. 9431406004	05/04/19	1	1	1	1	1	1	1	1	1	1	1	51.370	Completed	
26	BRC Khanpur, Samastipur	Samastipur	87.994	27/09/18	Anjani Kumar 9430577566	26/12/19	1	1	1	1	0.5							12.613	Work in progress	
27	BRC Hasanpur, Samastipur	Samastipur	87.994	25/08/17	Nitish Kumar 9473452853	24/11/18	1	1	1	1	1	1	1	1	1	1	1	39.394	Completed	
28	BRC Mohanpur, Samastipur	Samastipur	87.994	11/05/17	Vipin Kumar Sahni 9931468694	10/08/18	1	1	1	1	1	1	1	1	1	1	1	66.781	Completed	

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks		
							Layout Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete					
							INDEX	Stage Completed	1	In Progress								3			
180	BRC Jandaha, Vaishali	Vaishali	87.994	22/05/17	Ranjan Gayatri Const. Pvt. Ltd.	21/08/18	1	1	1	1	1	1	1	1	1	1	1	1	55.235	Completed	
181	BRC Mahua, Vaishali	Vaishali	87.994	13/02/17	Rohit Raj Construction Pvt Ltd 9931059796	12/05/18	1	1	1	1	1	1	1	1	1	1	1	1	61.505	Completed	
182	BRC Garoul, Vaishali	Vaishali	87.994	13/02/17	Rohit Raj Construction Pvt Ltd 9931059796	12/05/18	1	1	1	1	1	1	1	1	1	1	1	1	64.825	Completed	
183	BRC Chewda, Shekhpura	Shekhpura	87.994	09/02/17	Sanjay Kumar Technocrat Pvt Ltd 8100000000	08/05/18	1	1	1	1	1	1	1	1	1	1	1	1	67.730	Completed	
184	BRC Barhiya, Lakhisarai	Lakhisarai	87.994	27/02/18	Sai Highway And Builders Pvt Ltd 8771455007	26/05/19	1	1	1	1	1	1	1	1	1	1	1	1	40.848	Completed	
185	BRC Alinagar, Suryagarha, Lakhisarai	Lakhisarai	87.994	27/02/18	Sai Highway And Builders Pvt Ltd 8771455007	26/05/19	1	1	1	1	1	1	1	1	1	1	0.5	1	36.109	Work in progress	