

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA (BIHAR).

SUMMARY OF PROJECTS

Date :- 30/11/2019

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurtated	Recieved Amount (in Lakh)	Fin. Exp. (30.11.2019) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
1	USS (Upgraded Secondary School) (2009-10) State	45	45	0	0	0	0	0	0	0	0	0	1	32	1	12	26	2134.20	1726.94	80.92%
2	USS (Upgraded Secondary School) (2009-10) central	323	323	0	1	2	1	6	3	1	0	0	15	264	29	30	252	24170.15	13325.64	55.13%
3	USS (Upgraded Secondary School) (2010-11) central	403	400	0	0	0	1	2	0	2	0	0	9	337	14	52	309	23947.24	18070.09	75.46%
Total :-		771	768	0	1	2	2	8	3	3	0	0	25	633	44	94	587	50251.59	33122.67	65.91%
4	GH (Girl's Hostel) (2009-10)	80	77	0	0	0	1	0	0	3	0	0	8	48	12	20	47	11307.36	8110.80	71.73%
5	GH (Girl's Hostel) (2010-11)	113	109	0	0	0	0	0	0	0	0	0	1	85	1	27	81	5872.80	12269.98	208.93%
																		17704.87	0.00	
Total :-		193	186	0	0	0	1	0	0	3	0	0	9	133	13	47	128	34885.03	20380.78	58.42%
6	MS (Model School) (2009-10)	98	86	0	1	0	0	3	0	2	0	0	4	76	10	12	57	15855.00	21444.39	135.25%
7	MS (Model School) (2010-11)	255	211	0	1	0	0	6	1	6	0	1	21	174	36	45	157	39714.17	52062.04	131.09%
																		18667.00		0.00%
Total :-		353	297	0	2	0	0	9	1	8	0	1	25	250	46	57	214	74236.17	73506.43	99.02%
8	SSS (Senior Secondary School) (2013-14)	993	992	0	4	7	9	15	7	21	0	0	105	722	168	103	607	107000.00	97798.71	91.40%
9	HSS (Higher Secondary School) (2013-14)	226	222	1	0	0	1	1	0	1	0	0	25	170	29	27	147	27142.50	22275.11	82.07%
10	SSSM (Senior Secondary School Minority) (2014-15)	242	197	1	2	3	2	5	4	4	0	0	21	104	42	96	62	22946.61	16141.53	70.34%

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurtated	Recieved Amount (in Lakh)	Fin. Exp. (30.11.2019) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
11	USSS (Upgraded Senior Secondary School) 2011-12	156	150	3	2	3	2	4	3	6	1	3	35	56	62	38	134	8951.28	10180.33	113.73%
12	USSS (Upgraded Senior Secondary School) 2013-14	201	197	1	1	3	4	4	2	4	0	0	27	133	46	22		7238.01	19581.80	270.54%
13	EXAM. HALL (2013-14)	23	23	0	0	0	0	0	0	1	0	0	0	25	1	-3	19	7833.42	8842.21	112.88%
14	CT (College Toilet)	250	250	0	0	2	0	6	0	0	0	0	13	196	21	33		1012.00	761.98	75.29%
15	Shiksha Bhawan (2013-14)	9	9	0	0	0	0	0	0	0	0	0	1	7	1	1	4	1628.00	1646.43	101.13%
16	Deegree College	12	12	0	0	0	0	0	0	0	0	0	0	7	0	5	4	6000.00	3546.02	59.10%
17	Renovation Work/New Building (College Building)	115	89	0	0	0	0	0	0	0	0	0	0	70	17	28		24318.42	14411.41	59.26%
18	Renovation Work (Secondary/HSS Building)	57	27	0	0	0	0	0	0	0	0	0	0	21	6	30		7028.62	4933.43	70.19%
19	CDPO (Child Development Project Office co-housing)	33	33	0	0	0	0	0	0	0	0	0	3	25	3	5	15	3180.50	3105.61	97.65%
20	ICT@Shcools	1000	832	0	0	0	0	0	0	0	0	0	0	832	0	168		13515.00	11221.24	83.03%
21	ICT Projects - World Bank	250	250	0	0	0	0	0	0	0	0	0	0	250	0	0		4323.85	1329.59	30.75%
	Total :-	4884	4534	6	12	20	21	52	20	51	1	4	289	3634	499	751	1921	401491.00	342785.28	85.38%