

Progress Report of BRC (Block Resources Center) Project

Bihar State Educational Infrastructure Development Corporation Ltd.

Report as on dated 31 / 10 / 19

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks	
							Layout Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete				
					INDEX	Stage Completed														
1	BRC Ekma, Saran	Saran	87.994	21/03/17	Asiana Construction Pvt. Ltd. 9431088485	20/06/18											60.719	Completed		
2	BRC Baniyapur, Saran	Saran	87.994	29/06/17	Samrandra Kumar Singh, 9570290401														Work in progress	
3	BRC Masrak, Saran	Saran	87.994	14/06/17	Vijay Narayan Singh 9470059120	13/09/18											53.226	Work in progress		
4	BRC Marhowrah, Saran	Saran	87.994	29/06/17	Samrandra Kumar Singh 9570290401														Not Started	
5	BRC Amnour, Saran	Saran	87.994	08/05/17	Mohan Prasad Developers & Const. Pvt.td. 9931019004	07/08/18											63.787	Completed		
6	BRC Dariyapur, Saran	Saran	87.994	19/01/17	Chandra Bhushan Prasad 9939325343	18/04/18											63.568	Completed		
7	BRC Garkha, Saran	Saran	87.994	14/06/17	Vijay Narayan Singh 9470059120	13/09/18											37.528	Work in progress		
8	BRC Manigachhi, Darbhanga	Darbhangha	87.994	14/03/18	Ajay Kumar Mandal, Durgipatti, Hudpa, Khutauna, Madhubani 9199499618	13/06/19											21.755	Work in progress		
9	BRC Keoti, Darbhanga	Darbhangha	87.994	30/01/17	Girdhari Lal Poddar 9334934135	29/04/18											71.237	Completed		
10	BRC Kusheshwarsthan, Darbhanga	Darbhangha	87.994	18/01/17	Ramesh Chandra Yadav 9472800478	17/04/18											62.602	Completed		
11	BRC Ghanshyampur, Darbhanga	Darbhangha	87.994	28/12/17	Niraj Kumar Jha 7004513693	27/03/19											27.725	Work in progress		
12	BRC Kiratpur, Darbhanga	Darbhangha	87.994	29/06/17	Sitesh Kumar Singh Bhabhanagar, Bhagwanpur Chowk, Muzaffarpur 9430864518														Not Started	
13	BRC Baheri, Darbhanga	Darbhangha	87.994	18/01/17	Ramesh Chandra Yadav 9472800478	17/04/18											44.422	Work in progress		

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks		
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing				Complete	
							INDEX		Stage Completed		In Progress										
14	BRC Hanumannagar, Darbhanga	Darbhanga	87.994	14/12/17	M/s Omshree Enterprises, Begusarai,	13/03/19													28.004	Work in progress	
15	BRC Lakhsaur, Madhubani	Madhubani	87.994	13/12/17	M/S Kumar Trading Co. 9431276100	12/03/19													58.009	Completed	
16	BRC Jhanjharpur, Madhubani	Madhubani	87.994	23/12/16	Jugnoo Kumar 8083370525	22/03/18													71.718	Completed	
17	BRC Phulparas, Madhubani	Madhubani	87.994	11/12/17	Akash Kumar 9334362048	10/03/19													12.871	Work in progress	
18	BRC Khutauna, Madhubani	Madhubani	87.994	23/12/16	Jugnoo Kumar 8083370525	22/03/18													77.552	Completed	
19	BRC Khajouli, Madhubani	Madhubani	87.994	25/01/17	Bhawani Shankar Construction Pvt. Ltd. 9430084612	24/04/18													67.199	Completed	
20	BRC Bisfi, Madhubani	Madhubani	87.994	06/08/18	Ajay Kumar Mandal 9199499618	05/11/19													28.898	Work in progress	
21	BRC Rahika, Madhubani	Madhubani	87.994	14/03/18	Ajay Kumar Mandal, Durgipatti, Hudpa, Khutauna, Madhubani	13/06/19													58.957	Completed	
22	BRC Harlakhi, Madhubani	Madhubani	87.994	22/08/17	Kanhaiya Kumar Mehta 9934949629	21/11/18													50.607	Completed	
23	BRC Babubarhi, Madhubani	Madhubani	87.994	30/01/17	Girdhari Lal Poddar 9334934135	29/04/18													72.832	Completed	
24	BRC Rosera, Samastipur	Samastipur	87.994	13/01/17	Jeewan Kishore Singh 9934795831	12/04/18													64.488	Completed	
25	BRC Samastipur	Samastipur	87.994	06/01/18	M/s Khan Brothers And Co. 9431406004	05/04/19													51.370	Completed	
26	BRC Khanpur, Samastipur	Samastipur	87.994	27/09/18	Anjani Kumar 9430577566	26/12/19													12.613	Work in progress	
27	BRC Hasanpur, Samastipur	Samastipur	87.994	25/08/17	Nitish Kumar 9473452853	24/11/18													39.394	Completed	
28	BRC Mohanpur, Samastipur	Samastipur	87.994	11/05/17	Vipin Kumar Sahni 9931468694	10/08/18													66.781	Completed	

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks	
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing				Complete
							INDEX		Stage Completed		In Progress									
29	BRC Patori, Samastipur	Samastipur	87.994	31/12/16	Kaushlendra Kumar Singh 9939646103, 9334633151	30/03/18												67.689	Completed	
30	BRC Shivajinagar, Samastipur	Samastipur	87.994	18/03/17	Abhay Kumar Singh 9934279823	17/06/18												65.164	Completed	
31	BRC Sangrampur, E. Champaran	East Champaran	87.994	23/12/16	Arun Kumar 9470421603	22/03/18												70.782	Completed	
32	BRC Kalyanpur, E. Champaran	East Champaran	87.994	12/12/17	Arun Kumar 9470847145	11/03/19												43.253	Work in progress	
33	BRC Chakia, E. Champaran	East Champaran	87.994	08/05/17	Keshav Kumar Keshri 9430096435	07/08/18												69.057	Completed	
34	BRC Sugauli, E. Champaran	East Champaran	87.994	08/05/17	Keshav Kumar Keshri 9430096435	07/08/18												63.284	Completed	
35	BRC Madhuban, E. Champaran	East Champaran	87.994	21/12/16	Dhiraj Kumar Pandey 9430214702	20/03/18												71.957	Completed	
36	BRC Patahi, E. Champaran	East Champaran	87.994	30/01/17	Satish Narayan Singh	29/04/18												74.030	Completed	
37	BRC Raxaul, E. Champaran	East Champaran	87.994	13/12/17	Rohan Construction Pvt. Ltd.	12/03/19												63.832	Completed	
38	BRC Adapur, E. Champaran	East Champaran	87.994	24/05/17	M/s Maa Vaishno Construction	23/08/18												70.212	Completed	
39	BRC Bankatwa, E. Champaran	East Champaran	87.994	23/10/18	Harikishore Prasad Gupta 9955485652	22/01/20													Work in progress	
40	BRC Dhaka, E. Champaran	East Champaran	87.994	11/12/17	Ms Efti Construction 9523998000	10/03/19												69.398	Completed	
41	BRC Bairia, W. Champaran	West Champaran	87.994	26/12/17	Suraj Kumar Kushvaha 9955010601	25/03/19												66.155	Completed	
42	BRC Narkatiaganj, W. Champaran	West Champaran	87.994	28/04/17	Khurshid Alam 9955971081	27/07/18												68.981	Completed	
43	BRC Sikta, W. Champaran	West Champaran	87.994	27/04/17	Santosh Bhagat	26/07/18												69.116	Completed	

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks	
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing				Complete
							INDEX		Stage Completed	In Progress										
44	BRC Bhithan, W. Champaran	West Champaran	87.994	13/04/18	Mata Vaisno & Chandel	12/07/19												40.245	Completed	
45	BRC Lauriya, W. Champaran	West Champaran	87.994	18/01/17	Awadhesh Shukla 9431203836	17/04/18												66.717	Completed	
46	BRC Piprasi, W. Champaran	West Champaran	87.994	13/04/18	Sharda Chandel Contract	12/07/19												44.518	Completed	
47	BRC Majhaulia, W. Champaran	West Champaran	87.994	24/01/17	Raj Kishore Akela 9507118626	23/04/18												65.644	Completed	
48	BRC Darauli, Siwan	Siwan	87.994	16/05/17	M/s Pratap Construction 9953584047	15/08/18												65.367	Completed	
49	BRC Hussainganj, Siwan	Siwan	87.994	09/08/17	Balindra Chaudhary 8804119555	08/11/18												50.464	Completed	
50	BRC Mairwa, Siwan	Siwan	87.994	09/08/17	Balindra Chaudhary 8804119555	08/11/18												63.255	Completed	
51	BRC Basantpur, Siwan	Siwan	87.994	28/04/17	Asiana Construction Pvt. Ltd. 9431088485	27/07/18												63.005	Completed	
52	BRC Maharajanj, Siwan	Siwan	87.994	25/09/17	Renu Devi 9931003551	24/12/18												56.605	Completed	
53	BRC Bhagwanpur, Siwan	Siwan	87.994	21/03/17	Asiana Construction Pvt. Ltd. 9431088485	20/06/18												63.247	Completed	
54	BRC Hasanpur, Siwan	Siwan	87.994	22/12/17	Krishnapalli Construction Pvt. Ltd.	21/03/19												40.206	Completed	
55	BRC Uchkagaon, Gopalganj	Gopalganj	87.994	20/09/17	Raj Tanay Rai Const. Pvt. Ltd. 9431812498, 9801764647	19/12/18												24.457	Work in progress	
56	BRC Sidhwalia, Gopalganj	Gopalganj	87.994	23/05/17	Ram Pukar Prasad 9631395563	22/08/18												69.527	Completed	
57	BRC Bhore, Gopalganj	Gopalganj	87.994	08/04/17	Giridhar Gopal Construction Pvt. Ltd. 9973556452	07/07/18												29.080	Work in progress	
58	BRC Bijaipur, Gopalganj	Gopalganj	87.994	16/01/17	Prem Sagar Yadav 7763953930	15/04/18												66.420	Completed	

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status											Up to date Exp. (in Rs. Lac)	Work Stage	Remarks	
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete				
							INDEX		Stage Completed	In Progress											
103	BRC Pirpainti, Bhagalpur	Bhagalpur	87.994	05/12/17	Amit Kumar 8050100000	04/03/19													60.755	Completed	
104	BRC Shahkund, Bhagalpur	Bhagalpur	87.994	29/06/17	Rakesh Kumar Singh 9431422504	28/09/18													67.227	Completed	
105	BRC Puraini, Madhepura	Madhepura	87.994	22/02/17	Shiv Chandra Kumar 9431046145	21/05/18													58.656	Completed	
106	BRC Gwalpada, Madhepura	Madhepura	87.994	01/12/17	Shiv Chandra Kumar 9431046145	28/02/19													36.200	Completed	
107	BRC Kumarkhand, Madhepura	Madhepura	87.994	11/12/17	Akash Kumar 9334362048	10/03/19													38.545	Work in progress	
108	BRC Gailarh, Madhepura	Madhepura	87.994	16/05/17	Ajay Kumar 9472208858	15/08/18													63.325	Completed	
109	BRC Saurbazar, Saharsa	Saharsa	87.994	28/08/17	Ajay Kumar 9472208858	27/11/18													46.557	Completed	
110	BRC Nauhatta, Saharsa	Saharsa	87.994	24/05/17	Madan Kumar Singh 9521267060	23/08/18													67.615	Completed	
111	BRC Mahesi, Saharsa	Saharsa	87.994	28/08/17	Ajay Kumar 9472208858	27/11/18													32.477	Work in progress	
112	BRC Sonbarsa, Saharsa	Saharsa	87.994	18/10/16	Bambam Kumar Singh 9934071093															Not Started	
113	BRC Simri Bakhtiyarpur, Saharsa	Saharsa	87.994	16/01/17	MK Enterprises 7301740211	15/04/18													61.880	Completed	
114	BRC Supaul	Supaul	87.994	16/02/17	Dhiraj Kumar Agrawal 9771645678	15/05/18													65.043	Completed	
115	BRC Pipra, Supaul	Supaul	87.994	14/11/17	Bambam Kumar Singh 9934071093	13/02/19													39.514	Completed	
116	BRC Pratapganj, Supaul	Supaul	87.994	13/02/17	Madan Kumar Singh 9521267060	12/05/18													69.723	Completed	

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status											Up to date Exp. (in Rs. Lac)	Work Stage	Remarks
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete			
							INDEX		Stage Completed	In Progress										
132	BRC Deo, Aurangabad	Aurangabad	87.994	09/03/17	Satish Kumar Singh 9430044277	08/06/18												60.571	Completed	
133	BRC Madanpur, Aurangabad	Aurangabad	87.994	14/02/17	Dhananjay Kumar Singh 9931128631	13/05/18												34.372	Work in progress	
134	BRC Kutumba, Aurangabad	Aurangabad	87.994	14/02/17	Dhananjay Kumar Singh 9931128631	13/05/18												53.183	Completed	
135	BRC Rega, Sitamarhi	Sitamarhi	87.994	07/11/17	Mukesh Kumar 99344665703	06/02/19												69.835	Completed	
136	BRC Majorgang, Sitamarhi	Sitamarhi	87.994	30/01/18	Manohar Kumar 9430218256	29/04/19												53.133	Completed	
137	BRC Pupri, Sitamarhi	Sitamarhi	87.994	16/05/17	Rajeev Kumar Singh 9939219159	15/08/18												68.089	Completed	
138	BRC Barthnaha, Sitamarhi	Sitamarhi	87.994	14/05/18	Mukesh Kumar 99344665703	13/08/19												34.743	Work in progress	
139	BRC Runisaidpur, Sitamarhi	Sitamarhi	87.994	03/05/17	Manoj Kumar Singh 7870317817	02/08/18												71.821	Completed	
140	BRC Suppi, Sitamarhi	Sitamarhi	87.994	11/01/17	Amresh Kumar 9525120333	10/04/18												70.237	Completed	
141	BRC Pakribarawan, Nawada	Nawada	87.994	18/01/17	Ashish Ranjan 9931215326	17/04/18												58.269	Completed	
142	BRC Warisaliganj, Nawada	Nawada	87.994	01/12/17	Saroj Kumar 9934641068	28/02/19												31.679	Completed	
143	BRC Akabarpur, Nawada	Nawada	87.994	24/01/17	Keeran Devi 9931271533	23/04/18												62.831	Completed	
144	BRC Narhat, Nawada	Nawada	87.994	08/11/17	Sanjay Kumar Technocrate Pvt. Ltd. 9162333009	07/02/19												56.382	Completed	
145	BRC Chandi, Nalanda	Nalanda	87.994	23/03/17	Shaurya Premier Infrastructure Pvt Ltd 9955993202, 9709322481, 9304864433	22/06/18												57.446	Completed	
146	BRC Austhawan, Nalanda	Nalanda	87.994	04/02/17	M/s Nikhil Sri Enterprises 9430030033	03/05/18												63.149	Completed	

SI. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks	
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing				Complete
							INDEX		Stage Completed		In Progress									
178	BRC Desari, Vaishali	Vaishali	87.994	31/12/16	Rohit Raj Construction Pvt Ltd 9931059796	30/03/18												64.268	Completed	
179	BRC Bidupur, Vaishali	Vaishali	87.994	31/12/16	Rohit Raj Construction Pvt Ltd 9931059796	30/03/18												65.774	Completed	
180	BRC Jandaha, Vaishali	Vaishali	87.994	22/05/17	Ranjan Gayatri Const. Pvt. Ltd.	21/08/18												55.235	Completed	
181	BRC Mahua, Vaishali	Vaishali	87.994	13/02/17	Rohit Raj Construction Pvt Ltd 9931059796	12/05/18												61.505	Completed	
182	BRC Garoul, Vaishali	Vaishali	87.994	13/02/17	Rohit Raj Construction Pvt Ltd 9931059796	12/05/18												64.825	Completed	
183	BRC Chewda, Shekhpura	Shekhpura	87.994	09/02/17	Sanjay Kumar Technocrat Pvt Ltd 9162333009	08/05/18												67.730	Completed	
184	BRC Barhiya, Lakhisarai	Lakhisarai	87.994	27/02/18	Sai Highway And Builders Pvt Ltd 9771455967	26/05/19												40.848	Completed	
185	BRC Alinagar, Suryagarha, Lakhisarai	Lakhisarai	87.994	27/02/18	Sai Highway And Builders Pvt Ltd 9771455967	26/05/19												36.109	Work in progress	