

**Bihar State Educational Infrastructure Development Corporation Limited, Patna  
Progress Report of Construction of Sanik School (Gopalganj)**

Report Dated : 31/10/2019

S.N.	Name of Sanik School's Buildings	Name of District	Name of Block	Physical Status											Remarks		
				Date of Aggrement	Time of Completion	No t Sta rte	Lay out	Fo un dat ion	PL	Ground Floor		1st Floor		Fini shing		Co mp let e	
										LL	RL	LL	RL				
1	ADMINISTRATION BUILDING (G+2)	GOPALGANJ	KUCHAIKOT	100 SBD OF 2012-13 (19.02.13)	24 Months											Nearing Completion	
2	ACADEMIC BLOCK (G+2)																
3	HOSTEL BUILDING (G+2)																
4	CADET MESS (G+1)																
5	ELECTRICAL CONTROL ROOM (G.F.)																
6	EXTERNAL BOUNDARY WALL																
7	SITE DEVELOPMENT																
8	GATE WAY																
<b>TOTAL NUMBER OF BUILDINGS</b>			<b>8</b>			<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>8</b>	<b>0</b>		