

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA (BIHAR).

SUMMARY OF PROJECTS

Date :- 31/10/2019

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurated	Recieved Amount (in Lakh)	Fin. Exp. (31.10.2019) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
1	USS (Upgraded Secondary School) (2009-10) State	45	45	0	0	0	0	0	0	0	0	0	1	32	1	12	26	2134.20	1726.93	80.92%
2	USS (Upgraded Secondary School) (2009-10) central	323	323	0	1	2	1	6	3	1	0	0	15	264	29	30	252	24170.15	13312.27	55.08%
3	USS (Upgraded Secondary School) (2010-11) central	403	400	0	0	0	1	2	0	2	0	0	9	337	14	52	309	23947.24	18052.02	75.38%
	Total :-	771	768	0	1	2	2	8	3	3	0	0	25	633	44	94	587	50251.59	33091.22	65.85%
4	GH (Girl's Hostel) (2009-10)	80	77	0	0	0	1	0	0	3	0	0	8	48	12	20	47	11307.36	8110.80	71.73%
5	GH (Girl's Hostel) (2010-11)	113	109	0	0	0	0	0	0	0	0	0	1	85	1	27	81	5872.80	12262.48	208.80%
																		17704.87	0.00	
	Total :-	193	186	0	0	0	1	0	0	3	0	0	9	133	13	47	128	34885.03	20373.28	58.40%
6	MS (Model School) (2009-10)	98	86	0	1	0	0	3	0	2	0	0	4	76	10	12	57	15855.00	21367.45	134.77%
7	MS (Model School) (2010-11)	255	211	0	1	0	0	6	2	7	0	1	20	173	37	45	157	39714.17	51921.46	130.74%
																		18667.00		0.00%
	Total :-	353	297	0	2	0	0	9	2	9	0	1	24	249	47	57	214	74236.17	73288.91	98.72%
8	SSS (Senior Secondary School) (2013-14)	993	992	0	5	7	9	17	7	22	0	0	104	717	171	105	607	107000.00	97406.21	91.03%
9	HSS (Higher Secondary School) (2013-14)	226	222	1	0	0	1	1	0	1	0	0	25	170	29	27	147	27142.50	22234.48	81.92%
10	SSSM (Senior Secondary School Minority) (2014-15)	242	197	2	2	2	3	7	2	7	0	0	19	100	44	98	62	22946.61	15955.96	69.54%
11	USSS (Upgraded Senior Secondary School) 2011-12	156	150	2	3	2	2	6	2	8	2	3	31	56	61	39		8951.28	10180.33	113.73%
12	USSS (Upgraded Senior Secondary School) 2013-14	201	197	1	1	3	4	4	3	3	0	0	27	133	46	22	134	7238.01	19581.80	270.54%

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurated	Recieved Amount (in Lakh)	Fin. Exp. (31.10.2019) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
13	EXAM. HALL (2013-14)	26	26	0	0	0	0	0	0	1	0	0	0	25	1	0	19	7833.42	8753.92	111.75%
14	CT (College Toilet)	250	250	0	0	2	0	6	0	0	0	0	13	196	21	33		1012.00	761.98	75.29%
15	Shiksha Bhawan (2013-14)	9	9	0	0	0	0	0	0	0	0	0	1	7	1	1	4	1628.00	1610.77	98.94%
16	Deegree College	12	12	0	0	0	0	0	0	0	0	0	0	7	0	5	4	6000.00	3546.02	59.10%
17	Renovation Work/New Building (College Building)	115	89	0	0	0	0	0	0	0	0	0	0	70	17	28		24318.42	14106.52	58.01%
18	Revovation Work (Secondary/HSS Building)	57	27	0	0	0	0	0	0	0	0	0	0	21	6	30		7028.62	4912.08	69.89%
19	CDPO (Child Development Project Office co-housing)	33	33	0	0	0	0	0	0	0	0	0	3	25	3	5	15	3180.50	3079.82	96.83%
20	ICT@Shools	1000	832	0	0	0	0	0	0	0	0	0	0	832	0	168		13515.00	11221.24	83.03%
21	ICT Projects - World Bank	250	250	0	0	0	0	0	0	0	0	0	0	250	0	0		4323.85	1329.59	30.75%
	Total :-	4887	4537	6	14	18	22	58	19	57	2	4	281	3624	504	759	1921	401491.00	341434.13	85.04%