

# BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA (BIHAR).

## SUMMARY OF PROJECTS

Date :- 30/09/2018

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurtated	Recieved Amount (in Lakh)	Fin. Exp. (30.09.2018) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 <sup>st</sup> Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
1	USS (Upgraded Secondary School) (2009-10) State	45	45	0	0	0	0	1	0	1	0	0	2	29	4	12	26	2134.20	1661.89	77.87%
2	USS (Upgraded Secondary School) (2009-10) central	323	323	0	2	3	2	10	5	4	0	0	11	256	37	30	248	24170.15	12943.41	53.55%
3	USS (Upgraded Secondary School) (2010-11) central	403	400	0	0	0	1	2	0	10	0	0	21	318	34	51	282	23947.24	17642.39	73.67%
<b>Total :-</b>		<b>771</b>	<b>768</b>	<b>0</b>	<b>2</b>	<b>3</b>	<b>3</b>	<b>13</b>	<b>5</b>	<b>15</b>	<b>0</b>	<b>0</b>	<b>34</b>	<b>603</b>	<b>75</b>	<b>93</b>	<b>556</b>	<b>50251.59</b>	<b>32247.69</b>	<b>64.17%</b>
4	GH (Girl's Hostel) (2009-10)	80	77	0	0	0	1	0	1	2	0	0	11	45	15	20	39	11307.36	7920.29	70.05%
5	GH (Girl's Hostel) (2010-11)	113	109	0	0	0	0	0	0	1	0	0	3	82	4	27	78	5872.80	12139.07	206.70%
																		17704.87	0.00	
<b>Total :-</b>		<b>193</b>	<b>186</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>1</b>	<b>0</b>	<b>1</b>	<b>3</b>	<b>0</b>	<b>0</b>	<b>14</b>	<b>127</b>	<b>19</b>	<b>47</b>	<b>117</b>	<b>34885.03</b>	<b>20059.36</b>	<b>57.50%</b>
7	MS (Model School) (2009-10)	98	98	0	1	0	1	2	0	4	0	1	12	65	21	12	52	15855.00	20679.23	130.43%
8	MS (Model School) (2010-11)	255	240	0	0	2	0	6	4	11	0	4	25	158	52	45	147	39714.17	49944.28	125.76%
																		18667.00		0.00%
<b>Total :-</b>		<b>353</b>	<b>338</b>	<b>0</b>	<b>1</b>	<b>2</b>	<b>1</b>	<b>8</b>	<b>4</b>	<b>15</b>	<b>0</b>	<b>5</b>	<b>37</b>	<b>223</b>	<b>73</b>	<b>57</b>	<b>199</b>	<b>74236.17</b>	<b>70623.51</b>	<b>95.13%</b>
9	SSS (Senior Secondary School) (2013-14)	993	992	1	9	7	11	24	7	30	0	0	156	642	245	106	469	107000.00	93711.16	87.58%

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurated	Recieved Amount (in Lakh)	Fin. Exp. (30.09.2018) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 <sup>st</sup> Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
10	HSS (Higher Secondary School) (2013-14)	226	222	1	1	1	0	3	2	4	0	0	48	139	60	27	126	27142.50	21074.50	77.64%
11	SSSM (Senior Secondary School Minority) (2014-15)	164	162	1	3	2	3	9	3	6	0	0	35	65	62	37	38	21799.70	12836.54	58.88%
12	USSS (Upgraded Senior Secondary School) 2011-12	156	150	3	6	12	5	14	5	10	0	0	31	27	86	43	93	8951.28	7335.80	81.95%
13	USSS (Upgraded Senior Secondary School) 2013-14	201	197	2	4	10	4	6	6	11	0	0	42	109	85	7		100.00	18520.45	18520.45%
14	EXAM. HALL (2013-14)	26	26	0	0	0	0	0	0	1	0	0	1	24	2	0	17	7833.42	8657.74	110.52%
15	CT (College Toilet)	250	250	0	0	2	0	6	0	0	0	0	13	196	21	33		1012.00	756.83	74.79%
16	Shiksha Bhawan (2013-14)	9	9	0	0	0	0	0	0	0	0	0	2	6	2	1	3	1628.00	1561.72	95.93%
17	Deegree College	12	12	0	0	0	0	0	0	0	0	0	3	4	3	5		4000.00	3325.39	83.13%
18	Renovation Work/New Building (College Building)	77	54	0	0	0	0	0	0	0	0	0	0	18	27	32		19006.79	11296.86	59.44%
19	Revovation Work (Secondary/HSS Building)	57	27	0	0	0	0	0	0	0	0	0	0	21	6	30		7028.62	4655.97	66.24%
20	CDPO (Child Development Project Office co-housing)	33	33	0	0	0	0	0	0	0	0	0	7	21	7	5	5	3180.50	2907.16	91.41%
21	ICT@Shcools	1000	832	0	0	0	0	0	0	0	0	0	0	832	0	168		13515.00	10747.93	79.53%
22	ICT Projects - World Bank	250	250	0	0	0	0	0	0	0	0	0	0	0	0	0		4323.85	656.31	15.18%

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurtated	Recieved Amount (in Lakh)	Fin. Exp. (30.09.2018) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 <sup>st</sup> Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
23	BRC (Block Resource Centre)	185	184	2	2	2	3	7	5	8	7	8	41	71	85	29	1	8139.00	7578.67	93.12%
<b>Total :-</b>		<b>4956</b>	<b>4692</b>	<b>10</b>	<b>28</b>	<b>41</b>	<b>31</b>	<b>90</b>	<b>38</b>	<b>103</b>	<b>7</b>	<b>13</b>	<b>464</b>	<b>3128</b>	<b>858</b>	<b>720</b>	<b>1598</b>	<b>394033.45</b>	<b>328553.59</b>	<b>83.38%</b>