

PROGRESS REPORT OF DIET, CTE, PTEC, BITE & BRC (World Bank Assisted) PROJECT
Bihar State Educational Infrastructure Development Corporation Ltd.

Report as on **30/09/18**

Sanction :	Total no. Projects sanctioned	Total 260	BRC 185	DIET 32	CTE 14	PTEC 22	BITE 4	SCERT 3
	Administrative Approval (Rs. In lac)	97594.277	16278.890	35969.474	17931.767	22000.000	2760.000	2654.146

Financial Achievement :	Total Amount Released (Rs. In lac) (For DIET, BITE, CTE, PTEC, BRC & SCERT)	Expenditure (Amount of Utilisation) (Rs. In lac) (For DIET, BITE, CTE, PTEC, BRC & SCERT)	Utilisation w.r.t Amount Released
	75774.478	60993.745	80.49%

Physical Progress :	Total No. (sanctioned)	Contract Awarded	Work in Progress													Work Not Started			Remarks			
			Total No. (Work started)	Work in progress at stage													Total no. (work not started)	Reason for not start				
				Layout	Foundation	Plinth Level	GrF Lintel Level	GrF Roof Level	1stF Lintel Level	1stF Roof Level	2ndF Lintel Level	2ndF Roof Level	Finishing	Completed	Scheme Completed	NIT / Tender		Due to Land problem		Other problem		
DIET District Institute of Teacher Education	IB	32	32	28			2		1		3			4	18	18	4			4	Sanctioned 32 Completed 18 Ongoing 12 Work not Started 2	
	BH	32	32	28		1			1	1	1		2	3	19		4					4
	GH	32	32	29			2	1	1		1		1	5	18		3					3
	PQ	17	17	14					2					2	10		3					3
CTE College of Teacher Education	IB	14	14	13		3	2		1	1	1			3	2	2	1			1	Sanctioned 14 Completed 2 Ongoing 11 Work not Started 1	
	BH	14	14	12		2	2		2		1		1	3	2		2					2
	GH	14	14	12		2		1				1	1	4	3		2					2
	PQ	14	14	11		2	2	1	1					3	2		3					3
PTEC College of Primary Teacher Education	IB	22	22	19	1										18	14	3			3	Sanctioned 22 Completed 14 Ongoing 8 Work not Started 0	
	BH	22	22	21			1							4	16		1					1
	GH	22	22	21									2	4	15		1					1
	PQ	22	22	20					1					3	16		2					2
BITE Block Institute of Teacher Education	IB	4	4	4											4	4					Sanctioned 4 Completed 4	
	BH	4	4	4											4							
	GH	4	4	4											4							
	PQ	4	4	4											4							
BRC Block Resources Center	185	183	174	7	4	3	5	8	2	14	9	12	12	98	98	11	2	12			Sanctioned 185 Completed 98 Ongoing 76 Work not Started 11	
Total	257	255													136	14						

SCERT Related Project	3	3	3	1										2							
---------------------------------	---	---	---	---	--	--	--	--	--	--	--	--	--	---	--	--	--	--	--	--	--

ICT Lab, Renewal Energy Installation : ICT LAB : Mini Lab completed at 52 site; Standard ICT Lab - Work in progress at 25 site.
 Solar Energy Installation : Completed - 13 site; Work in progress (work order issued) - 11 site.

Total No. of Completed TE Scheme --- 136